

## Seismic Life-Safety, Modernization & Replacement of General Purpose Buildings, Phase 2

### Schedule Milestones

Level	Milestone Description	Phase A Baseline	Phase B Baseline	Phase C Baseline
1	CD-0, Approve Mission Need	Sep 2007(A)	Sep 2007(A)	Sep 2007(A)
	CD-1, Approve Alternative Selection and Cost Range	Sep 2008(A)	Sep 2008(A)	Sep 2008(A)
	CD-2A/2B, Approve the Performance Baseline for Building 74 Demolition and Long Lead Procurement; and for Building 74 Modernization and Building 25 Demolition	Aug 2009(A)	Aug 2009(A)	
	CD-2C, Approve the Performance Baseline for Remainder of Project			Aug 2010(A)
	CD-3A, Approve Start of Building 74 Demolition and Long Lead Procurement	Aug 2009(A)		
	CD-3B, Approve Start of Construction for Building 74 Modernization and Building 25 Demolition		Mar 2010(A)	
	CD-3C, Approve the Start of Construction for Remainder of Project			Jul 2011(A)
	CD-4A, Complete Building 74 Demolition and Long Lead Procurement	Oct 2012(A)		
	CD-4B, Approve Start of Operations for Building 74 Modernization and Building 25 Demolition		Oct 2012(A)	
	CD-4C, Approve the Start of Operations for Remainder of Project			Apr 2015
2	Building 74 – Final Design Complete		Dec 2009(A)	
	NEPA Document Approved			Aug 2010(A)
	GPL – Final Design Complete			Oct 2010(A)
	Building 25 – Demolition Complete		May 2011(A)	
	Building 74 – Beneficial Occupancy		Jul 2012(A)	
	Old Town Buildings Demolitions – Demolition Complete			Sep 2011(A)
	Building 85 – Construction Complete			Jul 2013
	GPL – Beneficial Occupancy			Jan 2014
3	Building 74 – Issue RFQ for Early Procurements	Sep 2009(A)		
	Award CM/GC Design Support Subcontract	Nov 2009(A)		
	Building 74 – Demolition Field Work Complete	Feb 2010(A)		
	Building 74 – Early Procurement Equipment Ready for Shipment	Oct 2010(A)		
	Building 74 Modernization – Start Construction		Mar 2010(A)	
	Building 25 Demolition – Start Demolition		Sep 2010(A)	
	Building 25 Demolition – Utility Isolation Complete		Jan 2011(A)	
	Building 25 Demolition – Abatement Complete		Apr 2011(A)	
	Building 74 Modernization – Start Casework Installation		Aug 2011(A)	
	Old Town Buildings Demolitions – Start Demolition			Apr 2011(A)
	GPL – Start Construction			Jul 2011(A)
	Building 85 – Start Construction			May 2011(A)
	Building 90B/F/G – Start Demolition			Oct 2012(A)
	GPL – Steel Erection Complete			Mar 2012(A)
	Building 90B/F/G – Demolition Complete			Nov 2012(A)
GPL – Start Casework Installation			Sep 2013	