

DMS-7209030-PPR-12



Stormwater Pollution Prevention Plan Old Town Phase 1 Demolition

Rev 1


May 2015



Stormwater Pollution Prevention Plan

Rev 1, May 2015

Prepared by / date:

 5-11-15
Kevin Kruizenga, Qualified SWPPP Developer

Reviewed by /date:

 5-11-15
Dottie Norman, DMS Technical Services Director

Approved by / date:

 5-12-2015
Tim Campbell, DMS Environmental, Safety, Health, and Quality Manager

Stormwater Pollution Prevention Plan Old Town Demolition Project

Prepared by:
Environment, Health and Safety Division
Environmental Services Group

June 2014

Revision 3



**Lawrence Berkeley
National Laboratory**

Ernest Orlando Lawrence Berkeley National Laboratory
Berkeley, CA 94720

This work was supported by the Director, Office of Science, U.S. Department of Energy under Contract Number DE- AC02-05CH11231

Owner/Developer Approval and Certification of SWPPP

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to ensure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine or imprisonment for knowing violations.

Certified By:



James Floyd, Division Director
Environment, Health and Safety Division

Date:

6/26/14

Review and Approval

Certified and
Prepared By:


Brendan J. Mulholland, PG, QSD
CE2 Corporation

Date: 6/18/2014

Reviewed By:


Ted Mankowski, PE, Project Manager
Facilities Division

Date: 6/20/2014


Ron Pauer, Group Leader
Environmental Services Group
Environment, Health and Safety Division


Date: 6/18/2014

Approved By:


Joseph Harkins, Project Director
Facilities Division

Date: 6/24/14

Reviewed,
Revised, and
Approved By:


Adrienne V. Miller, PE, QSD
Geosyntec Consultants

Date: 1/26/15

Table of Contents

| | |
|---|------|
| Owner/Developer Approval and Certification of SWPPP | i |
| Review and Approval | ii |
| Foreword | vi |
| Acronyms | viii |
| 1.0 SWPPP Requirements..... | 10 |
| 1.1 Introduction..... | 10 |
| 1.2 NOI and Permit Registration Documents | 12 |
| 1.3 SWPPP Availability and Implementation..... | 12 |
| 1.4 SWPPP Amendments..... | 12 |
| 1.5 Retention of Records..... | 13 |
| 1.6 Required Non-Compliance Reporting | 13 |
| 1.7 Annual Report..... | 13 |
| 1.8 Changes to Permit Coverage..... | 14 |
| 1.9 Notice of Termination..... | 14 |
| 2.0 Project Information | 15 |
| 2.1 Introduction..... | 15 |
| 2.2 Project Site | 15 |
| 2.3 Project Characteristics | 16 |
| 2.3.1 Building Decontamination and Demolition | 16 |
| 2.3.2 Subsurface Contamination Characterization and Remediation..... | 17 |
| 2.3.3 Site Restoration and Reuse..... | 17 |
| 2.3.4 Site Preparation | 18 |
| 2.4 Stormwater Run-On from Offsite Areas..... | 18 |
| 2.5 Findings of the Construction Site Sediment and Receiving Water Risk Determination | 18 |
| 2.6 Project Activities and Construction Schedule..... | 19 |
| 2.7 Potential Construction Site Pollutant Sources | 19 |
| 2.8 Identification of Non-Stormwater Discharges | 20 |
| 3.0 Training..... | 21 |
| 4.0 Responsible Parties and Roles | 22 |
| 4.1 Responsible Parties | 22 |
| 4.2 Subcontractor List..... | 22 |
| 5.0 Best Management Practices | 23 |
| 5.1 Schedule for BMP Implementation | 23 |
| 5.2 Objectives of the SWPPP..... | 23 |
| 5.3 Vicinity Map | 24 |
| 5.4 Pollutant Source Identification and BMP Selection | 24 |

- 5.4.1 Inventory of Materials and Activities that May Pollute Storm Water24
- 5.4.2 Existing (pre-construction) Control Measures24
- 5.4.3 Nature of Fill Material and Existing Data Describing Site Features.....25
- 5.4.4 Hazardous Materials Commonly Encountered in Buildings27
 - 5.4.4.1 Asbestos.....27
 - 5.4.4.2 Polychlorinated Biphenyls28
 - 5.4.4.3 Lead28
- 5.4.5 Erosion Control28
- 5.4.6 Sediment Control.....30
- 5.4.7 Tracking Control31
- 5.4.8 Wind Erosion Control32
- 5.4.9 Non-Storm Water Control32
- 5.4.10 Waste Management and Materials Pollution Control34
- 5.5 Water Pollution Control Drawings (WPCDs).....36
- 5.6 Post-Construction Storm Water Management37
 - 5.6.1 Post-Construction Control Practices37
 - 5.6.2 Operation/Maintenance after Project Completion.....37
- 5.7 Other Plans/Permits37
- 6.0 Construction Site Monitoring Program.....39
 - 6.1 Purpose.....39
 - 6.2 Site Inspections, Maintenance and Repair39
 - 6.3 Non-Compliance Reporting41
 - 6.4 Record Keeping and Reports42
 - 6.5 Construction Site Monitoring Plan for Sediment.....43
 - 6.6 Construction Site Monitoring Plan for Non-Visible Pollutants.....43
 - 6.6.1 Scope of Monitoring Activities43
 - 6.6.2 Monitoring Strategy44
 - 6.6.2.1 Sampling Schedule44
 - 6.6.2.2 Sampling Locations44
 - 6.6.3 Monitoring Preparation45
 - 6.6.4 Analytical Constituents47
 - 6.6.5 Sample Collection and Handling.....50
 - 6.6.6 Sample Analysis53
 - 6.6.7 Quality Assurance/Quality Control62
 - 6.6.8 Data Management and Reporting.....62
 - 6.6.9 Data Evaluation62
 - 6.6.10 Change of Conditions62

LIST OF TABLES

Table 2-1 General Project Construction Schedule 19
Table 4-1 Authorized Representatives 22
Table 6-1 Potential Non-Visible Pollutants and Water Quality Indicator Constituents 48
Table 6-2 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for Building 25A, B40, B41, B44, B44A, B44B Demolition 54
Table 6-3 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for Building 52/52A Demolition 56
Table 6-4 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for Building 5, B16,B16A, and the B16 Electrical Pad Demolition 58
Table 6-5 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for Building 4, B14 Demolition 60
Table 6-6 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for Building 7, B7C Demolition..... 61

LIST OF FIGURES

Figure 1-1 Vicinity Map..... 11

ATTACHMENTS

Attachment A Vicinity Map
Attachment B Water Pollution Control Drawings
Attachment C BMP Consideration Checklist
Attachment D Computation Sheet for Determining Runoff Coefficients
Attachment E Computation Sheet for Determining Run-on Discharges
Attachment F Notice of Intent (NOI)
Attachment G Program for Maintenance, Inspection, and Repair of Construction Site BMPs
Attachment HStorm Water Quality Construction Site Inspection Checklist
Attachment ITrained Subcontractor Personnel Log
Attachment J Subcontractor Notification Letter and Log
Attachment K Notice of Non-Compliance
Attachment L Risk Level One Requirements Checklist
Attachment MAnnual Certification of Compliance Form
Attachment N Other Plans/Permits
Attachment O SWPPP Amendments
Attachment P Notice of Termination (NOT)
Attachment Q BMPs Selected for the Project
Attachment R Sampling Activity Log
Attachment S Construction Material and Pollutant Testing Guidance Table – Non-Visible Pollutants
Attachment T Discharge Reporting Log
Attachment U Detailed Project Schedule
Attachment V Written Authorizations for Duly Authorized Representatives

Foreword

This Construction Stormwater Pollution Prevention Plan (SWPPP) for the “Old Town” Project (Project) has been prepared by the Lawrence Berkeley National Laboratory’s (LBNL’s) Environmental Services Group. LBNL’s Construction Project Team and its General Subcontractor are responsible for implementing this SWPPP including the sampling and analysis of storm water for potential pollutants and implementation of Best Management Practices (BMPs).

The University of California, at its Lawrence Berkeley National Laboratory campus (UC LBNL), proposes to demolish a group of existing buildings on the LBNL site in an area known as “Old Town,” the oldest portion of the LBNL site. These buildings are obsolete and some are contaminated. Buildings found to be contaminated will be abated prior to demolition. Note that contaminants in a number of the buildings have already been sampled, tested and characterized. Some soils and groundwater in the area are also contaminated. Contaminated groundwater is currently being cleaned up with regulatory oversight. Any contaminated soil found to exceed industrial land use standards thresholds underlying the buildings to be removed will be sampled, tested and profiled prior to removal and disposal. The Old Town Demolition project is centrally located on the LBNL site. The three-acre area defined as “Old Town” was originally known as the cyclotron area or loosely, the Charter Hill area. The area consists of many early laboratories and support facilities to the north and east of the cyclotron building (Building 6) and was historically associated with the cyclotron’s missions. The buildings are World War II-era structures that are outdated and underutilized, not suitable for modern science, and not constructed to current fire, seismic, and other safety standards. These buildings have reached the end of their useful economic lives. The average age of these small-scale concrete, steel, and wooden scientific buildings is approximately 57 years.

This SWPPP has been prepared in compliance with the state permit for Discharges of Stormwater Associated with Construction Activities, generically referred to as a General Construction Permit. The current General Construction Permit, State Water Board Order No. 2009-0009-DWQ amended by 2010-0014-DWQ and 2012-0006-DWQ took effect on July 1, 2010 (Permit and General Permit), and will expire on September 2, 2014. Since land disturbing construction activities for this common plan of development project commenced around December, 2010, LBNL will apply for coverage under the General Construction Permit by electronically filing the Permit Registration Documents (PRDs, see Section 1.2) into the Stormwater Multiple Application & Report Tracking System (SMARTs).

This SWPPP’s document format follows the General Construction Permit requirements for Order No. 2009-0009-DWQ amended by 2010-0014-DWQ and 2012-0006-DWQ. The structure of this document consists of introductory and background material followed by the relevant topics specified in the General Construction Permit. The SWPPP’s Revision 2 made updates to this document to reflect completion of the project scope which decontaminated and demolished Buildings 25A, 40, 41, 44, 44A, 44B, 52, and

52A. The SWPPP's Revision 3, this document, has been updated to current work elements of the project which will be to decontaminate and demolish **Buildings 5, 16,16A, and the Building 16 Electrical Pad** during 2014-2015 period and may also include sub-slab characterization under the concrete slabs of former Buildings 40, 41, 52 and 52A and soil cleanup if required.

Acronyms

| | |
|---------|---|
| BAT | Best Available Technology |
| BCT | Best Control Technology |
| BMP | Best Management Practice |
| cfs | Cubic Feet per Second |
| CFR | Code of Federal Regulations |
| COC | Chain of Custody |
| CSMP | Construction Site Monitoring Program |
| CWA | Clean Water Act (Federal) |
| DCA | Dichloroethane |
| DCE | Dichloroethene |
| DI | Drain Inlet |
| DOE | Department of Energy |
| EBMUD | East Bay Municipal Utility District |
| EH&S | Environmental, Health and Safety |
| ESL | Environmental Screening Level |
| ESG | Environmental Services Group |
| EPA | Environmental Protection Agency |
| FTU | Fixed Treatment Unit |
| GPL | General Purpose Laboratory |
| HWHF | Hazardous Waste Handling Facility |
| LBNL | Lawrence Berkeley National Laboratory (also Berkeley Lab) |
| LEED | Leadership in Energy and Environmental Design |
| LRP | Legally Responsible Person |
| MCL | Maximum Contaminant Level |
| MSDS | Material Safety Data Sheet |
| MS4 | Municipal Separate Storm Sewer System |
| NRCS | Natural Resources Conservation Service |
| NEPA | National Environmental Policy Act |
| NESHAP | National Emissions Standards for Hazardous Air Pollutants |
| NOI | Notice of Intent |
| NONC | Notice of Non-Compliance |
| NOT | Notice of Termination |
| NTLF | National Tritium Labelling Facility |
| NPDES | National Pollutant Discharge Elimination System |
| OSHA | Occupational Safety and Health Administration |
| PCB | Polychlorinated Biphenyl |
| PCE | Perchloroethylene or Tetrachloroethylene |
| PRD | Permit Registration Documents |
| PRG | Preliminary Remediation Goal |
| QA/QC | Quality Assurance/ Quality Control |
| QSD | Qualified SWPPP Developer |
| QSP | Qualified SWPPP Practitioner |
| RWQCB | Regional Water Quality Control Board |
| SFRWQCB | San Francisco Bay Regional Water Quality Control Board |
| SMARTs | Stormwater Multiple Application & Report Tracking System |
| SMP | Soil Management Plan |

| | |
|-------|--|
| SOW | Scope of Work |
| SWRCB | California State Water Resources Control Board |
| SWPPP | Stormwater Pollution Prevention Plan |
| TCE | Tetrachloroethylene |
| UC | University of California |
| USDA | United States Department of Agriculture |
| USEPA | United States Environmental Protection Agency |
| VOC | Volatile Organic Compounds |
| WAA | Waste Accumulation Area |
| WDID | Waste Discharge Identification |
| WPCD | Water Pollution Control Drawing |

1.0

SWPPP Requirements

1.1 Introduction

The University of California, at its Lawrence Berkeley National Laboratory campus (UC LBNL), proposes to demolish a group of existing buildings on the LBNL site in an area known as “Old Town,” the oldest portion of the LBNL site. These buildings are obsolete and some are contaminated. Prior to demolition, UC LBNL proposes to characterize each building for contaminants and to abate them as necessary. Some soils and groundwater in the area were also found to be contaminated. Contaminated groundwater is currently being treated and cleaned up as part of UC LBNL’s ongoing and approved groundwater flushing treatment program. Significant progress has been made in improving the impacted groundwater quality and in some areas are approaching drinking water standards. Soils that are to be removed as part of the demolition process will be tested and legally disposed of, off site, at properly licensed facilities in accordance with the project’s Soil Management Plan (SMP). The Old Town Demolition project is centrally located on the LBNL site. The approximately three-acre area defined as “Old Town” was originally known as the cyclotron area or more loosely, the Charter Hill area. The area consists of many early laboratories and support facilities to the north and east of the cyclotron building (Building 6) and was historically associated with the cyclotron’s missions.

The project is planned for construction at the Lawrence Berkeley National Laboratory (LBNL) site, California (see Figure 1). The LBNL site is an approximately 200-acre University-owned site in Berkeley and Oakland, California adjacent to the University of California, Berkeley campus. The LBNL site includes research and support buildings and structures that are primarily part of a multi-program National Laboratory called the Lawrence Berkeley National Laboratory, a federally funded research and development center operated and managed by the University of California (UC) under contract with the U.S. Department of Energy (DOE).



Figure 1-1 Vicinity Map

This Stormwater Pollution Prevention Plan (SWPPP) has been prepared by a Qualified SWPPP Developer (QSD) to comply with California’s General Permit for *Storm Water Discharges Associated with Construction and Land Disturbance Activities*, as specified in the State Water Resources Control Board (SWRCB) Order No. 2009-0009-DWQ amended by 2010-0014-DWQ and 2012-0006-DWQ (Attachment N includes the Permit).

The SWPPP was designed to address the following specific six objectives (as identified in the Permit Section XIV.A):

- Identify all pollutant sources, including sources of sediment that may affect the quality of storm water discharges associated with construction activity (storm water discharges) from the construction site, and
- Where not otherwise required to be under a Regional Water Quality Control Board (RWQCB) permit, identify all non-stormwater discharges have been identified and either were eliminated, controlled, or treated;
- Identify, construct, implement in accordance with a time schedule, and maintain Best Management Practices (BMPs) to reduce or eliminate pollutants in storm water discharges and authorized non-storm water discharges from construction activity to the Best Available Technology/Best Control Technology (BAT/BCT) standard, and
- Post-construction BMPs, which are those measures to be installed during construction that are intended to reduce or eliminate pollutants after construction were identified and completed. Note that post-construction BMPs have already been developed early in the project planning/design.

- Calculations and design details as well as BMP controls for site run-on were complete and correct, and Stabilization BMPs were installed to reduce or eliminate pollutants after construction was completed.
- Methods to implement BMP inspection, visual monitoring and Construction Site Monitoring Program (CSMP) requirements were identified and complied with the General Permit.

1.2 NOI and Permit Registration Documents

The NOI (see attachment F) and the Permit Registration Documents (PRDs) will be electronically submitted prior to commencement of construction activities to the SWRCB; to obtain coverage under the General Permit for Construction Activities via the Stormwater Multi Application and Report Tracking System (SMARTS) by the Legally Responsible Person (LRP) or assigned signatory. The project Waste Discharge Identification (WDID) confirmation for completed work of the project was 2 01C360112. A new WDID will be issued upon submission and approval of the current project's PRDs. The WDID printout confirmation letter will be included in Attachment F along with the PRDs for this project.

The following PRDs are required for all projects:

- The Notice of Intent (NOI);
- Risk Assessment (Construction Site Sediment and Receiving Water Risk Determination);
- SWPPP
- Vicinity Map;
- Annual Fee; and
- Signed Certification Statement.

1.3 SWPPP Availability and Implementation

The SWPPP is available at the construction site during working hours while construction is occurring and shall be made available upon request by a State or Municipal inspector. Because the buildings to be demolished are not located within a single fenced construction area (i.e. they are located in a non-contiguous area), the original SWPPP and a posted copy of the SWPPP will be maintained at the project construction office with an electronic copy archived in LBNL's E-Rooms file or future electronic archive. The SWPPP shall be implemented concurrently with the start of ground disturbing activities.

1.4 SWPPP Amendments

The General Permit requires that the SWPPP be amended or revised by a QSD (Section XIV.A) and that the SWPPP list the date of initial preparation and the date of each amendment. Amendments will be

signed by a QSD (Section VII.B.6). All amendments will be dated, directly attached to the SWPPP, and logged in the SWPPP Attachment O.

1.5 Retention of Records

A paper or electronic copy of all required records will be maintained for three years from the date generated or date submitted, whichever is most recent. These records will be available at the construction site until construction is completed. The discharger shall furnish the RWQCB, SWRCB, or US Environmental Protection Agency (EPA), within a reasonable time, any requested information to determine compliance with the General Permit. The original SWPPP and its amendments will be kept at the construction office and will be electronically or in hardcopy format forwarded to the requesting agency.

1.6 Required Non-Compliance Reporting

The General Permit identifies several areas of non-compliance reporting. Any reportable discharges or other violations of the General Permit shall be properly documented. Exceedances and violations shall be reported using the SMARTS system by LBNL's stormwater program manager and must include the following:

1. Self-reporting of any other discharge violations or to comply with RWQCB enforcement actions; and
2. Discharges which contain a hazardous substance in excess of reportable quantities established in 40 CFR § 117.3 and 302.4, unless a separate NPDES permit has been issued to regulate those discharges.

In the event of non-compliance, all documentation regarding the non-compliance will be included in the SWPPP in Attachment K.

1.7 Annual Report

The General Permit requires that all permittees prepare, certify, and electronically submit an Annual Report no later than September 1 of each year for Order No. 2009-0009-DWQ amended by 2010-0014-DWQ and 2012-0006-DWQ. This Annual Report will be compiled and uploaded by LBNL's stormwater program manager. Reporting requirements are identified in Section XVI of the General Permit and include (but are not limited to) providing a summary of:

- Sampling and analysis results including laboratory reports, analytical methods, reporting limits and chain of custody forms;
- Corrective actions and compliance activities, including those not implemented;
- Violations of the General Permit;
- Date, time, place, and name(s) of the inspector(s) for all sampling, inspections, and field measurement activities;

- Visual observation and sample collection exception records; and
- Training documentation of all personnel responsible for General Permit compliance activities.

1.8 Changes to Permit Coverage

The General Permit (Section II.C) allows a permittee to reduce or increase the total acreage covered under the General Permit when a portion of the project is complete and/or when conditions for termination of coverage have been met; when ownership of a portion of the project is sold to a different entity; or when new acreage is added to the project.

To change the acreage covered, the permittee must electronically file modifications to the PRDs (revised NOI, site map and SWPPP revisions as appropriate) including certification that new landowners have been notified of the applicable requirements to obtain permit coverage (including name, address, phone number, and e-mail address of new landowner) in accordance with requirements of the General Permit within 30 days of a reduction or increase in total disturbed area. Any updates to PRDs submitted via SMARTS will be included in Attachment F of the SWPPP. Any related SWPPP revisions or amendments will be included in Attachment O.

1.9 Notice of Termination

To terminate coverage under the General Permit, a Notice of Termination (NOT) will be submitted electronically via SMARTS. A “final site map” and photos are required to be submitted with the NOT. Filing a NOT certifies that all General Permit requirements have been met. The NOT is submitted when the construction project is complete and within 90 days of meeting all General Permit requirements for termination and final stabilization (Section II.D) including:

- The site will not pose any additional sediment discharge risk than it did prior to construction activity.
- All construction related equipment, materials and any temporary BMPs no longer needed are removed from the site.
- Post-construction stormwater management measures are installed and a long-term maintenance plan that is designed for a minimum of five years has been developed.

The NOT must demonstrate through photos, Revised Universal Soil Loss Equation (RUSLE) results, or results of testing and analysis that the project meets all of the requirements of Section II.D.1 of the General Permit by one of the following methods:

- 70% final cover method (no computational proof required); or
- RUSLE/RUSLE2 method (computational proof required); or
- Custom method (discharger demonstrates that site complies with final stabilization).

2.0

Project Information

2.1 Introduction

The University of California, at its Lawrence Berkeley National Laboratory campus (UC LBNL), is in the process of demolishing a group of existing buildings at the original site of the Lawrence Berkeley National Laboratory (LBNL), commonly referred to as "Old Town". Subsurface investigations have been conducted to identify any past releases of contamination underneath and within the vicinity of the buildings. Appropriate remedial actions have been implemented to clean up any newly identified contaminant-impacted sites. The entire project scope of work (SOW) includes up to fourteen buildings (approx. 75,000 gsf) that have or will be decontaminated and demolished, including Buildings: 4, 5, 7, 7C, 14, 16, 16A, 25A, 40, 41, 44, 44A, 44B, 52, and 52A along with appurtenances. Buildings 25A, 40, 41, 44, 44A, 44B, 52, and 52A were decontaminated and demolished during previous work elements of this project, and the current SOW will be to decontaminate and demolish **Buildings 5, 16, 16A, and the Building 16A Electrical Pad** during the 2014-2015 period and may also include sub-slab characterization under the concrete slabs of former Buildings 40, 41, 52 and 52A and soil cleanup if required.

Historical operations within the subject "Old Town" buildings included radiochemistry, radioactive and hazardous waste management, metal plating, metal cleaning with chlorinated solvents and acid solutions. As a result, there is subsurface contamination at the site that includes: volatile organic compounds (VOC) in the groundwater; and PCBs, VOCs, mercury and possibly radioactivity in the soil. Building contamination at the site includes asbestos, lead, and PCB's, metals and low levels of radioactive contamination documented inside buildings 4, and 5. Additional site information may be obtained by referencing LBNL Specification Number 015723.

2.2 Project Site

The Old Town Demolition project is centrally located on the LBNL site. The approximately three-acre area defined as "Old Town" was originally known as the cyclotron area or the Charter Hill area. LBNL's Old Town is in the "Research and Academic" Zone of the Lab, within the "Charter Hill" research cluster, and in the geographic center of the main hill site. Old Town, which was originally known as "Charter Hill," was the first area developed by LBNL. Many of the Old Town buildings were built in the 1940s and 1950s. Due to the age of these buildings, they do not provide effective space for LBNL's modern research needs, and they are not constructed to current fire, seismic, and other safety standards. These buildings have reached the end of their useful lives. The average age of these small-scale concrete, steel, and wooden scientific buildings is 57 years.

Building operations at the project site have included radiochemistry, radioactive and hazardous waste management, metal plating, metal cleaning with chlorinated solvents and acid solutions, warehousing,

administrative offices and other activities. Based on these historical uses and the less stringent application of safety and environmental controls that did not meet today's standards, there is a high potential for radioactive and/or chemical contamination to exist within these buildings, as well as asbestos, lead, and PCBs. As stated above, two of the buildings to be demolished (Buildings 4 and 5) contain documented low level radioactive contamination. In addition, there is known subsurface contamination including the presence of volatile organic compounds (VOCs) in groundwater, and likely PCBs, VOCs, mercury and possibly radioactivity in the soil. There are two known VOC plumes in the groundwater and soil on the project site that are being cleaned up under DTSC regulatory oversight. LBNL has completed investigations of other contaminated and potentially contaminated areas within the UC LBNL property. Under the LBNL Hazardous Waste Facility Permit issued as a result of historical releases of hazardous materials into soil and/or groundwater, the extent of the soil and groundwater contamination was determined, and remedial actions proposed to the DTSC. The two known plumes in the Old Town area have been characterized and are part of the LBNL Environmental Assessment/Corrective Measure Study (EA/CMS) that was approved by the DTSC in 2005 establishing the clean-up standards for soil and groundwater. Remediation in these two areas is underway.

The approximately three-acre project site slopes downwards from east to west and from the former Building 25 to existing Building 6, the Advanced Light Source building. The site is completely developed with buildings and pavement. No jurisdictional wetlands, intermittent waterways, drainages, or blue-line streams exist on the site. The site does not contain suitable habitat for special status plant and wildlife species. A small (0.25 acre) landscaped area with grass and approximately 11 mature trees exists in the southeast corner of the Old Town area. This area will not be disturbed by the proposed project.

2.3 Project Characteristics

The entire project SOW will decontaminate and demolish a total of 15 one- to two-story buildings and clean up contaminated soil and potentially contaminated groundwater on an approximately three-acre site at LBNL. The project will demolish approximately 75,000 gross square feet of building space, including Buildings 4, 5, 7, 7C, 14, 16, 16A, 25A, 40, 41, 44, 44A, 44B, 52, and 52A (see Figure 1, Location of Buildings to be Demolished). Buildings 25A, 40, 41, 44, 44A, 44B, 52, and 52A have been abated and demolished, the current SOW is to decontaminate and demolish **Buildings 5, 16, 16A, and the Building 16 Electrical Pad** during the 2014-2015 period and may also include sub-slab characterization under the concrete slabs of former Buildings 40, 41, 52 and 52A and soil cleanup if required.

2.3.1 Building Decontamination and Demolition

Prior to commencement of abatement and demolition activities, the buildings will be vacated. LBNL staff associated mainly with EH&S, the Accelerator and Fusion Research Division, Facilities, Earth Sciences Division, Advanced Light Source, Human Resources, Environmental Energy Technologies Division, Genome, and Engineering will be relocated to other existing buildings on the Lab site.

Once vacated, decontamination and demolition of each building would generally proceed as follows:

1. The building and its structural and architectural elements would be sampled and characterized;

2. Utilities would be isolated and characterized contamination would then be abated in accordance with UC LBNL and regulatory requirements, including, but not limited to, removal and disposal of asbestos containing materials and lead-based paint;
3. Reusable and recyclable materials would be identified and removed;
4. The structure would be demolished and removed; and,
5. The foundation slabs and underground utilities may be removed or they may be left in place to serve as parking or staging areas. If the slabs are removed any underlying soils to be excavated would be tested and legally disposed of, off site, at properly licensed facilities in accordance with the project's SMP.

Debris generated from the demolition of the buildings would be sorted into:

- i. clean materials that can be reused or recycled,
- ii. clean materials that have no reuse potential that would be disposed of at a landfill,
- iii. materials that are contaminated that would be disposed because they cannot be reused, and
- iv. Non-hazardous waste materials that must be legally transported and disposed of at properly licensed disposal facility.

Each type of material would be appropriately reused, stored, and/or disposed.

2.3.2 Subsurface Contamination Characterization and Remediation

A second phase of activity for every building site identified in Section 2.3 above would involve (1) below-slab soil characterization followed by the removal of contaminated soil if found; and (2) potential installation of groundwater treatment systems if additional contaminated groundwater is identified. Contaminated soils at the project site would be cleaned up according to federal and state institutional reuse standards. Soil that cannot be remediated and/or reused on site due to remaining contamination would be shipped off-site for treatment or disposal at an appropriate facility. If necessary, additional groundwater treatment systems, including monitoring wells, would be installed in coordination with DTSC.

2.3.3 Site Restoration and Reuse

Subsequent to the removal of any contaminated or hazardous subsoils and/or utilities, the building sites would be backfilled, compacted, graded and paved unless new construction is planned to follow. For areas where new construction is planned to follow, the site may remain unpaved but will be stabilized by covering it with plastic sheeting or other impermeable membrane and properly drained, weighted down or otherwise secured in place to control dust, erosion, sediments etc. For areas of planned landscaping or that are otherwise not planned to be paved or covered, the site would be suitably graded and seeded or hydroseeded with selected grasses for erosion control. Slopes that are not to be developed would be properly graded, drained and stabilized with jute matting or similar as appropriate. After the buildings are removed, the total area that would be paved or covered with impermeable membrane would not exceed the paved and impervious surfaces that are currently present on the project site. To the extent the project

site is used for temporary parking, it is anticipated that there would be no more than a maximum of 200 net new spaces provided on the project site (280 new spaces less the 80 existing parking spaces that would be removed by the project). The full extent of future development on the site after demolition and remediation is not currently known.

2.3.4 Site Preparation

The demolition of buildings included in the project will require minor site preparation activities that will take place within areas that have already been developed. These activities include installation of fencing and barriers for security and safety; signage for traffic control; removal of vegetation and trees to gain access for demolition; scanning and potholing to locate underground utilities, isolation and deactivation of building utilities prior to abatement and demolition; rerouting of utilities to ensure services to adjacent buildings and operations are interrupted, maintaining emergency access etc.

2.4 Stormwater Run-On from Offsite Areas

Attachment E shows the calculations for site run-on for **Buildings 5 and 16**. Given that existing stormwater controls will be in place at each of the project sites, no project site will receive run-on as identified in Attachment E.

BMPs to control run-on are described in the BMP Section 5 and are shown on the drawings in Attachment B.

2.5 Findings of the Construction Site Sediment and Receiving Water Risk Determination

To determine the sediment risk for the disturbed areas of the five project work elements (i.e. the demolition of Buildings 25A, 40, 41, 44, 44A, 44B, 52 and 52A in FY2011; Buildings 52, 52A in FY2012; **Buildings 5, 16,16A, and the B16 Electrical Pad in FY2014**; Slabs 40, 41, 52 & 52A in FY2014-2015; Buildings 4, 14 in FY2015-2016; and Buildings 7, 7C in FY2016-2017 depending on available funding), UC LBNL chose the site-specific option in the General Permit. The Risk Determination Worksheets (Appendix 1 of the General Permit) are included in Attachment F.

The sediment risk worksheets include supporting information, such as the Rainfall Erosivity Calculator sheet from the EPA website, the Soil Erodibility (K) which was determined for the Project site using a particle size analysis per ASTM D422, and LS-factors from the LS table in the General Permit. The Rainfall Erosivity Calculator was used to calculate erosivity using the Project site address and the duration of the entire Project. The Soil Erodibility (K) was determined for the Project site using a particle size analysis per ASTM D422. The fractions of sand, silt and clay were then referenced to the USDA Nomograph to determine the Soil Erodibility Factor. The LS-factors for each of the five project phases were taken from the LS table in the General Permit and then a disturbed area-weighted average LS-factor was calculated. The overall predicted sediment loss from the Project is 5.67 tons per acre for the entire duration of the project, which results in a **Low Sediment Risk**.

The disturbed areas of the Project will discharge indirectly into the North or South Fork of Strawberry Creek (receiving waters). The North and South Fork of Strawberry Creek are not listed as 303(d)-listed water bodies impaired by sediment; nor do they have the Cold, Migratory, and Spawning designated beneficial uses listed in the San Francisco Basin Plan. Therefore, the project has a **Low Receiving Water Risk**.

The output of the overall calculated site risk level based on the Risk Determination Worksheets (Appendix 1 of the General Permit) is included in Attachment F. Based on the site-specific risk determination, **the Project is Risk Level 1**.

2.6 Project Activities and Construction Schedule

Project activities would extend over a period of approximately five years following project approval. It is anticipated that funding would be phased. The first year would involve characterization of above-ground (structure) contamination, utility isolation, abatement work, demolition and selected sub-slab soil testing and removal, followed by about four years of additional demolition, subsurface contamination characterization, clean-up, and restoration activities

The general project construction schedule for the entire project is included in Table 2.1. The anticipated start and end dates of construction phases is representative. Funding is currently available to abate as necessary and demolish buildings 5 and 16/16A during this construction phase. All other future demolition projects are pending additional funding, and hence the schedule and most likely subcontractors as well, may change.

Table 2-1 General Project Construction Schedule

| Construction Phases | Proposed Timing of Work |
|---|------------------------------------|
| Building 25A, B40, 41, 44, 44A, 44B Demolition | Completed late 2010 –2011 (FY2011) |
| Building 52/52A Demolition | Completed FY2012 |
| Building 5,16,16A, and the Building 16 Electrical Pad Demolition and (if required) sub-slab characterization of former Buildings 40, 41, 52 and 52A and soil cleanup | FY2014 |
| Building 4, 14 Demolition | FY2015 |
| Building 7, 7C | FY2016 |

¹ Source: LBNL Facilities Division, 2010.

2.7 Potential Construction Site Pollutant Sources

Construction materials and activities associated with the demolition project that have the potential to contribute pollutants other than sediment to stormwater runoff are identified in Section 5 (Best Management Practices) and Section 6 (Construction Site Monitoring Program). In addition, an assessment was completed to create a list of potential pollutant sources and to identify areas of the site

where additional BMPs are necessary to reduce or prevent pollutants in stormwater discharges. These potential pollutant sources and potential pathways have been considered when developing BMPs in accordance with General Permit requirements (see Section 5).

2.8 Identification of Non-Stormwater Discharges

All non-stormwater discharges have been identified and those non-stormwater discharges have been eliminated, controlled, or treated.

3.0

Training

The General Permit requires that all elements of the SWPPP be prepared by a Qualified SWPPP Developer (QSD) and that the SWPPP be implemented by a Qualified SWPPP Practitioner (QSP). The QSP may delegate tasks to trained employees/technicians provided adequate supervision and oversight is provided.

All personnel at the site shall receive training appropriate for individual roles and responsibilities on the Project. Appropriate personnel shall receive training on SWPPP implementation, BMP inspection and maintenance, and record keeping. All training activities (formal and informal) will be recorded and a record of training activities will be retained in the SWPPP. A training log form is included in Attachment I. This training documentation will also be submitted in the Annual Report.

4.0

Responsible Parties and Roles

4.1 Responsible Parties

Authorized representatives who will be responsible for SWPPP activities are listed in Table 4-1, including the QSD and QSP. This list includes the names of the individuals granted authority to sign permit-related documents.

Table 4-1 Authorized Representatives

| Name (Company) | Work Address | Role of the Project | Contact Numbers |
|---|---|----------------------------|------------------------|
| James Floyd (LBNL) | 1 Cyclotron Road MS26R0143 Berkeley, CA 94720 | Legally Responsible Person | (510) 486-4499 |
| Ron Pauer (LBNL) | 1 Cyclotron Road MS75B0101 Berkeley, CA 94720 | Signatory | (510) 486-7614 |
| Kevin Kruiuzenga (ASPinc) | 368 Sutton Pl. Santa Rosa, CA 95407 | QSP/QSD | (916) 549-9981 (Cell) |
| Jason Griffin (ASPinc) *back-up for Kevin Kruiuzenga | 1111 Broadway, 6th Floor Oakland, CA 94607 | QSP | (707) 953-9787 (Cell) |

Copies of the written authorizations for duly authorized representatives are included in Attachment V. Effective two years after the adoption date of this General Permit, or September 2, 2011, the QSP and QSD shall have attended a SWRCB-sponsored or approved QSP or QSD training course. Acceptable documentation of this training will also be included in Attachment V as required. Attachment V includes the names and contact information for the individual, their role on the project, date of training, and the date of recorded entry as well as a copy of training documentation when available.

4.2 Subcontractor List

Given that for each phase of construction, bid documents will be prepared and go through a bidding process that will identify the lowest, yet qualified, general subcontractor and hence a change in subcontractor is more than likely for each phase of construction. All subcontractors will thus be notified of the requirements for stormwater management during the bid process and throughout the remainder of that project phase. A list of subcontractors will be maintained and included in the Attachment J of the SWPPP. If subcontractors change during the project, the list will be updated accordingly.

5.0

Best Management Practices

5.1 Schedule for BMP Implementation

Attachment U identifies the schedule for deployment of BMPs at each individual phase of the Project. BMPs must be implemented, modified, and maintained to reflect the phase of construction and the weather conditions. In order to be effective, some BMPs must be installed before the site is disturbed (e.g., to provide protection during grading operations or to reduce or minimize pollution from historic areas of contamination during construction).

5.2 Objectives of the SWPPP

This Storm Water Pollution Prevention Plan (SWPPP) has six main objectives:

- i.) Identify all pollutant sources, including sources of sediment that may affect the quality of storm water discharges associated with construction activity (storm water discharges) from the construction site, and
- ii.) Where not otherwise required to be under a Regional Water Quality Control Board (RWQCB) permit, identify all non-stormwater discharges have been identified and either were eliminated, controlled, or treated;
- iii.) Identify, construct, implement in accordance with a time schedule, and maintain Best Management Practices (BMPs) to reduce or eliminate pollutants in storm water discharges and authorized non-storm water discharges from construction activity to the Best Available Technology/Best Control Technology (BAT/BCT) standard, and
- iv.) Post-construction BMPs, which are those measures to be installed during construction that are intended to reduce or eliminate pollutants after construction were identified and completed. Note that post-construction BMPs have already been developed early in the project planning/design.
- v.) Calculations and design details as well as BMP controls for site run-on were complete and correct, and Stabilization BMPs were installed to reduce or eliminate pollutants after construction was completed.
- vi.) Methods to implement BMP inspection, visual monitoring and Construction Site Monitoring Program (CSMP) requirements were identified and complied with the General Permit.

This SWPPP conforms to the required elements of the General Permit. This SWPPP will be modified and amended to reflect any amendments to the Permit or any changes in construction or operations that may affect the discharge of pollutants from the construction site to surface waters, groundwater, or the municipal separate storm sewer system (MS4). This SWPPP will also be amended if it is in violation of any condition of the General Permit or has not achieved the general objective of reducing pollutants in storm water discharges. This SWPPP shall be readily available on-site for the duration of the project.

5.3 Vicinity Map

The construction project vicinity map showing the project location, surface water boundaries, geographic features, construction site perimeter, and general topography, is located in Attachment A. The project drawings for each individual demolition contract will provide more detail regarding each individual project location and is included in Attachment B.

5.4 Pollutant Source Identification and BMP Selection

5.4.1 Inventory of Materials and Activities that May Pollute Storm Water

The following is a list of construction materials that will be used and activities that will be performed that have the potential to contribute pollutants, other than sediment, to storm water runoff (control practices for each activity are identified in the Water Pollution Control Drawings (WPCDs) and/or in Sections 5.4.4 through 5.4.10):

- Cold mix associated with asphalt paving operations
- Concrete products, including Portland Cement Concrete (PCC), solids and mortar, and concrete rinse water
- Painting products, including adhesives, paint strippers, sealants, solvents, and thinners
- Chemical waste from portable toilets
- Soils stabilization products including copolymers, straw mulch and wood mulch
- Vehicle fluids, including antifreeze/coolant, batteries, fuels, oils, and lubricants
- General Construction site litter and mixed debris

Construction activities that have the potential to contribute sediment to storm water discharges include:

- Clearing and grubbing
- Building demolition
- Excavation, shoring, trenching, borehole drilling, and backfilling
- Grading
- Installing underground piping systems

Attachment C lists all Best Management Practices (BMPs) that have been selected for implementation in this project. Implementation and location of BMPs are shown on the WPCDs in Attachment B. Narrative descriptions of BMPs to be used during the project are listed by category in each of the following sections. Attachment Q includes a list, and/or copies of the fact sheets of all the BMPs selected for this project.

5.4.2 Existing (pre-construction) Control Measures

The following are existing (pre-construction) control measures encountered within the project site:

- Building 44A groundwater treatment system

The in situ soil-flushing system for the plume under former Building 25A consists of a groundwater extraction trench west of Building 25A, a groundwater treatment system located south of former Building 44, and an infiltration bed for the treated groundwater immediately upgradient of the trench (between former Building 44A and former Building 25A). Operation of the system has resulted in significant reductions in the concentrations of VOCs in most wells monitoring the plume, with the exception of two wells located in the source area (near the northwest corner of former Building 25). The most recent sampling report (Fiscal Year 2010 second quarter) noted that the concentrations of VOCs in several wells in the source area exceed the drinking water standard including primarily trichloroethene (TCE) at a maximum concentration of 179 µg/L.¹ The concentrations of all VOCs detected were well below risk-based, DTSC-approved risk-based groundwater cleanup levels. The risk-based cleanup levels were developed to address potential risks to site workers, including indoor workers and construction workers.

- Plume in vicinity of former Building 52 - in situ soil flushing injection

Treated groundwater is pumped from a holding tank located on the east side of former Building 52 to several groundwater injection wells in the area north of Building 5. The injected water is extracted from wells located north of former Building 52A and piped to a treatment system located north of Building 53. Operation of the system has resulted in reductions in the concentrations of VOCs to levels only slightly above drinking water standards (maximum contaminant levels or MCLs) in the soil flushing area.²

5.4.3 Nature of Fill Material and Existing Data Describing Site Features

The U.S. Department of Agriculture (USDA) Natural Resources Conservation Service (NRCS) has characterized the majority of the site soils as Maymen loam, 30 to 75 percent slopes. Maymen loam is a shallow, moderately permeable soil that exhibits rapid to very rapid runoff (USDA, 1981)

Existing site features that, as a result of past usage, may contribute pollutants to storm water (e.g., toxic materials that are known to have been treated, stored, disposed, spilled, or leaked onto the construction site) include³. The following is documented information of uses and releases that may be used in conjunction with other information including the Final Reconnaissance Level Characterization Report dated September, 2010 prepared for UC LBNL by Weiss Associates.

Building 4 Demolition (B4 served as the nuclear chemistry and radio chemistry labs)

¹ LBNL ERP, August 2010, *Quarterly Progress Report Second Quarter Fiscal Year 2010 (January 1 to March 31, 2010) for the Ernest Orlando Lawrence Berkeley National Laboratory Hazardous Waste Facility Permit.*

² LBNL ERP, August 2010, *Quarterly Progress Report Second Quarter Fiscal Year 2010 (January 1 to March 31, 2010) for the Ernest Orlando Lawrence Berkeley National Laboratory Hazardous Waste Facility Permit.*

³ Information collected from the Hazards Maps for each respective building prepared by University of California, Lawrence Berkeley National Laboratory, Facilities Division.

- VOCs are present in the groundwater in the proposed footprint for Building 4 Demolition.
- Radioactive materials were used in the Building 4: Duct work has a possibility to have low levels of americium-241, there is a documented uranium- 238 spill, and there was a use of plutonium-238 and thorium-232.
- Building 4A was a storage place of the following: hexavalent chromium, organic phosphates, sulfuric acid and zinc inhibitor. Building 4A no longer exists.

Building 5 Demolition (B5 was built for the chemistry and radiochemistry divisions)

- VOCs are present in the groundwater in the area of the existing footprint for Building 5
- Radioactive materials were used in the Building 5: There is a documented strontium-90, and a cesium spill.
- Building 5 could have remnants of toxic gases in the ventilation system such as: boron trifluoride, phosphorus trifluoride, phosphine, nitrogen trifluoride.

Building 7, 7C Demolition (B7 was used as a machine shop with a plating area)

- VOCs, TPH are present in the groundwater in the area of the existing Building 7 footprint.
- There was a documented uranium-238 fire.
- Building 7 could contain beryllium residue in the former plating and machine shop.

At Building 14 Demolition (B14 was built as a general stores warehouse)

- VOCs are present in the groundwater in the area of the existing Building 14 footprint.
- B14 formerly included laboratories for testing and storage of selenium, but no radiological samples.

Building 16,16A and the Building 16 Electrical Pad Demolition (B16 used to house the XC Caultron Magnet and later the Horton Sphere which still exists)

- VOCs, TPH and PAH are present in the groundwater in the area of the existing footprint of Building 16 and the machine shop could be the source or one of the sources of the known VOC plumes in Old Town.
- Building 16 had a known mercury spill and could be contaminated with PCBs contamination from oil filled transformers.

Former Building 25A Demolition (the building served many different kind of functions)

- VOCs are present in the groundwater in the area of the existing Building 25A footprint.

- Metals; including chromium, hexavalent chromium, cobalt, copper, lead, mercury, silver, vanadium, and zinc.

Former Building 44/44A/44B Demolition (B44 was built as a general stores warehouse)

- VOCs are present in the groundwater in the area of the existing Building 44/44A/44B footprint.

Former Building 52 and 52A Demolition (built as a general warehouse, it later housed the Quarter Scale Bevatron Model. Building 52A is a metal “Butler” building that formerly housed a generator but which currently is used to store fire alarm and fire prevention equipment)

- VOCs, TPH are present in the groundwater in the area of the existing Building 52 footprint.
- Metals; including beryllium, chromium, hexavalent chromium, cobalt, copper, lead, mercury, silver, vanadium, and zinc.
- Low concentrations of radioactive induced materials may be found from the Quarter Scale Bevatron Model. Note that sampling of steel coupons in the area of the model revealed no reportable levels of induced radiation.
- Additional testing of the soils will be conducted in order to obtain accurate data regarding these potential pollutants and determine whether additional sampling in stormwater runoff will be necessary. The SWPPP will be modified, if necessary, to include those applicable pollutants in the Construction Site Monitoring Program (CSMP) prior to any further contaminated soil disturbance taking place.

5.4.4 Hazardous Materials Commonly Encountered in Buildings

Hazardous materials are commonly found in building materials that may be affected during demolition activities. Buildings constructed more than 30 years ago, such as those included in this project, may contain: asbestos-containing building materials; fluorescent lighting ballasts containing PCBs and/or lead-based paint. Buildings are being surveyed for hazardous materials prior to demolition activities. Laws and regulations, described below, are designed to ensure that these materials are handled properly, contained against migration, and do not pose a risk to construction workers and the nearby public during demolition activities.

5.4.4.1 Asbestos

Federal and State laws and regulations (such as OSHA’s 29 CFR Parts 1910.1001 and 1926.1101, EPA’s NESHAP regulations at 40 CFR 763 61 Subpart M and other asbestos regulations at 40 CFR, California Code of Regulations Title 8, Section 5208, as well as the BAAQMD’s Regulation 11, Rule 2) apply to building materials containing asbestos. Inhalation of airborne fibers is the primary mode of asbestos entry into the body, making friable (easily crumbled) materials the greatest health threat. These regulations prohibit emissions of asbestos from asbestos-related manufacturing, demolition, or construction activities; require medical examinations and monitoring of employees engaged in activities that could disturb

asbestos; specify precautions and safe work practices that must be followed to minimize the potential for release of asbestos fibers; and require notice to federal and local governmental agencies, namely the BAAQMD, prior to beginning renovation or demolition that could disturb asbestos.

5.4.4.2 Polychlorinated Biphenyls

Polychlorinated Biphenyls (PCBs) are organic oils that were formerly placed in many types of electrical equipment, including fluorescent lighting ballasts. Exposure to PCBs may cause various health effects, and PCBs are highly persistent in the environment. Fluorescent lighting tubes and ballasts, computer displays, and several other common items containing hazardous materials are regulated as “universal wastes” by the State of California. Universal waste regulations allow common, low-hazard wastes to be managed under less stringent requirements than other hazardous wastes.

5.4.4.3 Lead

OSHA regulates worker exposure during construction activities that involve paint that contains lead. 29 CFR Part 1926.62 covers construction work where employees may be exposed to lead during such activities as demolition, removal, surface preparation for repainting, renovation, clean-up, and routine maintenance. The OSHA-specified compliance includes, among other things, respiratory protection, protective clothing, housekeeping, special high-efficiency filtered vacuums, hygiene facilities, medical surveillance, and training.

5.4.5 Erosion Control

Erosion control, also referred to as soil stabilization, consists of source control measures that are designed to prevent soil particles from detaching and becoming transported in storm water runoff. Erosion control BMPs protect the soil surface by covering and/or binding soil particles. This project will incorporate erosion control measures that are effective and result in the reduction or elimination of sediment related pollutants in stormwater discharges and authorized non-stormwater discharges from construction activity to the BAT/BCT standard as required by the contract documents, and other measures selected by the QSD. This project will implement the following practices for effective temporary and final erosion control during construction:

- Preserve existing vegetation where required and when feasible.
- Apply temporary erosion control to remaining active and non-active areas as required by the California Stormwater BMPs Handbook – Construction, and the contract documents. Reapply as necessary to maintain effectiveness.
- Implement temporary erosion control measures at regular intervals to achieve and maintain the subcontractors disturbed soil area requirements.
- Stabilize areas as soon as feasible after the cessation of construction activities.
- Control erosion in concentrated flow paths by applying erosion control blankets, erosion control seeding, and lining swales with straw waddle as required in the contract documents.

- Apply seed to disturbed areas deemed substantially complete by the LBNL Project Manager during the defined rainy season.
- At completion of construction, apply permanent erosion control to all disturbed soil areas that are slated to permanently remain.

Sufficient erosion control materials will be maintained on-site to allow implementation in conformance with Permit requirements and described in this SWPPP. This includes implementation requirements for active areas and non-active areas that require deployment of erosion control materials before the onset of rain. Implementation and locations of temporary erosion control BMPs are shown on the Water Pollution Control Drawings (WPCDs) in Attachment B and/or described in this section.

The BMP Consideration Checklist in Attachment C indicates the BMPs that will be implemented to control erosion on the construction site; these are:

- EC-1, Scheduling
- EC-2, Preservation of Existing Vegetation
- EC-4, Hydroseeding
- EC-7, Geotextile and Mats
- EC-14, Compost Blankets

EC-1, Scheduling

- The Subcontractor will schedule construction activities with the incorporation of both soil stabilization and sediment control measure BMPs to reduce the discharge of pollutants to storm drain facilities or watercourses. The schedule will limit exposure of disturbed soil to wind, rain, and stormwater run-on and run-off and minimize soil disturbing activities.

EC-2, Preservation of Existing Vegetation

- The subcontractor will try to preserve existing vegetation outside of the project limits to the largest extent possible.

EC-4, Hydroseeding

- Where applicable and appropriate and where shown on the contract documents, the subcontractor will apply hydroseeding to protect disturbed soil areas from soil erosion. The hydroseeding materials will be applied after grading operations. The application of hydroseeding materials will be performed in accordance with the Project Construction Documents and manufacture's specifications. The application of erodible landscape materials will be discontinued within 2 days before a forecasted rain event or during periods of precipitation. All erodible landscape materials will be covered when not being used.

EC-7, Geotextile and Fiber Mats

- The subcontractor will place erosion control matting in accordance with the Project Construction Documents. The subcontractor will install erosion control matting on all new cut and fill slopes of 2 to 1 or greater or otherwise cover the disturbed area as required by the contract documents,

EC-14, Compost Blankets

- The subcontractor may apply compost blankets to protect disturbed soil areas from soil erosion, and this can be used as an alternative to hydroseeding as mentioned above.

5.4.6 Sediment Control

Sediment controls are structural measures that are intended to complement and enhance the selected erosion control measures and reduce sediment discharges from active construction areas. Sediment controls are designed to intercept and settle out soil particles that have been detached and transported by the force of water. This project will incorporate sediment control measures that are effective and result in the reduction or elimination of sediment related pollutants in stormwater discharges and authorized non-stormwater discharges from construction activity to the BAT/BCT standard as required by the contract documents, and other measures selected by the subcontractor, QSD, or owner.

Sufficient quantities of temporary sediment control materials will be maintained on-site throughout the duration of the project, to allow implementation of temporary sediment controls in the event of predicted rain, and for rapid response to failures or emergencies, in conformance with other Permit requirements and as described in this SWPPP. This includes implementation requirements for active areas and non-active areas before the onset of rain.

Implementation and locations of temporary sediment control BMPs are shown on the Water Pollution Control Drawings (WPCDs) in Attachment B. The BMP Consideration Checklist in Attachment C indicates all the BMPs that will be implemented to control sediment on the construction site; these are:

- SE-1, Silt Fence
- SE-5, Fiber Rolls
- SE-6, Gravel Bag Berm
- SE-7, Street Sweeping and Vacuuming
- SE-10, Storm Drain Inlet Protection
- Placement of impermeable plastic membranes as required by the contract documents.

SE-1, Silt Fence

- The subcontractor will install silt fence within 2 feet of the outside perimeter of the fiber rolls as shown on the WPCDs.

SE-5, Fiber Rolls

- The subcontractor will place fiber rolls as shown on the WPCD.

SE-6, Gravel Bag Berm

- The subcontractor will install gravel bag berms along the down gradient perimeter of the project sites shown on the WPCD. The subcontractor will also place gravel bag berms along the perimeter of truck staging and loading areas as well as surrounding stockpiles.

SE-7, Street Sweeping and Vacuuming

- The subcontractor will utilize a sweeper to perform street sweeping throughout the project site where noticeable tracking of materials occurs onto paved roads. Street sweeping will be performed daily, if needed, from the beginning of construction activities until completion of the project.

SE-10, Storm Drain Inlet Protection

- The subcontractor will protect all drain inlets (DIs) within the project site before beginning project operations. The DIs will consist of filter fabric to filter out any sediment and pollutant discharge before run-off enters the storm drainage systems. All DI protection will be installed in a manner that will not cause ponding or pose a threat to traffic safety. If ponding does cause an issue the source of the ponding will be identified and corrective actions taken if necessary.

5.4.7 Tracking Control

The following BMPs have been selected to reduce sediment tracking from the construction site onto private or public roads:

- TC-1, Stabilized Construction Entrance/Exit
- SE-7, Street Sweeping and Vacuuming
-

TC-1, Stabilized Construction Entrance/Exit

- For the majority of the phases of the project, loading of trucks will be done on paved surfaces and does not have the potential for track-out of mud or dirt. However regular sweeping will be done to prevent any tracking in or out of the construction site.

E-7, Street Sweeping and Vacuuming

- The subcontractor will utilize a sweeper to perform street sweeping throughout the project site where noticeable tracking of materials occurs onto paved roads. Street sweeping will be performed daily, if needed, from the beginning of construction activities until completion of the project.

5.4.8 Wind Erosion Control

The following BMPs have been selected to control dust from the construction site:

- WE-1, Wind Erosion Control

WE-1, Wind Erosion Control

- The subcontractor will implement this BMP to alleviate nuisance dust and wind erosion. The subcontractor will utilize a water truck to apply water on exposed soil during demolition of buildings, trenching, grading, and other soil disturbing activities in accordance with the specifications.

5.4.9 Non-Storm Water Control

An inventory of construction activities and potential non-storm water discharges is provided in Section 5.4.1. The BMP Consideration Checklist in Attachment C and the following list include the BMPs that have been selected to control non-storm water pollution on the construction site. Implementation and locations of some non-storm water control BMPs are shown on the Water Pollution Control Drawings (WPCDs) in Attachment B. A narrative description of each BMP follows.

- NS-1, Water Conservation Practices
- NS-2 Dewatering Operations
- NS-3, Paving and Grinding Operations
- NS-6, Illicit Connection/Illegal Discharge Detection and Reporting
- NS-8, Vehicle and Equipment Cleaning
- NS-9, Vehicle and Equipment Fueling
- NS-10, Vehicle and Equipment Maintenance
- NS-11, Pile Driving Operations
- NS-12, Concrete Curing
- NS-13, Concrete Finishing

NS-1, Water Conservation Practices

- The subcontractor will implement water conservation practices when water is used on the project site. The subcontractor will ensure any leakage will be repaired promptly and that all water equipment will be kept in good working condition. The disposal of

any rinses or wash waters or materials on impervious or pervious site surfaces or into the storm drain system is prohibited.

NS-2, Dewatering Operations

The subcontractor will prepare and implement a Dewatering Plan to collect and treat discharges of non-stormwater from the project site. Non-stormwater discharges include, but are not limited to, groundwater, water from cofferdams, water diversions, and waters used during construction activities that must be removed from a work area to facilitate construction. The subcontractor will procure and comply with all applicable local and project-specific permits and regulations relating to dewatering operations.

The subcontractor will present the Dewatering Plan to the Owner for review at least 2 weeks prior to the beginning of the rainy season (October 1) and shall obtain the Owner's approval prior to commencement of dewatering related work. The plan shall address, at a minimum, the following:

- Expected quantity of water to be discharged
- Pump capacity
- Holding tank and particulate filtration system specifications
- Water quality sampling locations (if required)
- Any additional erosion and sediment control BMPs required at the point of discharge
- Site Map with layout of pumps, tanks, filtration, hoses and discharge locations

NS-3, Paving and Grinding Operations

- The subcontractor will cover drainage inlets to protect storm drainage facilities or watercourses during sawcutting and patching operations. Residue from sawcutting operations will be vacuumed up and disposed appropriately.

NS-6, Illicit Connection/Illegal Discharge Detection and Reporting

- The subcontractor will report any instances of illegal discharges or illicit connections immediately to the Owner. Employees and subcontractors will be fully informed about the requirements of NS-6 in which it states how to recognize and report illicit connections or illegally dumped or discharged materials on a construction site.

NS-8, Vehicle and Equipment Cleaning

- Vehicles and equipment cleaning will be performed prior to removing vehicle and equipment from the site. Vehicle and Equipment cleaning pertains only to dry cleaning such as with rags, brooms, and others. Employees and subcontractors can clean the equipment with steam or water; however for that practice the equipment will be transported off site to an appropriate location or will be contained, monitored and controlled.

NS-9, Vehicle and Equipment Fueling

- The subcontractor will use a fuel truck to perform vehicle and equipment fueling within the designated area, which will be level ground and 15 meters away from the closest drain inlet. During all vehicle and equipment fueling spill kits will be used to capture any potential spills.

NS-10, Vehicle and Equipment Maintenance

- This pertains to light lubrication and greasing of equipment onsite. Again this will be performed within the designated area. Spill prevention measures will be put in place to prevent the discharge of vehicle and equipment fluids.

NS-12, Concrete Curing

- The Portland Cement Concrete (PCC) and curing chemicals should be placed where they are removed from exposure from rainfall, runoff from other areas, or where runoff from PPC will leave the site.

NS-13, Concrete Finishing

- This pertains to any concrete finishing operation. The water from concrete finishing operations should be collected and disposed of appropriately, protect all drain inlets during those operations.

5.4.10 Waste Management and Materials Pollution Control

An inventory of construction activities, materials, and wastes is provided in Section 5.4.1. The BMP Consideration Checklist in Attachment C and the following list indicates the BMPs that have been selected to handle materials and control construction site wastes. A narrative description of each BMP follows:

- WM-1, Material Delivery and Storage
- WM-2, Material Use
- WM-3, Stockpile Management
- WM-4, Spill Prevention and Control
- WM-5, Solid Waste Management
- WM-6, Hazardous Waste Management
- WM-7, Contaminated Soil Management
- WM-8, Concrete Waste Management
- WM-9, Sanitary/Septic Waste Management
- WM-10, Liquid Waste Management

WM-1, Material Delivery and Storage

- A water tight non-flammable cabinet will be used to store gas cans and other flammable materials. Construction materials will be brought on site when needed to complete construction operations. All employees involved will be educated on the proper material delivery and storage practices.

WM- 2, Material Use

- The subcontractor will prevent misuse and overuse of materials. Proper amounts of materials will be prepared for each work shift to avoid generating excess. MSDSs, material inventory and emergency contacts will be maintained in the onsite office trailer. Spill kits will be kept on site for immediate use.

WM-3, Stockpile Management

- The subcontractor will stockpile demolished materials and excavated materials at the designated areas within the construction site, as shown on the WPDC. Where appropriate, the subcontractor will be encouraged to place demolition debris directly into disposal bins for containment and disposal. Linear barriers (gravel bags and fiber rolls) and plastic covers (with UV resistant plastics) will be placed over and around stockpiles as containment measures.

WM-4, Spill Prevention and Control

- The subcontractor will ensure that materials are sealed and secured on level ground to minimize the possibility of a spill. Spill kits will be available onsite for control in the event of a spill, in addition all construction personnel should be trained on what a significant spill is for each material that is used, and what are the dangers and appropriate response for major and minor spills. All chemicals will be stored in watertight containers with appropriate secondary containment to prevent any spillage or leakage; or will be stored in a completely enclosed storage shed.

WM-5, Solid Waste Management

- Solid waste will primarily consist of demolished non-hazardous solid waste and general litter. Wherever possible, solid waste will be loaded directly into trucks or bins for offsite disposal. The QSP will monitor solid waste storage and disposal procedures onsite. All waste disposal containers will be covered (with UV resistant plastics, if plastics where deemed necessary or acceptable) at the end of every business day and during rain events. Discharges from the waste disposal containers to the stormwater drainage system need are to be prevented.

WM-6, Hazardous Waste Management

- Prior to demolition of any roof structure, all known hazardous materials will be removed with appropriate controls and disposed of in accordance with the project specific waste management plan. Hazardous waste includes, but is not limited to, ACM (Asbestos Containing Materials), Lead, etc...
- Since any project roof structure will not be removed until the interior of the building is gutted and abated where applicable, hazardous materials should not come in contact with stormwaters.

WM-7, Contaminated Soil Management

- When contaminated soils are encountered, the soils will be contained, covered if stockpiled and left in place, or disposed of in accordance with the project construction documents and the project Soil Management Plan (SMP) which has already been completed. In accordance with the SMP, employees will be instructed to recognize evidence of contaminated soils, such as buried debris, discolored soil and unusual soils.

WM-8, Concrete Waste Management

- The subcontractor will construct a below or above grade concrete washout facility and maintain when concrete is poured. The size of the washout will be sized so that it will provide more than sufficient volume to contain concrete washout waste.

WM-9, Sanitary/Septic Waste Management

- The subcontractor will maintain portable toilets for onsite use during the project. The portable toilets will be located within the construction site, as shown on the individual WPDC. The toilets will be located on level ground, away from the concentrated flow of traffic, and a minimum of 15 meter away from drainage facilities and watercourses. Weekly maintenance will be provided by a licensed sanitary/sewer waste hauler and waste will be disposed offsite.

WM-10, Liquid Waste Management

- The subcontractor will collect and appropriately dispose of liquid waste during the project. The disposal of any rinses or wash waters or materials on impervious or pervious site surfaces or into the storm drain system is prohibited.

5.5 Water Pollution Control Drawings (WPCDs)

The Water Pollution Control Drawings can be found in Attachment B of the SWPPP.

5.6 Post-Construction Storm Water Management

5.6.1 Post-Construction Control Practices

After each phase of abatement and demolition has been completed, the building sites will be graded if the slab was to be removed and paved, covered with road base for temporary parking or staging. Disturbed areas that are slated to be permanently unpaved open areas will be seeded with grasses for erosion control.

For areas where new construction is planned to follow, the site may remain unpaved but will be stabilized by covering it with plastic sheeting or other impermeable membrane and properly drained, weighted down or otherwise secured in place to control dust, erosion, sediments etc. For areas of planned landscaping or that are otherwise not planned to be paved or covered, the site would be suitably graded and seeded or hydro seeded with selected grasses for erosion control. Slopes that are not to be developed would be properly graded, drained and stabilized with jute matting as appropriate. After the buildings are removed, the total area that would be paved or covered with impermeable membrane would not exceed the paved and impervious surfaces that are currently present on the project site

To the extent the project site is used for temporary parking, it is anticipated that there would be no more than a maximum of 200 net new spaces provided on the project site (280 new spaces less the 80 existing parking spaces that would be removed by the project). Except for currently planned development, the extent of any future development on the site after demolition and remediation is not currently known. However, the Old Town area is designated for academic and research use in the 2006 LRDP Land Use Plan and is identified for redevelopment under the Illustrative Development Scenario of the 2006 LRDP Land Use Plan.

5.6.2 Operation/Maintenance after Project Completion

The post-construction BMPs that are described above will be funded and maintained by UC LBNL.

5.7 Other Plans/Permits

Attachment N includes relevant copies of other local, state, and federal plans and permits. Following is a list of the plans and permits included in Attachment N:

- State Water Resources Control Board (SWRCB) Order No. 2009-0009-DWQ amended by 2010-0014-DWQ and 2012-0006-DWQ, National Pollutant Discharge Elimination System (NPDES) General Permit No. CAS000002, Waste Discharge Requirements (WDRs) for Discharges of Storm Water Runoff Associated with Construction Activity.
- RCRA Corrective Measures Implementation (CMI) Report for the Lawrence Berkeley National Laboratory (CA-EPA ID No. CA 4890008986) Environmental Restoration Program, dated April 2007.
- All applicable section of Title 22 California Code of Regulations (CCR) pertaining hazardous waste materials.

- EPA Categorical Exclusion for "Old Town Decontamination, Demolition, and Environmental Restoration," (LB-ER-09-6), Department of Energy, October 30, 2009.
- CEQA Environmental Checklist -- Old Town Demolition and Environmental Restoration Project," University of California, November 30, 2009.

6.0

Construction Site Monitoring Program

6.1 Purpose

The General Permit (Attachments C, D, E; Section I.1.a) requires that a written site specific Construction Site Monitoring Program (CSMP) be developed by each discharger prior to the commencement of construction activities, and be revised as necessary to reflect project revisions and that the CSMP be included with the SWPPP. The CSMP was developed to meet the specific requirements and objectives identified in the General Permit. The CSMP includes monitoring procedures and instructions, location maps, forms, and checklists, a description of the project site's watershed, including drainage patterns and all site discharge locations.

6.2 Site Inspections, Maintenance and Repair

Inspections will be conducted during business hours only and performed by a Qualified SWPPP practitioner (QSP) as follows:

- Routine weekly inspections and observations will be performed and recorded on the BMP inspection checklists included in Attachment H. The inspection will include the following:
 - All BMPs in-place to identify whether they have been properly implemented in accordance with the SWPPP. If needed, the discharger shall implement appropriate corrective actions.
- A baseline inspection will be performed within 48 hours of a qualifying rain event; this is an event that produces 0.5 inches or more precipitation, with a 48 hour or greater period between rain events. It should be noted that a qualifying rain event can only be determined once the rain event has happened, thus this baseline inspection will be performed when there is a chance of precipitation greater than 50% as identified on the Forecast Weather Table Interface on the www.noaa.gov website for the Berkeley, Ca location (<http://www.wrh.noaa.gov/forecast/wxtables/index.php?lat=37.86&lon=-122.26>). LBNL metrological tower which records a full set of metrological data will be used to track the amount of precipitation. The precipitation data will be extracted on a 24 hours basis and will be a part of the inspection record. The baseline inspection shall include the following:
 1. Inspect all stormwater drainage areas to identify spills, leaks, or uncontrolled pollutant sources. If needed, the discharger shall implement appropriate corrective actions.
 2. Inspect all BMPs in-place to identify whether they have been properly implemented in accordance with the SWPPP. If needed, the discharger shall implement appropriate corrective actions.

3. Inspect any stormwater storage and containment areas to detect leaks and ensure maintenance of adequate freeboard. Specifically the QSP will check for the presence or absence of floating and suspended materials, a sheen on the surface, discolorations, turbidity, odors, and source(s) of any observed pollutants.
- Inspect during each qualifying rain event and at least once during each 24-hour period during extended storm events. The same base line inspections and observations will be performed as described in the 48 hour prior qualifying rain event and recorded on the BMP inspection checklists included in Attachment H.
 - Inspect all discharge locations within 48 hours after a qualifying rain event
 - Identify whether BMPs were adequately designed, implemented, and effective
 - Identify additional BMPs and revise the SWPPP accordingly (done by the QSD)
 - Visual observation exemptions:
 - During dangerous weather conditions such as flooding and electrical storms
 - Outside of scheduled site business hours.
 - An explanation will be included in Attachment H as to why the visual observations were not conducted.
 - Non-stormwater discharge monitoring requirements:
 1. Visually observe each drainage area for the presence of unauthorized and authorized non-stormwater discharges and their sources.
 2. Conduct one non-stormwater visual observation during daylight hours on a quarterly basis in each of the following periods:
 - January-March
 - April-June
 - July-September
 - October-December
 3. The QSP will ensure that the visual observations are documented in attachment H for the presence or evidence of any non-stormwater discharge (authorized or un-authorized); for pollutant characteristics (floating and suspended material, sheen, discoloration, turbidity, odor, etc.); and if necessary, the response taken to eliminate unauthorized non-stormwater discharges and to reduce or prevent pollutants from contacting non-stormwater discharges.

Completed inspection checklists will be kept with the SWPPP. A tracking or follow-up procedure shall follow any inspection that identifies deficiencies in BMPs. A program for Maintenance, Inspection and Repair of BMPs is shown in Attachment G.

Attachment H includes the blank and the completed BMP inspection checklists, which will be used to record the results of the BMP inspections and assessments. All completed inspection forms will be included in Attachment H which will be readily accessible in the file/binder located in the project construction trailer on-site (in this case in Building 4).

The General Permit requires dischargers to begin implementing corrective actions, repairs, and design changes when shortcomings or deficiencies in the BMPs are witnessed during the inspections within 72 hours of identification. The General Permit also requires that the changes be completed as soon as possible. SWPPP amendments will be prepared by the QSD, if warranted.

The name(s) and contact number(s) of the assigned inspection personnel are listed below:

| | |
|-------------------------------------|-------------------------------|
| Assigned inspector: Kevin Kruizenga | Contact phone: (916) 549-9881 |
| Backup inspector: Jason Griffin | Contact phone: (707) 953-9787 |

6.3 Non-Compliance Reporting

The General Permit identifies several areas of non-compliance reporting. Any reportable discharges or other violations of the General Permit will be properly documented.

When a discharge or other violation occurs the Subcontractor will immediately notify the LBNL Project Manager and submit a report. The Owner is responsible for reporting the discharge to the Regional Water Quality Control Board (RWQCB) via the SMARTS database. Corrective measures will be implemented immediately following the discharge, notice or order. A sample Notice of Non-Compliance (NONC) form is provided in Attachment K.

The report to the Project Manager will contain the following items:

- The date, time, location, nature of operation, and type of unauthorized discharge, including the cause or nature of the notice or order,
- The control measures (BMPs) deployed before the discharge event, or prior to receiving the notice or order,
- The date of deployment and type of control measures (BMPs) deployed after the discharge event, or after receiving the notice or order, including additional measures installed or planned to reduce or prevent re-occurrence, and
- An implementation and maintenance schedule for any affected BMPs.

Exceedances and violations will be reported using the SMARTS system and include the following:

- Self-reporting of any other discharge violations or to comply with RWQCB enforcement actions; and
- Discharges which contain a hazardous substance in excess of reportable quantities established in 40 CFR §§ 117.3 and 302.4, unless a separate NPDES Permit has been issued to regulate those discharges.

All discharges will be documented on a Discharge Reporting Log using the example form in Attachment T. A hardcopy (if possible) from the SMARTS system can be used to document the discharge reporting in the SWPPP Attachment T as well.

6.4 Record Keeping and Reports

Records shall be retained for a minimum of three years for the following items:

- Site inspections as documented with the BMP inspection lists (see attachment H, Storm Water Quality Construction Site Inspection Checklist). At a minimum the records will include:
 - The date, place, time of facility inspections, sampling, visual observation (inspections), and/or measurements, including precipitation. LBNL has a metrological tower which records a full set of metrological data; the relevant precipitation data will be extracted on a 24 hours basis and will be part of the inspection record.
 - The individual (s) who performed the facility inspections, sampling, visual observation (inspections), and/or measurements.
 - The date and approximate time of analysis, if applicable.
 - The individual who performed the analysis, if applicable.
 - The final report and summary of all analytical results from the last three years, the method detection limits and reporting units, and the analytical techniques or methods used.
 - Rain gauge readings adjoining each site inspection. LBNL has a metrological tower which records a full set of metrological data; the relevant precipitation data will be extracted on a 24 hours basis and will be part of the inspection record.
 - Quality assurance/quality control records and results.
 - Non-stormwater discharge inspections and visual observation (inspections) and stormwater discharge visual observation records.
 - Visual observation and sample collection exceptions records.
 - The records of any corrective actions and follow-up activities that resulted from analytical results, visual observation or inspections.
- Compliance certifications
- Discharge reports
- Approved SWPPP document and amendments

6.5 Construction Site Monitoring Plan for Sediment

This project does not have the potential to discharge directly to a water body listed as impaired due to Sedimentation/Siltation and/or Turbidity pursuant to Clean Water Act, Section 303(d).

6.6 Construction Site Monitoring Plan for Non-Visible Pollutants

This Construction Site Monitoring Plan (CSMP) for Non-Visible Pollutants describes the sampling and analysis strategy and schedule for monitoring non-visible pollutants in storm water discharges from the project site and off-site activities directly related to the project.

6.6.1 Scope of Monitoring Activities

The following construction materials, wastes or activities, as identified in Section 5.4.1, are potential sources of non-visible pollutants to storm water discharges from the Project. Storage, use, and operational locations are shown on the WPCDs in Attachment B for each individual project site within the larger Project.

- Cleaning Products, including bleaches
- Painting products, including adhesives, paint strippers, sealants, solvents, and thinners
- Vehicle fluids, including battery acid (in sealed batteries)

The following existing site features, are potential sources of non-visible pollutants to storm water discharges from the project. Locations of existing site features contaminated with non-visible pollutants are shown on the WPCDs in Attachment B.

- The existing site features are identified in Section 5.4.3

The following soil amendments have the potential to change the chemical properties, engineering properties, or erosion resistance of the soil and will be used on the project site. Locations of soil amendment application are shown on the WPCDs in Attachment B.

- None have been proposed.

The project has the potential to receive storm water run-on with the potential to contribute non-visible pollutants to storm water discharges from the project. Locations of such run-on to the project site are shown on the WPCDs in Attachment B.

- Run-on does not have the potential for potential run stormwater discharges because the entire site is currently completely developed.

Sampling for non-visible pollutants will be conducted when a breach, leakage, malfunction, or spill is observed during a visual inspection; which could result in the potential for discharge of non-visible pollutants to surface waters or drainage system.

6.6.2 Monitoring Strategy

6.6.2.1 Sampling Schedule

Samples for the applicable non-visible pollutant(s) and a sufficiently large uncontaminated background sample shall be collected during the first two hours of discharge from rain events that result in a sufficient discharge for sample collection. Samples shall be collected during daylight hours (sunrise to sunset) and shall be collected regardless of the time of year, status of the construction site, or day of the week.

Collection of discharge samples for non-visible pollutant monitoring will be triggered when any of the following conditions are observed during the required inspections conducted before or during rain events:

- Materials or wastes containing potential non-visible pollutants are not stored under watertight conditions. Watertight conditions are defined as (1) storage in a watertight container, (2) storage under a watertight roof or within a building, or (3) protected by temporary cover and containment that prevents stormwater contact and runoff from the storage area.
- Materials or wastes containing potential non-visible pollutants are stored under watertight conditions, but a breach, malfunction, leakage, or spill is observed which could result in the potential for discharge of non-visible pollutants to surface waters or a storm sewer system.
- Storm water runoff from an area contaminated by historical usage of the site has been observed to combine with storm water runoff from the site, and there is the potential for discharge of non-visible pollutants to surface waters or a storm sewer system.

6.6.2.2 Sampling Locations

Sampling locations are based on proximity to planned non-visible pollutant storage, occurrence or use; accessibility for sampling, personnel safety; and other factors in accordance with the applicable requirements in the Permit. Planned sampling locations are shown on the individual WPCDs sheets in Attachment B and include the following:

- No sampling locations have been identified for the collection of samples of runoff that drain areas where soil amendments that have the potential to change the chemical properties, engineering properties, or erosion resistance of the soil will be applied.
 - Not applicable, since no soil amendments will be used.
 - Three sampling locations have been identified for the collection of samples of runoff that drain areas which could be potentially contaminated from historical usage of the site or other activities.
1. One sample location number SAP -1 is located down gradient of Former Buildings 25A, B40, B41, B44, B44A, B44B, B52, B52A as shown on WPCD-1.

2. One sample location number SAP -2 is located down gradient of the demolition of **Building 5, 16, 16A, and the Building 16 Electrical Pad** as shown on WPCD-1.
 3. One sample location number SAP -3 is located down gradient of the demolition of Building 4 and B14 as shown on WPCD-1.
 4. One sample location number SAP -4 is located down gradient of the demolition of Building 7 and B7C as shown on WPCD-1.
- One sampling location has been identified for the collection of samples of run-on to the project site with the potential to combine with discharges being sampled for non-visible pollutants. These samples are intended to identify sources of potential non-visible pollutants that originate off the project site.
 - Since run-on will be prevented with the use of gravel bag berms (SE-6) at the locations where run-on is possible, the majority of the demolition sites are protected from run-on by existing asphaltic curbs or retaining walls.
 - A single sample location has been identified for the collection of an uncontaminated sample of runoff as a background sample for comparison with the samples being analyzed for non-visible pollutants for each specific phase of this project. This location at this sample was selected such that the sample will not have come in contact with (1) operational or storage areas associated with the materials, wastes, and activities identified in Section 5.4.1; (2) potential non-visible pollutants due to historical use of the site as identified in Section 5.4.3; (3) areas in which soil amendments that have the potential to change the chemical properties, engineering properties, or erosion resistance of the soil have been applied; or (4) disturbed soils areas.
 - One sample location number SAP -0 is located on the Western side of all the demolition activities as shown on WPCD-1.
 - If an operational activity or storm water inspection conducted 48 hours prior to or during a rain event identifies the presence of a material storage, waste storage, or operations area with spills or the potential for the discharge of non-visible pollutants to surface waters or a storm sewer system that was an unplanned location and has not been identified on the WPCDs, sampling locations will be selected using the same rationale as that used to identify planned locations.

6.6.3 Monitoring Preparation

The subcontractor's qualified or appropriately trained personnel will collect samples on the project site. The subcontractor's qualified or appropriately trained sampling personnel will be documented on the Trained Subcontractor Personnel Log provided in Attachment I.

Prior to the rainy season, all sampling personnel will review the CSMP. Qualifications of designated personnel describing environmental sampling training and experience are provided in Attachment I. An adequate stock of monitoring supplies and equipment for monitoring non-visible pollutants will be available on the project site prior to a sampling event. Monitoring supplies and equipment will be stored in a cool-temperature environment that will not come into contact with rain or direct sunlight. Sampling personnel will be available to collect samples in accordance with the sampling schedule. Supplies maintained at the project site will include, but are not limited to, surgical gloves, sample collection equipment, coolers, appropriate number and volume of sample bottles, identification labels, re-sealable storage bags, paper towels, personal rain gear, ice, Sampling Activity Log forms, and Chain of Custody (COC) forms. The sampling personnel will obtain and maintain the field-testing instruments, as identified in Section 6.7.6, for analyzing samples in the field by the sampling personnel.

Safety practices for sample collection will be in accordance with the LBNL Health and Safety Manual, latest edition.

Non-radiological Samples for this project site will be dropped off at the following laboratory:

Company Name: Curtis & Tompkins Laboratories

Address: 2323 5th Street, Berkeley, CA 94710

Telephone Number: 510-486-0900

Point of Contact: Isabelle Choy

Radiological Samples for this project site will be sent to the following laboratory:

Company Name: GEL Laboratories, LLC

Address: 2040 Savage Road, Charleston, SC 29407

Telephone Number: 843-769-7386

Point of Contact: Heather Shaffer

Qualifications of designated sampling personnel describing environmental sampling training and experience are provided in Attachment I.

The QSP will contact the Point of Contact for the Laboratory two hours prior to a predicted rain event and if one of the triggering conditions is identified during an inspection before, during, or after a storm event to ensure that adequate sample collection personnel, supplies and field test equipment for monitoring non-visible pollutants are available and will be mobilized to collect samples on the project site in accordance with the sampling schedule.

6.6.4 Analytical Constituents

Identification of Non-Visible Pollutants

Table 6-1 lists the specific sources and types of potential non-visible pollutants on the project site and the applicable water quality indicator constituent(s) for that pollutant.

Table 6-1 Potential Non-Visible Pollutants and Water Quality Indicator Constituents

| Pollutant Source | Pollutant | Water Quality Indicator Constituent |
|---|--|--|
| General | | |
| Cleaning Products | Bleaches | Residual Chlorine |
| | Paint Strippers | VOCs |
| | Sealants | COD |
| Painting Products | Solvents | COD |
| | Thinners | COD |
| | Adhesives | Phenols |
| | Lead | Metal (Pb) |
| PCBs | PCBs | PCBs |
| Building 25A, B40, B41, B44, B44A, B44B Demolition | | |
| <i>Halogenated VOCs in groundwater</i> | <i>PCE, TCE, 1,1-DCE, cis-1,2-DCE</i> | <i>VOCs</i> |
| | <i>Beryllium</i> | <i>Metal (Be)</i> |
| | <i>Chromium</i> | <i>Metal (Cr)</i> |
| | <i>Hexavalent Chromium</i> | <i>Metal (Cr)</i> |
| <i>Metal from Plating shop</i> | <i>Cobalt</i> | <i>Metal (Co)</i> |
| | <i>Copper</i> | <i>Metal (Cu)</i> |
| | <i>Mercury</i> | <i>Metal (Hg)</i> |
| | <i>Silver</i> | <i>Metal (Ag)</i> |
| | <i>Vanadium</i> | <i>Metal (V)</i> |
| | <i>Zinc</i> | <i>Metal (Zn)</i> |
| Building 52/52A Demolition | | |
| <i>Halogenated VOCs in groundwater</i> | <i>PCE, TCE, 1,1-DCE, cis-1,2-DCE</i> | <i>VOCs</i> |
| <i>Radioactive Materials</i> | <i>Low levels of induced radioactivity</i> | <i>Alpha and Beta</i> |
| <i>Total Petroleum Hydrocarbons in surrounding soils</i> | <i>Total petroleum hydrocarbons (TPH)</i> | <i>TPH (diesel and motor oil ranges)</i> |
| <i>Metal from Plating shop</i> | <i>Beryllium</i> | <i>Metal (Be)</i> |
| | <i>Chromium</i> | <i>Metal (Cr)</i> |

| | | |
|--|--|--|
| | Hexavalent Chromium | Metal (Cr) |
| | Cobalt | Metal (Co) |
| | Copper | Metal (Cu) |
| | Mercury | Metal (Hg) |
| | Silver | Metal (Ag) |
| | Vanadium | Metal (V) |
| | Zinc | Metal (Zn) |
| Building 5, B16,B16A, and the B16 Electrical Pad Demolition | | |
| Halogenated VOCs in groundwater | PCE, TCE, 1,1-DCE, cis-1,2-DCE | VOCs |
| Polycyclic aromatic hydrocarbons (PAHs) | PAH | PAHs |
| Total Petroleum Hydrocarbons in surrounding soils | Total petroleum hydrocarbons (TPH) | TPH (diesel and motor oil ranges) |
| Metals from machine shop | Beryllium | Metal (Be) |
| | Chromium | Metal (Cr) |
| | Hexavalent Chromium | Metal (Cr) |
| | Cobalt | Metal (Co) |
| | Copper | Metal (Cu) |
| | Mercury | Metal (Hg) |
| | Silver | Metal (Ag) |
| | Vanadium | Metal (V) |
| PCBs from oil filled transformers | PCBs | PCB |
| Radioactive Materials | Low levels of: Strontium- 90 Cesium-137 | Strontium-90 Cesium-137 |
| Building 4, B14 Demolition | | |
| Halogenated VOCs in groundwater | PCE, TCE, 1,1-DCE, cis-1,2-DCE | VOCs |
| Semi-metal | Selenium | Selenium |
| Metals | Cadmium | Metal (Cd) |
| | Chromium | Metal (Cr) |
| | Hexavalent Chromium | Metal (Cr) |
| | Cobalt | Metal (Co) |
| | Copper | Metal (Cu) |
| | Mercury | Metal (Hg) |
| | Silver | Metal (Ag) |
| | Vanadium | Metal (V) |
| Radioactive Materials | Low levels of: Americium-241 Uranium-238 Plutonium-238 Thorium-232 | Americium-241 Uranium-238 Plutonium-238 Thorium-232 |

| Building 7, 7C Demolition | | |
|---|------------------------------------|-----------------------------------|
| Halogenated VOCs in groundwater | PCE, TCE, 1,1-DCE, cis-1,2-DCE | VOCs |
| Metals from plating and machine shop | Beryllium | Metal (Be) |
| | Chromium | Metal (Cr) |
| | Hexavalent Chromium | Metal (Cr) |
| | Cobalt | Metal (Co) |
| | Copper | Metal (Cu) |
| | Mercury | Metal (Hg) |
| | Silver | Metal (Ag) |
| | Vanadium | Metal (V) |
| Zinc | Metal (Zn) | |
| Total Petroleum Hydrocarbons in surrounding soils | Total petroleum hydrocarbons (TPH) | TPH (diesel and motor oil ranges) |
| Radioactive Materials | Low levels of Uranium-238 | Uranium-238 |

6.6.5 Sample Collection and Handling

Sample Collection Procedures

Samples of discharge will be collected at the sampling locations shown on the WPCDs during any observed breaches, malfunctions, leakages, or spills observed during a visual inspection, which could result in the discharge of pollutants to surface waters that would not be visually detectable in stormwater. As identified in 6.6.2, if an operational activity or stormwater inspection identifies a spill and has the potential for discharge of non-visible pollutants to surface waters at an unplanned location, a sampling location will be selected near the spill, targeting the spilled potential pollutant using the same rationale as that used for the planned locations.

Grab samples will be collected and preserved in accordance with the methods identified in the Tables 6-2 to 6-5, “Sample Collection, Preservation and Analysis for Monitoring Non-Visible Pollutants,” provided in Section 6.7.4. Only personnel trained in proper water quality sampling will collect samples. Samples will be collected by placing a separate lab-provided sample container directly into a stream of water downgradient and within close proximity to the potential non-visible pollutant discharge location. This disposable separate lab-provided sample container will be used to collect water, which will be transferred to sample bottles for laboratory analysis. The sampling personnel will collect the water upgradient of where they are standing. Once the separate lab provided sample container is filled, the water sample will be poured directly into sample bottles provided by the laboratory for the constituents being monitored.

To maintain sample integrity and prevent cross-contamination, sample collection personnel will:

- Wear a clean pair of surgical gloves prior to the collection and handling of each sample at each location.

- Not contaminate the inside of the sample bottle by not allowing it to come into contact with any material other than the water sample.
- Discard sample bottles or sample lids that have been dropped onto the ground prior to sample collection.
- Discard disposable separate lab-provided sample container after each sample location has been sampled.
- Not leave the cooler lid open for an extended period of time once samples are placed inside.
- Not sample near a running vehicle where exhaust fumes may impact the sample.
- Not touch the exposed end of a sampling tube, if applicable.
- Avoid allowing rainwater to drip from rain gear or other surfaces into sample bottles.
- Not eat, smoke, or drink during sample collection.
- Not sneeze or cough in the direction of an open sample bottle.
- Minimize the exposure of the samples to direct sunlight, as sunlight may cause biochemical transformation of the sample to take place.
- Decontaminate non-disposable sampling equipment prior to sample collection using a TSP-soapy water wash, distilled water rinse, and final rinse with distilled water.
- Dispose of decontamination water/soaps appropriately; i.e., not discharge to the storm drain system or receiving water.

Sample Handling Procedures

Immediately following collection, sample bottles for laboratory analytical testing will be capped, labeled, documented on a Chain of Custody form provided by the analytical laboratory, sealed in a re-sealable storage bag, placed in an ice-chilled cooler, at 6 degrees Celsius, and delivered within 24 hours to the following California state-certified laboratory:

Non-radiological Samples for this project site will be dropped off at the following laboratory:

Company Name: Curtis & Tompkins Laboratories

Address: 2323 5th Street, Berkeley, CA 94710

Telephone Number: 510-486-0900

Point of Contact: Isabelle Choy

Radiological Samples for this project site will be dropped off at the following laboratory:

Company Name: GEL Laboratories, LLC

Address: 2040 Savage Road, Charleston, SC 29407

Telephone Number: 843-769-7386

Point of Contact: Heather Shaffer

Sample Documentation Procedures

All original data documented on sample bottle identification labels, Chain of Custody forms, Sampling Activity Logs, and Inspection Checklists will be recorded using waterproof ink. These will be considered accountable documents. If an error is made on an accountable document, the individual will make corrections by lining through the error and entering the correct information. The erroneous information will not be obliterated. All corrections will be initialed and dated.

Copies of the Sampling Activity Log and Chain of Custody form are provided in Attachment R. Sampling and field analysis activities will be documented using the following:

- Sample Bottle Identification Labels: Sampling personnel will attach an identification label to each sample bottle. At a minimum, the following information will be recorded on the label, as appropriate:
 - Project name
 - Project number
 - Unique sample identification number and location.
 - Quality assurance/quality control (QA/QC) samples shall be identified similarly using a unique sample number or designation.
 - Collection date/time (No time applied to QA/QC samples)
 - Analysis constituents
- Sampling Activity Logs: A log of sampling events will identify:
 - Sampling date
 - Separate times for collected samples and QA/QC samples recorded to the nearest minute
 - Unique sample identification number and location
 - Analysis constituents
 - Names of sampling personnel
 - Weather conditions (including precipitation amount)

- Field analysis results
- Other pertinent data
- Chain of Custody (COC) forms: All samples to be analyzed by a laboratory will be accompanied by a COC form provided by the laboratory. Only the sample collectors will sign the COC form over to the lab. COC procedures will be strictly adhered to for QA/QC purposes.
- Storm Water Quality Construction Inspection Checklists: When applicable, the subcontractor's stormwater inspector will document on the checklist that samples for non-visible pollutants were taken during a rain event.

6.6.6 Sample Analysis

Samples will be analyzed for the applicable constituents using the analytical methods identified in

- Table 6-2 for former Buildings 25A, B40, B41, B44, B44A, B44B
- Table 6-3 for former 52/B52A
- Table 6-4 for **Building 5, B16, B16A and the B16 Electrical Pad**
- Table 6-5 for Building 4, B14 Demolition, and
- Table 6-6 for the Building 7, B7C Demolition Project.

For these laboratory analyses, all sampling, sample preservation, and analyses must be conducted according to test procedures under 40 CFR Part 136.

Table 6-2 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for Building 25A, B40, B41, B44, B44A, B44B Demolition

| Constituents | Analytical Methods | Minimum Sample Volume | Sample Bottle | Sample Preservation | Reporting Limit | Maximum Holding Time |
|--|--------------------|-----------------------|-----------------------|---|-----------------|----------------------|
| Residual Chlorine | SM-4500CL-G | 100ml | Amber Glass | Wrapped in Foil | 0.05 mg/L | 15 min |
| VOCs | EPA 8260B | 3 x 40 ml | VOA-Glass | Store at 6°C, HCl to pH< 2 | (multiple) µg/L | 14 days |
| COD | SM5220D | 1 x 100 ml | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 10 mg/L | 28 days |
| phenols | EPA 420.1 | 1 x 1L | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 0.05 mg/L | 28 days |
| pH | EPA 150.1 | 1 x 100 ml | Polypropylene | None | unitless | none |
| PCBs | EPA 8082 | 1 x 1L | Amber Glass | Store at 6°C | 1 µg/L | 7 days |
| Metals (Ag, Be, Cr, Co, Cu, Pb, V, Zn) | EPA 200.8 | 1 x 0.5L | Polypropylene | Store at 6°C, HNO ₃ to pH< 2 | 0.1 mg/L | 6 months |
| Metals (Hexavalent Cr) | EPA 7196 | 1 x 0.5L | Polypropylene | Store at 6°C | 0.01 mg/L | 24 hours |
| Metals (Hg) | EPA 245.1 | 1 x 100 mL | Glass with Teflon Cap | Store at 6°C, 5 mL/L 12N HCL | 5 ng/L | 48 hours |

Notes: Abbreviations & Acronyms:

- pH: a standard measure of acidity or alkalinity as compared with a neutral liquid, such as water
- EPA: The United States Environmental Protection Agency
- H₂SO₄: Sulfuric Acid
- Mg/L: milligrams per liter
- µg/L: micrograms per liter
- ng/L: nanograms per liter
- VOC: Volatile Organic Compounds
- VOA: Volatile Organic Analysis
- HCl: Hydrochloric Acid
- HNO₃: Nitric Acid
- PCB: Polychlorinated Biphenyl

COD: Chemical Oxygen Demand

Table 6-3 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for Building 52/52A Demolition

| Constituents | Analytical Methods | Minimum Sample Volume | Sample Bottle | Sample Preservation | Reporting Limit | Maximum Holding Time |
|--|--------------------|-----------------------|---------------|---|--------------------------|----------------------|
| Residual Chlorine | SM-4500CL-G | 100ml | Amber Glass | Wrapped in Foil | 0.05 mg/L | 15 min |
| VOCs | EPA 8260B | 3 x 40 ml | VOA-Glass | Store at 6°C, HCl to pH< 2 | (multiple) µg/L | 14 days |
| COD | SM5220D | 1 x 100 ml | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 10 mg/L | 28 days |
| phenols | EPA 420.1 | 1 x 1L | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 0.05 mg/L | 28 days |
| pH | EPA 150.1 | 1 x 100 ml | Polypropylene | None | unitless | none |
| PCBs | EPA 8082 | 1 x 1L | Amber Glass | Store at 6°C | 1 µg/L | 7 days |
| Metals (Ag, Be, Cr, Co, Cu, Pb, V, Zn) | EPA 200.8 | 1 x 0.5L | Polypropylene | Store at 6°C, HNO ₃ to pH< 2 | 0.1 mg/L | 6 months |
| Low Level Radioactivity | EPA 900 | 1 x 1L | Polypropylene | Store at ambient temperature, HNO ₃ to pH< 2 | α: 2 pCi/L β: 3 pCi/L | 6 months |
| TPH (gasoline) | EPA 8015 | 3 x 40 ml | VOA-Glass | Store at 6°C, HCl to pH< 2 | 50 µg/L | 14 days |
| TPH (diesel) | EPA 8015 | 1 x 1L | Amber Glass | Store at 6°C, HCl to pH< 2 | 50 µg/L | 14 days |
| TPH (Motor Oil) | EPA 8015 | 1 x 1L | Amber Glass | Store at 6°C, HCl to pH< 2 | 300 µg/L | 14 days |

Notes: Abbreviations & Acronyms:

- pH: a standard measure of acidity or alkalinity as compared with a neutral liquid, such as water
- EPA: The United States Environmental Protection Agency
- H₂SO₄: Sulfuric Acid
- Mg/L: milligrams per liter
- µg/L: micrograms per liter
- ng/L: nanograms per liter
- VOC: Volatile Organic Compounds
- VOA: Volatile Organic Analysis

HCl: Hydrochloric Acid
HNO₃: Nitric Acid
PCB: Polychlorinated Biphenyl
COD: Chemical Oxygen Demand

Table 6-4 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for **Building 5, B16, B16A and the B16 Electrical Pad** Demolition

| Constituents | Analytical Methods | Minimum Sample Volume | Sample Bottle | Sample Preservation | Reporting Limit | Maximum Holding Time |
|--|--------------------|-----------------------|-----------------------|---|-----------------|----------------------|
| Residual Chlorine | SM-4500CL-G | 100ml | Amber Glass | Wrapped in Foil | 0.05 mg/L | 15 min |
| VOCs | EPA 8260B | 3 x 40 ml | VOA-Glass | Store at 6°C, HCl to pH< 2 | (multiple) µg/L | 14 days |
| COD | SM5220D | 1 x 100 ml | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 10 mg/L | 28 days |
| phenols | EPA 420.1 | 1 x 1L | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 0.05 mg/L | 28 days |
| pH | EPA 150.1 | 1 x 100 ml | Polypropylene | None | unitless | none |
| PCBs | EPA 8082 | 1 x 1L | Amber Glass | Store at 6°C | 1 µg/L | 7 days |
| Metals (Ag, Be, Cr, Co, Cu, Pb, V, Zn) | EPA 200.8 | 1 x 0.5L | Polypropylene | Store at 6°C, HNO ₃ to pH< 2 | 0.1 mg/L | 6 months |
| Metals (Hexavalent Cr) | EPA 7196 | 1 x 0.5L | Polypropylene | Store at 6°C | 0.01 mg/L | 24 hours |
| Metals (Hg) | EPA 245.1 | 1 x 100 mL | Glass with Teflon Cap | Store at 6°C, 5 mL/L 12N HCL | 5 ng/L | 48 hours |
| TPH (gasoline) | EPA 8015 | 3 x 40 ml | VOA-Glass | Store at 6°C, HCl to pH< 2 | 50 µg/L | 14 days |
| TPH (diesel) | EPA 8015 | 1 x 1L | Amber Glass | Store at 6°C, HCl to pH< 2 | 50 µg/L | 14 days |
| TPH (Motor Oil) | EPA 8015 | 1 x 1L | Amber Glass | Store at 6°C, HCl to pH< 2 | 300 µg/L | 14 days |
| PAH | | | | | | |
| strontium-90 | EPA 900 (gross β) | 1 x 1L | Polypropylene | Store at ambient temperature, HNO ₃ to pH< 2 | 2 pCi/L | 6 months |
| cesium-137 | EPA 901.1 (r spec) | 2 x 1L | Polypropylene | Store at ambient temperature, HNO ₃ to pH< 2 | 1 pCi/L | 6 months |

Notes: Abbreviations & Acronyms:

- pH: a standard measure of acidity or alkalinity as compared with a neutral liquid, such as water
- EPA: The United States Environmental Protection Agency
- H₂SO₄: Sulfuric Acid
- Mg/L: milligrams per liter
- µg/L: micrograms per liter
- ng/L: nanograms per liter
- VOC: Volatile Organic Compounds
- VOA: Volatile Organic Analysis
- HCl: Hydrochloric Acid
- HNO₃: Nitric Acid
- PCB: Polychlorinated Biphenyl

COD: Chemical Oxygen Demand

Table 6-5 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for Building 4, B14 Demolition

| Constituents | Analytical Methods | Minimum Sample Volume | Sample Bottle | Sample Preservation | Reporting Limit | Maximum Holding Time |
|--|--------------------|-----------------------|-----------------------|---|-----------------|----------------------|
| Residual Chlorine | SM-4500CL-G | 100ml | Amber Glass | Wrapped in Foil | 0.05 mg/L | 15 min |
| VOCs | EPA 8260B | 3 x 40 ml | VOA-Glass | Store at 6°C, HCl to pH< 2 | (multiple) µg/L | 14 days |
| COD | SM5220D | 1 x 100 ml | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 10 mg/L | 28 days |
| phenols | EPA 420.1 | 1 x 1L | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 0.05 mg/L | 28 days |
| pH | EPA 150.1 | 1 x 100 ml | Polypropylene | None | unitless | none |
| PCBs | EPA 8082 | 1 x 1L | Amber Glass | Store at 6°C | 1 µg/L | 7 days |
| Metal (Selenium) | EPA 200.8 | 1 x 0.5L | Polypropylene | Store at 6°C, HNO ₃ to pH< 2 | 0.05 mg/L | 6 months |
| Metals (Ag, Be, Cd, Cr, Co, Cu, Pb, V, Zn) | EPA 200.8 | 1 x 0.5L | Polypropylene | Store at 6°C, HNO ₃ to pH< 2 | 0.1 mg/L | 6 months |
| Metals (Hexavalent Cr) | EPA 7196 | 1 x 0.5L | Polypropylene | Store at 6°C | 0.01 mg/L | 24 hours |
| Metals (Hg) | EPA 245.1 | 1 x 100 mL | Glass with Teflon Cap | Store at 6°C, 5 mL/L 12N HCL | 5 ng/L | 48 hours |
| americium-241 | Alpha/ Gamma Spec | 1 x 1L | Polypropylene | Store at ambient temperature, HNO ₃ to pH< 2 | 0.1 pCi/L | 6 months |
| uranium-238 | Alpha Spec | 1 x 1L | Polypropylene | Store at ambient temperature, HNO ₃ to pH< 2 | 0.1 pCi/L | 6 months |
| plutonium-238 | Alpha Spec | 1 x 1L | Polypropylene | Store at ambient temperature, HNO ₃ to pH< 2 | 0.1 pCi/L | 6 months |
| thorium-232 | Alpha/ Gamma Spec | 1 x 1L | Polypropylene | Store at ambient temperature, HNO ₃ to pH< 2 | 0.15 pCi/L | 6 months |

Notes: Abbreviations & Acronyms:

- pH: a standard measure of acidity or alkalinity as compared with a neutral liquid, such as water
- EPA: The United States Environmental Protection Agency
- H₂SO₄: Sulfuric Acid
- Mg/L: milligrams per liter
- µg/L: micrograms per liter
- ng/L: nanograms per liter
- VOC: Volatile Organic Compounds
- VOA: Volatile Organic Analysis
- HCl: Hydrochloric Acid
- HNO₃: Nitric Acid
- PCB: Polychlorinated Biphenyl
- COD: Chemical Oxygen Demand

Table 6-6 Sample Collection, Preservation and Analysis for Monitoring Non-visible Pollutants for Building 7, B7C Demolition

| Constituents | Analytical Methods | Minimum Sample Volume | Sample Bottle | Sample Preservation | Reporting Limit | Maximum Holding Time |
|--|--------------------|-----------------------|-----------------------|---|-----------------|----------------------|
| Residual Chlorine | SM-4500CL-G | 100ml | Amber Glass | Wrapped in Foil | 0.05 mg/L | 15 min |
| VOCs | EPA 8260B | 3 x 40 ml | VOA-Glass | Store at 6°C, HCl to pH< 2 | (multiple) µg/L | 14 days |
| COD | SM5220D | 1 x 100 ml | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 10 mg/L | 28 days |
| phenols | EPA 420.1 | 1 x 1L | Amber Glass | Store at 6°C, H ₂ SO ₄ to pH< 2 | 0.05 mg/L | 28 days |
| pH | EPA 150.1 | 1 x 100 ml | Polypropylene | None | unitless | none |
| PCBs | EPA 8082 | 1 x 1L | Amber Glass | Store at 6°C | 1 µg/L | 7 days |
| Metals (Ag, Be, Cr, Co, Cu, Pb, V, Zn) | EPA 200.8 | 1 x 0.5L | Polypropylene | Store at 6°C, HNO ₃ to pH< 2 | 0.1 mg/L | 6 months |
| Metals (Hexavalent Cr) | EPA 7196 | 1 x 0.5L | Polypropylene | Store at 6°C | 0.01 mg/L | 24 hours |
| Metals (Hg) | EPA 245.1 | 1 x 100 mL | Glass with Teflon Cap | Store at 6°C, 5 mL/L 12N HCL | 5 ng/L | 48 hours |
| TPH (gasoline) | EPA 8015 | 3 x 40 ml | VOA-Glass | Store at 6°C, HCl to pH< 2 | 50 µg/L | 14 days |
| TPH (diesel) | EPA 8015 | 1 x 1L | Amber Glass | Store at 6°C, HCl to pH< 2 | 50 µg/L | 14 days |
| TPH (Motor Oil) | EPA 8015 | 1 x 1L | Amber Glass | Store at 6°C, HCl to pH< 2 | 300 µg/L | 14 days |
| uranium-238 | Alpha Spec | 1 x 1L | Polypropylene | Store at ambient temperature, HNO ₃ to pH< 2 | 0.1 pCi/L | 6 months |

Notes: Abbreviations & Acronyms:

- pH: a standard measure of acidity or alkalinity as compared with a neutral liquid, such as water
- EPA: The United States Environmental Protection Agency
- H₂SO₄: Sulfuric Acid
- Mg/L: milligrams per liter
- µg/L: micrograms per liter
- ng/L: nanograms per liter
- VOC: Volatile Organic Compounds
- VOA: Volatile Organic Analysis
- HCl: Hydrochloric Acid
- HNO₃: Nitric Acid
- PCB: Polychlorinated Biphenyl
- COD: Chemical Oxygen Demand

6.6.7 Quality Assurance/Quality Control

For an initial verification of laboratory or field analysis, duplicate samples will be collected at a rate of 10 percent or 1 duplicate per sampling event. The duplicate sample will be collected, handled, and analyzed using the same protocols as primary samples. A duplicate sample will be collected at each location immediately after the primary sample has been collected. Duplicates will be collected where contamination is likely, not on the background sample. Duplicate samples will not influence any evaluations or conclusions; however, they will be used as a check on laboratory quality assurance.

6.6.8 Data Management and Reporting

A copy of all water quality analytical results and QA/QC data will be included in the onsite SWPPP within 5 days of sampling (for field analyses) and within 30 days of receipt of the laboratory analyses report. Lab reports and COCs will be reviewed for consistency between lab methods, sample identifications, dates, and times for both primary samples and QA/QC samples. All data, including COC forms and Sampling Activity Logs, shall be kept with the SWPPP.

6.6.9 Data Evaluation

An evaluation of the water quality sample analytical results, including figures with sample locations, and the QA/QC data, will be included in the on-site SWPPP.

Should the runoff/downgradient sample show an increased level of contamination versus the background sample, the BMPs, site conditions, and surrounding influences will be assessed to determine the probable cause for the increase in that particular constituent concentration. In addition to the above, those increased constituent concentrations results will be compared to the appropriate Water Quality Objectives; which for the LBNL site would be the San Francisco Bay Basin Plan.

As determined by the site and data evaluation, appropriate BMPs will be repaired or modified to mitigate discharges of non-visual pollutant concentrations. Any revisions to the BMPs will be recorded as an amendment to the SWPPP.

6.6.10 Change of Conditions

Whenever SWPPP monitoring, pursuant to the appropriate Section of the General Permit, indicates a change in site conditions that might affect the appropriateness of sampling locations or introduce additional non-visible pollutants of concern, testing protocols will be revised accordingly. All such revisions will be recorded as amendments to the SWPPP.

Attachment A

Vicinity Map





Figure 1. Vicinity Map Old Town Demolition Project at Lawrence Berkeley National Laboratory.

Attachment B

Water Pollution Control Drawings (WPCDs)






OLD TOWN BUILDING DEMOLITION STORMWATER BMPs

- BUILDING TO BE DEMOLISHED UNDER OLD TOWN COMMON PLAN OF DEVELOPMENT
- SAMPLE LOCATION
- PLASTIC COVERS (EC-7) AND BUILDINGS DEMOLISHED PHASE I AND PHASE II (40, 41, B52, AND B52A); THE BUILDING SITES WILL BE GRADED IF THE SLAB WAS TO BE REMOVED AND PAVED, COVERED WITH ROAD BASE FOR TEMPORARY PARKING OR STAGING, OR COVERED WITH A PLASTIC COVER, DISTURBED AREAS THAT ARE SLATED TO BE PERMANENTLY UNPAVED OPEN AREA WILL BE SEED WITH GRASSES FOR EROSION CONTROL.
- PLASTIC COVERS (EC-7) AND BUILDINGS TO BE DEMOLISHED PHASE II (5, 14, 16, AND 16A); THE BUILDING SITES WILL BE GRADED IF THE SLAB WAS TO BE REMOVED AND PAVED, COVERED WITH ROAD BASE FOR TEMPORARY PARKING OR STAGING, OR COVERED WITH A PLASTIC COVER, DISTURBED AREAS THAT ARE SLATED TO BE PERMANENTLY UNPAVED OPEN AREA WILL BE SEED WITH GRASSES FOR EROSION CONTROL.
- VEHICLE AND EQUIPMENT STAGING (NS-6), FUELING (NS-6), MAINTENANCE (NS-10)
- FIBER ROLLS (SE-6)
- GRAVEL BAG BERM (SE-6)
- SILT FENCE (SE-1)
- STORM DRAIN INLET PROTECTION (SE-10)
- STOCKPILE MANAGEMENT (WM-3)
- SANITARY/SEPTIC WASTE MANAGEMENT (WM-6)
- EXISTING ASPHALTIC BERM OR CURB; EXISTING RETAINING WALL
- Waste Accumulation Area

BMPs APPLICABLE TO ALL SITES

- SCHEDULING (EC-1)
- WATER CONSERVATION PRACTICES (NS-4)
- ILLEGAL CONNECTION / ILLEGAL DISCHARGE DETECTION AND REPORTING (NS-6)
- STREET SWEEPING AND VACUUMING (SE-7)
- MATERIAL DELIVERY AND STORAGE (WM-1)
- MATERIAL USE (WM-2)
- SPILL PREVENTION AND CONTROL (WM-4)
- SOLID WASTE MANAGEMENT (WM-5)
- HAZARDOUS WASTE MANAGEMENT (WM-8)

| | | | |
|--|-------------|---------|----------------|
| PROJECT LAWRENCE BERKELEY NATIONAL LABORATORY OLD TOWN PROJECT BERKELEY, CALIFORNIA | | | |
| TITLE OLD TOWN DEMOLITION PROJECT Buildings 5, 16, 16A and B16 Electrical Pad | | | |
|  | PROJECT No. | FLZ No. | |
| DESIGN | BY | 8/3/13 | SCALE AS SHOWN |
| CHECK | DATE | 8/3/13 | REV. 0 |

DMS-7209030-P12 Rev 0

Attachment C

BMP Consideration Checklist

Attachment C

BMP Consideration Checklist

| CONSTRUCTION SITE BMPs CONSIDERATION CHECKLIST | | | | | |
|---|---|------------------------|---------------|-------------------|---------------------------------|
| The BMPs listed here should be considered for every project. Those BMPs that are not included in the SWPPP must be checked as "Not Used" with a brief statement describing why it is not being used. | | | | | |
| EROSION CONTROL BMPs | | | | | |
| BMP No. | BMP | CONSIDERED FOR PROJECT | CHECK IF USED | CHECK IF NOT USED | IF NOT USED, STATE REASON |
| EC-1 | Scheduling | | √ | | |
| EC-2 | Preservation of Existing Vegetation | | √ | | |
| EC-3 | Hydraulic Mulch | | | √ | Will use EC-7, EC-4 or EC-14 |
| EC-4 | Hydroseeding | | √ | | |
| EC-5 | Soil Binders | | | √ | Will use EC-7, EC-4 or EC-14 |
| EC-6 | Straw Mulch | | | √ | Will use EC-7, EC-4 or EC-14 |
| EC-7 | Geotextiles & Mats | | √ | | |
| EC-8 | Wood Mulching | | | √ | Not required for entire project |
| EC-9 | Earth Dikes & Drainage Swales | | | √ | Not required for entire project |
| EC-10 | Velocity Dissipation Devices | | | √ | Not required for entire project |
| EC-11 | Slope Drains | | | √ | Not required for entire project |
| EC-12 | Streambank Stabilization | | | √ | Not required for entire project |
| EC-13 | Reserved (Formerly PAM) Removed in 2009 | | | √ | Not required for entire project |
| EC-14 | Compost Blankets | | √ | | Will use EC-7, EC-4 or EC-14 |
| EC-15 | Soil Preparation/ Roughening | | | √ | Not required for entire project |
| EC-16 | Non-Vegetative Stabilization | | | √ | Will use EC-7, EC-4 or EC-14 |

| CONSTRUCTION SITE BMPs CONSIDERATION CHECKLIST | | | | | |
|---|---------------------------------------|-------------------------------|----------------------|--------------------------|--|
| The BMPs listed here should be considered for every project. Those BMPs that are not included in the SWPPP must be checked as "Not Used" with a brief statement describing why it is not being used. | | | | | |
| SEDIMENT CONTROL BMPs | | | | | |
| BMP No. | BMP | CONSIDERED FOR PROJECT | CHECK IF USED | CHECK IF NOT USED | IF NOT USED, STATE REASON |
| SE-1 | Silt Fence | | √ | | |
| SE-2 | Sediment Basin | | | √ | Not required for entire project |
| SE-3 | Sediment Trap | | | √ | Not required for entire project |
| SE-4 | Check Dam | | | √ | Not required for entire project |
| SE-5 | Fiber Rolls | | √ | | |
| SE-6 | Gravel Bag Berm | | √ | | |
| SE-7 | Street Sweeping and Vacuuming | | √ | | |
| SE-8 | Sand Bag Barrier | | | √ | Will use SE-1, SE-5, & SE- 6 |
| SE-9 | Straw Bale Barrier | | √ | | |
| SE-10 | Storm Drain Inlet Protection | | √ | | |
| SE-11 | Active Treatment Systems | | | √ | Not required for entire project |
| SE-12 | Temporary Silt Dike | | | √ | |
| SE-13 | Compost Socks and Berms | | | √ | |
| SE-14 | Biofilter Bags | | | √ | |
| WIND EROSION CONTROL BMPs | | | | | |
| WE-1 | Wind Erosion Control | | √ | | |
| TRACKING CONTROL BMPs | | | | | |
| TR-1 | Stabilized Construction Entrance/Exit | | √ | | While none are planned, given trucks can be loaded on paved surfaces, we will use daily sweeping to prevent track out (SE-7) |
| TR-2 | Stabilized Construction Roadway | | | √ | Will use existing paved roadway |
| TR-3 | Entrance/Outlet Tire Wash | | | √ | Not Required for entire project |

| CONSTRUCTION SITE BMPs CONSIDERATION CHECKLIST | | | | | |
|---|---------------------------------------|------------------------|---------------|-------------------|-----------------------------------|
| The BMPs listed here should be considered for every project. Those BMPs that are not included in the SWPPP must be checked as "Not Used" with a brief statement describing why it is not being used. | | | | | |
| NON-STORM WATER MANAGEMENT BMPs | | | | | |
| BMP No. | BMP | CONSIDERED FOR PROJECT | CHECK IF USED | CHECK IF NOT USED | IF NOT USED, STATE REASON |
| NS-1 | Water Conservation Practices | | √ | | |
| NS-2 | Dewatering Operations | | √ | | |
| NS-3 | Paving and Grinding Operations | | √ | | |
| NS-4 | Temporary Stream Crossing | | | √ | No stream crossings are planned |
| NS-5 | Clear Water Diversion | | | √ | No diversions are planned |
| NS-6 | Illicit Connection/ Discharge | | √ | | |
| NS-7 | Potable Water/Irrigation | | | √ | Not required for this project |
| NS-8 | Vehicle and Equipment Cleaning | | √ | | |
| NS-9 | Vehicle and Equipment Fueling | | √ | | |
| NS-10 | Vehicle and Equipment Maintenance | | √ | | |
| NS-11 | Pile Driving Operations | | | √ | Not required for this project |
| NS-12 | Concrete Curing | | √ | | |
| NS-13 | Concrete Finishing | | √ | | |
| NS-14 | Material and Equipment Use Over Water | | | √ | Not relevant for this project |
| NS-15 | Demolition Adjacent to Water | | | √ | Not relevant for this project |
| NS-16 | Temporary Batch Plants | | | √ | No planned use for entire project |

**CONSTRUCTION SITE BMPs
 CONSIDERATION CHECKLIST**

The BMPs listed here should be considered for every project. Those BMPs that are not included in the SWPPP must be checked as "Not Used" with a brief statement describing why it is not being used.

WASTE MANAGEMENT AND MATERIALS POLLUTION CONTROL BMPs

| BMP No. | BMP | CONSIDERED FOR PROJECT | CHECK IF USED | CHECK IF NOT USED | IF NOT USED, STATE REASON |
|---------|----------------------------------|------------------------|---------------|-------------------|---------------------------|
| WM-1 | Material Delivery and Storage | | √ | | |
| WM-2 | Material Use | | √ | | |
| WM-3 | Stockpile Management | | √ | | |
| WM-4 | Spill Prevention and Control | | √ | | |
| WM-5 | Solid Waste Management | | √ | | |
| WM-6 | Hazardous Waste Management | | √ | | |
| WM-7 | Contaminated Soil Management | | √ | | |
| WM-8 | Concrete Waste Management | | √ | | |
| WM-9 | Sanitary/Septic Waste Management | | √ | | |
| WM-10 | Liquid Waste Management | | √ | | |

Attachment D

Computation Sheet for Determining Runoff Coefficients for Demolition of Buildings 5, 16 and 16A

Attachment D

Computation Sheet for Determining Run-off Coefficients for Demolition of Building 5, 16, 16A, and the B16 Electrical Pad

$$\text{Total Site Area} = \underline{\quad 0.47 \text{ Acres} \quad} \quad (\text{A})$$

Existing Site Conditions

$$\text{Impervious Site Area}^1 = \underline{\quad 0.27 \text{ Acres} \quad} \quad (\text{B})$$

$$\text{Impervious Site Area Runoff Coefficient}^{2,4} = \underline{\quad 0.95 \quad} \quad (\text{C})$$

$$\text{Pervious Site Area}^3 = \underline{\quad 0.2 \text{ Acres} \quad} \quad (\text{D})$$

$$\text{Pervious Site Area Runoff Coefficient}^4 = \underline{\quad 0.4 \quad} \quad (\text{E})$$

$$\text{Existing Site Area Runoff Coefficient} \quad \frac{(\text{B} \times \text{C}) + (\text{D} \times \text{E})}{(\text{A})} = \underline{\quad 0.72 \quad} \quad (\text{F})$$

Proposed Site Conditions (after demolition)

$$\text{Impervious Site Area}^1 = \underline{\quad 0.27 \text{ Acres} \quad} \quad (\text{G})$$

$$\text{Impervious Site Area Runoff Coefficient}^{2,4} = \underline{\quad 0.95 \quad} \quad (\text{H})$$

$$\text{Pervious Site Area}^3 = \underline{\quad 0.2 \text{ Acres} \quad} \quad (\text{I})$$

$$\text{Pervious Site Area Runoff Coefficient}^4 = \underline{\quad 0.4 \quad} \quad (\text{J})$$

$$\text{Proposed Site Area Runoff Coefficient} \quad \frac{(\text{G} \times \text{H}) + (\text{I} \times \text{J})}{(\text{A})} = \underline{\quad 0.72 \quad} \quad (\text{K})$$

1. Includes paved areas, areas covered by buildings, and other impervious surfaces.
2. Use 0.95 unless lower or higher runoff coefficient can be verified.
3. Includes areas of vegetation, most unpaved or uncovered soil surfaces, and other pervious areas.
4. Refer to local Hydrology Manual for typical C values.

For the continuing phases, further detailed Run-off coefficient Calculation will be inserted once the exact scope of work has been finalized (construction specifications completed).

Attachment E

Computation Sheet for Determining Run-on Discharge Coefficients for Demolition of Buildings 5 and 16

Attachment E

Computational Sheet for Determining Run-on Discharge Coefficients for Demolition of Buildings 5 and 16

Existing Site Conditions for all Buildings in the Old Town Demolition Project common plan of development have existing stormwater drainage systems and run-on prevention by means of an asphaltic berm which prevents run-on to each of the individual building sites. However there are 2 locations within the footprint of the project that does have run-on, and where it will be managed by gravel bag berms. Run-on discharge calculations are provided below:

Existing Site Conditions for Building 5

| | | | |
|--|---|------------------------------------|-----|
| Area Runoff Coefficient | = | <u>0.95</u> | (A) |
| Area Rainfall Intensity | = | <u>0.65 in/hr</u> | (B) |
| Drainage Area* | = | <u>0.05 Acres</u> | (C) |
| Site Area Run-on Discharge (A) x (B) x (C) | = | <u>0.030875 ft³/sec</u> | (D) |

Existing Site Conditions for Building 16

| | | | |
|--|---|-----------------------------------|-----|
| Area Runoff Coefficient | = | <u>0.95</u> | (A) |
| Area Rainfall Intensity | = | <u>0.65 in/hr</u> | (B) |
| Drainage Area* | = | <u>0.085 Acres</u> | (C) |
| Site Area Run-on Discharge (A) x (B) x (C) | = | <u>0.05249 ft³/sec</u> | (D) |

Attachment F

Notice of Intent (NOI), Permit Required Documents (PRDs)

**Stormwater Pollution Prevention Plan
Old Town Demolition and Environmental Restoration**

| | A | B | C | D | E | F | G |
|----|-------------------------------------|---|---------------|--|---|---|---|
| 1 | Version 6/10/2009 | | | | | | |
| 2 | Risk Determination Worksheet | | | | | | |
| 3 | | | | | | | |
| 4 | | | Step 1 | Determine Sediment Risk via one of the options listed: | | | |
| 5 | | | 186.94 | 1. GIS Map Method - EPA Rainfall Erosivity Calculator & GIS map | | | |
| 6 | | | | 2. Individual Method - EPA Rainfall Erosivity Calculator & Individual Data | | | |
| 7 | | | Step 2 | Determine Receiving Water Risk via one of the options listed: | | | |
| 8 | | | | 1. GIS map of Sediment Sensitive Watersheds provided (in development) | | | |
| 9 | | | | 2. List of Sediment Sensitive Watersheds provided | | | |
| 10 | | | Step 3 | Determine Combined Risk Level | | | |

Old Town Demolition and Environmental Restoration Risk Determination Worksheets

| | A | B | C |
|----|---|---|--------------|
| 1 | Sediment Risk Factor Worksheet | | Entry |
| 2 | A) R Factor | | |
| 3 | Analyses of data indicated that when factors other than rainfall are held constant, soil loss is directly proportional to a rainfall factor composed of total storm kinetic energy (E) times the maximum 30-min intensity (I30) (Wischmeier and Smith, 1958). The numerical value of R is the average annual sum of EI30 for storm events during a rainfall record of at least 22 years. "Isoerodent" maps were developed based on R values calculated for more than 1000 locations in the Western U.S. Refer to the link below to determine the R factor for the project site. | | |
| 4 | http://cfpub.epa.gov/npdes/stormwater/LEW/lewCalculator.cfm | | |
| 5 | R Factor Value | | 186.94 |
| 6 | B) K Factor (weighted average, by area, for all site soils) | | |
| 7 | The soil-erodibility factor K represents: (1) susceptibility of soil or surface material to erosion, (2) transportability of the sediment, and (3) the amount and rate of runoff given a particular rainfall input, as measured under a standard condition. Fine-textured soils that are high in clay have low K values (about 0.05 to 0.15) because the particles are resistant to detachment. Coarse-textured soils, such as sandy soils, also have low K values (about 0.05 to 0.2) because of high infiltration resulting in low runoff even though these particles are easily detached. Medium-textured soils, such as a silt loam, have moderate K values (about 0.25 to 0.45) because they are moderately susceptible to particle detachment and they produce runoff at moderate rates. Soils having a high silt content are especially susceptible to erosion and have high K values, which can exceed 0.45 and can be as large as 0.65. Silt-size particles are easily detached and tend to crust, producing high rates and large volumes of runoff. Use Site-specific data must be submitted. | | |
| 8 | Site-specific K factor guidance | | |
| 9 | K Factor Value | | 0.37 |
| 10 | C) LS Factor (weighted average, by area, for all slopes) | | |
| 11 | The effect of topography on erosion is accounted for by the LS factor, which combines the effects of a hillslope-length factor, L, and a hillslope-gradient factor, S. Generally speaking, as hillslope length and/or hillslope gradient increase, soil loss increases. As hillslope length increases, total soil loss and soil loss per unit area increase due to the progressive accumulation of runoff in the downslope direction. As the hillslope gradient increases, the velocity and erosivity of runoff increases. Use the LS table located in separate tab of this spreadsheet to determine LS factors. Estimate the weighted LS for the site prior to construction. | | |
| 12 | LS Table | | |
| 13 | LS Factor Value | | 0.082 |
| 14 | | | |
| 15 | Watershed Erosion Estimate (=R_xK_xLS) in tons/acre | | 5.6717596 |
| 16 | Site Sediment Risk Factor | | Low |
| 17 | Low Sediment Risk: < 15 tons/acre | | |
| 18 | Medium Sediment Risk: >=15 and <75 tons/acre | | |
| 19 | High Sediment Risk: >= 75 tons/acre | | |
| 20 | | | |

**Old Town Demolition and Environmental Restoration
Risk Determination Worksheets**


| Receiving Water (RW) Risk Factor Worksheet | Entry | Score |
|---|-----------|------------|
| A. Watershed Characteristics | yes/no | |
| A.1. Does the disturbed area discharge (either directly or indirectly) to a 303(d)-listed waterbody impaired by sediment ? For help with impaired waterbodies please check the attached worksheet or visit the link below: 2006 Approved Sediment-impaired WBs Worksheet http://www.waterboards.ca.gov/water_issues/programs/tmdl/303d_lists2006_epa.shtml | No | Low |
| OR A.2. Does the disturbed area discharge to a waterbody with designated beneficial uses of SPAWN & COLD & MIGRATORY? http://www.ice.ucdavis.edu/geowbs/asp/wbquse.asp | | |

**Old Town Demolition and Environmental Restoration
Risk Determination Worksheets**

| | | <u>Sediment Risk</u> | | |
|-----------------------------|------|----------------------|---------|---------|
| | | Low | Medium | High |
| <u>Receiving Water Risk</u> | Low | 186.94 | Level 2 | |
| | High | Level 2 | | Level 3 |

Project Sediment Risk: Low
 Project RW Risk: Low
 Project Combined Risk: Level 1

Old Town Demolition and Environmental Restoration
Risk Determination Worksheets



Summary Particle size analysis:

| % Gravel + Sand | % Silt | % Clay | K From nomograph |
|-----------------|--------|--------|------------------|
| 48.8 | 38.6 | 14.6 | 0.37 |

Old Town Demolition and Environmental Restoration
Risk Determination Worksheets

| Sheet Flow Length (ft) | Average Watershed Slope (%) | | | | | | | | | | | | | | | | | | |
|------------------------|-----------------------------|------|------|------|------|------|------|------|------|------|------|-------|-------|-------|-------|-------|-------|-------|-------|
| | 0.2 | 0.5 | 1.0 | 2.0 | 3.0 | 4.0 | 5.0 | 6.0 | 8.0 | 10.0 | 12.0 | 14.0 | 16.0 | 20.0 | 25.0 | 30.0 | 40.0 | 50.0 | 100.0 |
| -3 | 0.05 | 0.07 | 0.09 | 0.13 | 0.17 | 0.20 | 0.23 | 0.26 | 0.32 | 0.35 | 0.36 | 0.38 | 0.39 | 0.41 | 0.45 | 0.48 | 0.53 | 0.58 | 0.63 |
| 6 | 0.05 | 0.07 | 0.09 | 0.13 | 0.17 | 0.20 | 0.23 | 0.26 | 0.32 | 0.37 | 0.41 | 0.45 | 0.49 | 0.58 | 0.64 | 0.72 | 0.85 | 0.97 | 1.07 |
| 9 | 0.05 | 0.07 | 0.09 | 0.13 | 0.17 | 0.20 | 0.23 | 0.26 | 0.32 | 0.38 | 0.45 | 0.51 | 0.56 | 0.67 | 0.80 | 0.91 | 1.13 | 1.31 | 1.47 |
| 12 | 0.05 | 0.07 | 0.09 | 0.13 | 0.17 | 0.20 | 0.23 | 0.26 | 0.32 | 0.39 | 0.47 | 0.55 | 0.62 | 0.76 | 0.93 | 1.08 | 1.37 | 1.62 | 1.84 |
| 15 | 0.05 | 0.07 | 0.09 | 0.13 | 0.17 | 0.20 | 0.23 | 0.26 | 0.32 | 0.40 | 0.49 | 0.58 | 0.67 | 0.84 | 1.04 | 1.24 | 1.59 | 1.91 | 2.19 |
| 25 | 0.05 | 0.07 | 0.10 | 0.16 | 0.21 | 0.26 | 0.31 | 0.36 | 0.45 | 0.57 | 0.71 | 0.85 | 0.98 | 1.24 | 1.59 | 1.88 | 2.41 | 2.91 | 3.36 |
| 50 | 0.05 | 0.08 | 0.13 | 0.21 | 0.30 | 0.38 | 0.46 | 0.54 | 0.70 | 0.91 | 1.15 | 1.40 | 1.64 | 2.10 | 2.67 | 3.22 | 4.24 | 5.16 | 5.97 |
| 75 | 0.05 | 0.08 | 0.14 | 0.25 | 0.36 | 0.47 | 0.58 | 0.69 | 0.91 | 1.20 | 1.54 | 1.87 | 2.21 | 2.86 | 3.67 | 4.44 | 5.89 | 7.20 | 8.37 |
| 100 | 0.05 | 0.09 | 0.15 | 0.28 | 0.41 | 0.55 | 0.68 | 0.82 | 1.10 | 1.48 | 1.88 | 2.31 | 2.73 | 3.57 | 4.59 | 5.58 | 7.44 | 9.13 | 10.63 |
| 150 | 0.05 | 0.09 | 0.17 | 0.33 | 0.50 | 0.68 | 0.86 | 1.05 | 1.43 | 1.92 | 2.51 | 3.09 | 3.68 | 4.85 | 6.30 | 7.70 | 10.35 | 12.75 | 14.89 |
| 200 | 0.06 | 0.10 | 0.16 | 0.37 | 0.57 | 0.79 | 1.02 | 1.25 | 1.72 | 2.34 | 3.07 | 3.81 | 4.58 | 6.04 | 7.88 | 9.67 | 13.07 | 16.16 | 18.82 |
| 250 | 0.06 | 0.10 | 0.18 | 0.40 | 0.64 | 0.89 | 1.16 | 1.43 | 1.99 | 2.72 | 3.60 | 4.48 | 5.37 | 7.16 | 9.38 | 11.55 | 15.67 | 19.42 | 22.78 |
| 300 | 0.06 | 0.10 | 0.20 | 0.43 | 0.68 | 0.98 | 1.28 | 1.60 | 2.24 | 3.09 | 4.09 | 5.11 | 6.15 | 8.23 | 10.81 | 13.35 | 18.17 | 22.57 | 26.51 |
| 400 | 0.06 | 0.11 | 0.22 | 0.48 | 0.80 | 1.14 | 1.51 | 1.90 | 2.70 | 3.75 | 5.01 | 6.30 | 7.60 | 10.24 | 13.53 | 16.77 | 22.95 | 28.60 | 33.07 |
| 600 | 0.06 | 0.12 | 0.24 | 0.56 | 0.96 | 1.42 | 1.91 | 2.43 | 3.52 | 4.95 | 6.67 | 8.45 | 10.28 | 13.64 | 18.57 | 23.14 | 31.89 | 39.65 | 47.18 |
| 800 | 0.06 | 0.12 | 0.26 | 0.63 | 1.10 | 1.65 | 2.25 | 2.89 | 4.24 | 6.03 | 8.17 | 10.40 | 12.69 | 17.35 | 23.24 | 29.07 | 40.28 | 50.83 | 59.93 |
| 1000 | 0.08 | 0.13 | 0.27 | 0.69 | 1.23 | 1.86 | 2.55 | 3.30 | 4.91 | 7.02 | 9.57 | 12.23 | 14.98 | 20.57 | 27.98 | 34.71 | 48.29 | 60.84 | 72.15 |

LS Factors for Construction Sites. Table from Renard et. al., 1997.

Weighted Average per area for all slopes

| Disturbed Site Areas (DSA, SI) | Weighted Factor | LS From Table | Combined LS |
|---------------------------------|-----------------|---------------|-------------|
| B25A, B40, B41, B44, B44A, B44B | 8925.92 | 0.08 | 0.013 |
| B52, B52A | 5709.07 | 0.08 | 0.008 |
| B5, B16 | 19154.03 | 0.08 | 0.027 |
| B4, B14 | 10828.61 | 0.08 | 0.015 |
| B7, B7C | 12202.84 | 0.09 | 0.019 |
| Total DSA | 56820.47 | 1.000 | 0.082 |



National Pollutant Discharge Elimination System (NPDES)

[Recent Additions](#) | [Contact Us](#) | [Print Version](#) Search NPDES:

[EPA Home](#) > [OW Home](#) > [OWM Home](#) > [NPDES Home](#) >

[Basic Information](#)

[NPDES Topics](#)

[Alphabetical Index](#)

[Glossary](#)

[About NPDES](#)

[Municipal MS4s](#)

[Construction Activities](#)

[Industrial Activities](#)

[Road-Related MS4s](#)

[Menu of BMPs](#)

[Green Infrastructure](#)

[Urban BMP Tool](#)

[Summary of Home](#)

Rainfall Erosivity Factor Calculator for Small Construction Sites

Facility Information

Facility Name: Old Town Demolition and Environmental Restoration Project

Start Date: 12/15/2010

End Date: 09/30/2015

Address: One Cyclotron Road, Berkeley, California 94720

Latitude: 37.8758792

Longitude: -122.2503057

Erosivity Index Calculator Results

AN EROSVITY INDEX VALUE OF 186.94 HAS BEEN DETERMINED FOR THE CONSTRUCTION PERIOD OF 12/15/2010 - 09/30/2015.

A rainfall erosivity factor of 5.0 or greater has been calculated for your site and period of construction. You do not qualify for a waiver from NPDES permitting requirements.



| |
|---|
| Stormwater Information |
| Recent Additions |
| FAQs |
| Publications |
| Regulations |
| Training & Meetings |
| Links |
| Contacts |



The documents on this site are best viewed with Acrobat 8.0

[Office of Water](#) | [Office of Wastewater Management](#) | [Disclaimer](#) | [Search EPA](#)

[EPA Home](#) | [Privacy and Security Notice](#) | [Contact Us](#)

Last updated on August 07, 2009 3:37 PM

URL: http://cfpub.epa.gov/npdes/stormwater/new/erosivity_index_result.cfm

Attachment G

Program for Maintenance, Inspection, and Repair of Construction Site BMPs

Attachment G

Program for Maintenance, Inspection, and Repair of Construction Site BMPs

| <i>The contractor shall use the following guidelines for maintenance, inspection, and repair of BMPs identified in the SWPPP</i> | | |
|--|---|---|
| BEST MANAGEMENT PRACTICES (BMPs) | INSPECTION FREQUENCY (all controls) | MAINTENANCE/REPAIR PROGRAM |
| TEMPORARY EROSION CONTROL BMPs | | |
| EC-1, Scheduling | Weekly | <ul style="list-style-type: none"> ■ Verify that work is progressing in accordance with the Water Pollution Control Schedule (attachment U). If progress deviates, take corrective action. ■ Amend the schedule when warranted, amend prior to the rainy season to show updated information on deployment and implementation of construction BMPs. |
| EC-2, Preservation of Existing Vegetation | Weekly | <ul style="list-style-type: none"> ■ Verify that protective measures remain in place. Restore damaged protection measures immediately. ■ Retain protective measures until all other construction activity is complete to avoid damage during cleanup and stabilization. ■ If damage to trees occurs, see BMP fact sheet. |
| EC-4, Hydroseeding EC-7, Geotextiles and Mats EC-14, Compost Blanket | Weekly 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Areas where erosion is evident shall be repaired and appropriate BMPs reapplied as soon as possible. Care should be taken to minimize damage to protected areas. ■ If washout occurs, re-install the materials after repairing the damage to the slope or channel. ■ Ensure adequate watering when seeds begin to grow. Where seeds fail to germinate, or they germinate and die, the area will be re-seeded. (For EC-4 and EC-7) ■ Make sure there is intimate contact with the soil, increase securing devices as necessary to assure contact. |

| <p>The contractor shall use the following guidelines for maintenance, inspection, and repair of BMPs identified in the SWPPP</p> | | |
|---|--|--|
| <p>BEST MANAGEMENT PRACTICES (BMPs)</p> | <p>INSPECTION FREQUENCY (all controls)</p> | <p>MAINTENANCE/REPAIR PROGRAM</p> |
| <p>TEMPORARY SEDIMENT CONTROL BMPs</p> | | |
| <p>SE-1, Silt Fence</p> | | <ul style="list-style-type: none"> ■ Repair undercut silt fences; replace sections when the fabric is weathered. The expected lifespan is generally 5 to 8 months. ■ Silt fences that have become unsuitable should be replaced. ■ Sediments that accumulate in the BMPs should be periodically removed. Sediment should be removed when it reaches 1/3 of the barrier height. ■ Silt fence should stay in place until the upstream area is permanently stabilized. Once stabilized, the silt fence can be removed, fill and compact post holes and anchor trench, remove sediment accumulation, grade fence alignment to blend with adjacent ground, stabilize disturbed areas. |
| <p>SE-5, Fiber Rolls</p> | <p>Weekly</p> <p>48 hrs prior to a forecast rain event</p> <p>During the rain event</p> <p>At 24 hrs intervals during extended rain events</p> | <ul style="list-style-type: none"> ■ Replace or repair, split, torn, unraveling, or slumping fiber rolls. ■ If used as a sediment capture device, the sediment accumulation should be periodically removed in order to maintain effectiveness. Typically when 1/3 of the designated storage depth is reached. ■ Repair any rills or gullies promptly |
| <p>SE-6, Gravel Bag Berm</p> | <p>Within 48 hrs after the rain event</p> | <ul style="list-style-type: none"> ■ Reshape or replace gravel bags as needed. ■ Repair washouts or other damage, as needed. ■ Sediment accumulation should be removed when 1/3 of the barrier height is reached. ■ Remove gravel bags when no longer needed, recycle gravel whenever possible, and properly dispose of the bags. |
| <p>SE-7, Street Sweeping and Vacuuming</p> | | <ul style="list-style-type: none"> ■ Sweep tracked sediments as needed within 24 hours. Point of ingress and egress should be checked daily. ■ Be careful not to sweep up any unknown substances or objects that may be potentially hazardous. ■ Adjust booms frequently, maximize efficiency of sweeping operations. ■ Properly dispose of sweeper wastes. |

| The contractor shall use the following guidelines for maintenance, inspection, and repair of BMPs identified in the SWPPP | | |
|--|--|--|
| BEST MANAGEMENT PRACTICES (BMPs) | INSPECTION FREQUENCY (all controls) | MAINTENANCE/REPAIR PROGRAM |
| SE-10, Storm Drain Inlet Protection | | <ul style="list-style-type: none"> ■ If the fabric becomes clogged, torn, or degrades it should be replaced. ■ Sediment that accumulates should be removed frequently, typically it gets removed once it reaches 1/3 the barrier height. ■ Inspect and maintain temporary geotextile inserts per the manufacturer's recommendations. ■ Remove storm drain inlet protection once the drainage area is stabilized. |
| WIND EROSION CONTROL BMPs | | |
| WE-1, Wind Erosion Control | Daily during working days Weekly 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Inspect that activity- related BMPs are in place prior to commencement of associated activities. ■ Check protected areas to ensure coverage ■ Most water based dust control measures require frequent application, often daily! |
| TRACKING CONTROL BMPs | | |
| TC-1, Stabilized Construction Entrance/Exit | Daily/ Weekly | <ul style="list-style-type: none"> ■ Inspect that activity- related BMPs are in place prior to commencement of associated activities. While activities associated with BMPs are underway, inspect weekly ■ Inspect adjacent roads to the site daily. Sweep or vacuum to remove visible accumulated sediments. Remove all sediments deposited on paved roadways within 24 hours. ■ Check for damage or repair as needed. |
| SE-7, Street Sweeping | Daily during working days Weekly 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Sweep tracked sediments as needed within 24 hours. ■ Properly dispose of sweeper wastes in conformance with the specifications. |

| The contractor shall use the following guidelines for maintenance, inspection, and repair of BMPs identified in the SWPPP | | |
|--|--|---|
| BEST MANAGEMENT PRACTICES (BMPs) | INSPECTION FREQUENCY (all controls) | MAINTENANCE/REPAIR PROGRAM |
| NON-STORM WATER MANAGEMENT BMPs | | |
| NS-1, Water Conservation Practices | Daily | <ul style="list-style-type: none"> ■ Inspect that activity- related BMPs are in place prior to commencement of non-stormwater discharges. ■ Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges occur. ■ Repair water equipment as needed to prevent unintended discharges. |
| NS-2, Dewatering Operations | Daily and As Needed 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Inspect pumps, filter, meters and all ancillary equipment associated with dewatering system. ■ Verify all equipment is operational. ■ Maintain service record and field log book for dewatering system, include routine maintenance, filter change-outs, and applicable permits in field binder at construction office. |
| NS-3, Pavement and Grinding operations | Weekly 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Inspect that activity- related BMPs are in place prior to commencement of associated activities. ■ Keep ample supplies of drip pans or absorbent material onsite. ■ Inspect vehicles daily and remove vehicles and/or equipment that leaks immediately. |
| NS-6, Illicit Connection/ Illegal discharge Detection and Reporting | Daily | <ul style="list-style-type: none"> ■ This will be enforced daily! |
| NS-8, Vehicle and Equipment Cleaning NS-9, Vehicle and Equipment Fueling NS-10, Vehicle and Equipment Maintenance | Weekly 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Inspect vehicles daily and remove vehicles and/or equipment that leaks immediately. ■ Preventatively place drip pans when fueling. ■ Keep ample supplies of spill cleanup materials. ■ Immediately clean up spills and properly dispose of contaminated soil and cleanup materials. |

| <i>The contractor shall use the following guidelines for maintenance, inspection, and repair of BMPs identified in the SWPPP</i> | | |
|---|---|---|
| BEST MANAGEMENT PRACTICES (BMPs) | INSPECTION FREQUENCY (all controls) | MAINTENANCE/REPAIR PROGRAM |
| NS-12, Concrete Curing NS-13, Concrete finishing | Weekly 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Inspect that activity- related BMPs are in place prior to commencement of associated activities. ■ Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges occur. ■ Ensure that employees and subcontractors implement appropriate measures for storage, handling, and use of curing compounds. ■ Sample non-stormwater discharges and stormwater run-off that contacts concrete dust and debris as required by the General Permit. ■ Inspect containment structures for damage prior to use and prior to onset of forecasted rain. |
| WASTE MANAGEMENT AND MATERIALS POLLUTION CONTROL BMPs | | |
| WM-1 Material Delivery and Storage | Weekly 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Keep material storage areas clean, well organized, and equipped with ample cleanup supplies. ■ Repair or replace perimeter controls, containment structures, covers, and plastic liners as needed to maintain proper function and containment. ■ Temporary containment features shall be maintained free of any accumulated rainwater and potential spills. |
| WM-2 Material Use | Weekly 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Cover any exposed materials to prevent contact with rainfall or run-on. ■ Repair or replace perimeter controls, containment structures, covers, and plastic liners as needed to maintain proper function and containment. |
| WM-3, Stockpile Management | Weekly 48 hrs prior to a forecast rain event During the rain event At 24 hrs intervals during extended rain events Within 48 hrs after the rain event | <ul style="list-style-type: none"> ■ Ensure that placed covers are secured and functioning as designed. ■ Repair or replace any torn or damaged covers, if no longer functioning as designed. |
| WM-4, Spill Prevention and Control | Weekly | <ul style="list-style-type: none"> ■ Ensure that all personnel are following BMPs regarding spill prevention. |

| <i>The contractor shall use the following guidelines for maintenance, inspection, and repair of BMPs identified in the SWPPP</i> | | |
|---|--|---|
| BEST MANAGEMENT PRACTICES (BMPs) | INSPECTION FREQUENCY (all controls) | MAINTENANCE/REPAIR PROGRAM |
| WM-5, Solid Waste Management | Daily | <ul style="list-style-type: none"> ■ Ensure that waste dumpsters or other containers are properly covered. |
| WM-6, Hazardous Waste Management | Daily | <ul style="list-style-type: none"> ■ Ensure that secondary containment volume meets specified criteria (10/100 rule). ■ Ensure that hazardous waste is properly stored (covered and off the ground) as well as labeled and completely protected from rainfall. |
| WM-7, Contaminated Soil Management | Daily | <ul style="list-style-type: none"> ■ Place soil in bins and protected against rainfall/run-on. Follow Soil Management Plan. |
| WM-8, Concrete Waste Management | During Concrete Pouring, Daily | <ul style="list-style-type: none"> ■ The QSP shall inspect the washout area before each day pour to ensure adequate capacity is available. Remove and dispose the hardened concrete in conformance with the specifications. |
| WM-9, Sanitary Waste Management | Immediately/ Weekly | <ul style="list-style-type: none"> ■ Report any spills, leaks immediately. ■ Porta- potties should be maintained weekly and waste disposed off-site. |
| WM-10, Liquid Waste Management | Weekly/Daily | <ul style="list-style-type: none"> ■ Inspect that activity- related BMPs are in place prior to commencement of associated activities. ■ Inspect BMPs to non-stormwater discharge daily while those non-stormwater discharges occur. ■ Remove wastes in containment areas as needed at the completion of the task. ■ Inspect containment areas and capturing devices and repair as needed. |

Attachment H

Storm Water Quality Construction Site Inspection Checklist

| INSPECTION OF BMPs | | | | |
|--|-----|----|-----|--------------------|
| BMP | Yes | No | N/A | Deficiencies Noted |
| Preservation of Existing Vegetation | | | | |
| Is temporary fencing provided to preserve vegetation in areas where no construction activity is planned? | | | | |
| Location: | | | | |
| Erosion Control | | | | |
| Does the applied temporary erosion control provide 100% coverage for the affected areas? | | | | |
| Are any non-vegetated areas that may require temporary erosion control? | | | | |
| Is the area where erosion controls are used required free from visible erosion? | | | | |
| Location: | | | | |
| Temporary Linear Sediment Barriers (Silt Fence, Fiber Rolls, Gravel Berm Barriers, etc.) | | | | |
| Are temporary linear sediment barriers properly installed, functional and maintained? | | | | |
| Are temporary linear sediment barriers free of accumulated litter? | | | | |
| Is the built-up sediment less than 1/3 the height of the barrier? | | | | |
| Are cross barriers installed where necessary and properly spaced? | | | | |
| Location: | | | | |
| Storm Drain Inlet Protection | | | | |
| Are all storm drain inlets internal to the project phase properly protected? | | | | |
| Are storm drain inlet protection devices in working order and being properly maintained? | | | | |
| Location: | | | | |

| INSPECTION OF BMPs | | | | |
|---|------------|-----------|------------|---------------------------|
| BMP | Yes | No | N/A | Deficiencies Noted |
| Stockpiles | | | | |
| Are all locations of temporary stockpiles, including soil, hazardous waste, and construction materials in approved areas? | | | | |
| Are stockpiles protected from run-on, run-off from adjacent areas and from winds? | | | | |
| Are stockpiles located at least 50 feet from concentrated flows, downstream drainage courses and storm drain inlets? | | | | |
| Are required covers and/or perimeter controls in place? | | | | |
| Location: | | | | |
| Concentrated Flows | | | | |
| Are concentrated flow paths free of visible erosion? | | | | |
| Location: | | | | |
| Tracking Control | | | | |
| Is the entrance stabilized to prevent tracking | | | | |
| Is the stabilized entrance inspected daily to ensure that it is working properly | | | | |
| Are points of ingress/egress to public/private roads inspected and swept and vacuumed as needed? | | | | |
| Are all paved areas free of visible sediment tracking or other particulate matter? | | | | |
| Location: | | | | |
| Wind Erosion Control | | | | |
| Is dust control implemented? | | | | |
| Location: | | | | |
| Dewatering Operations | | | | |
| Are all one-time dewatering operations covered by the General Permit inspected before and as they occur and BMPs implemented as necessary during discharge? | | | | |

| INSPECTION OF BMPs | | | | |
|--|------------|-----------|------------|---------------------------|
| BMP | Yes | No | N/A | Deficiencies Noted |
| Is ground water dewatering handled in conformance with the dewatering permit issued by the RWQCB? | | | | |
| Is required treatment provided for dewatering effluent? | | | | |
| Location: | | | | |
| Vehicle & Equipment Fueling, Cleaning, and Maintenance | | | | |
| Are vehicle and equipment fueling, cleaning and maintenance areas reasonably clean and free of spills, leaks, or any other deleterious material? | | | | |
| Are vehicle and equipment fueling, cleaning and maintenance activities performed on an impermeable surface in dedicated areas? | | | | |
| If no, are drip pans used? | | | | |
| Are dedicated fueling, cleaning, and maintenance areas located at least 50 feet away from downstream drainage facilities and watercourses and protected from run-on and runoff? | | | | |
| Is on-site cleaning limited to dry cleaning methods (no water, no soap, soaps substitutes, solvents, or steam)? | | | | |
| On each day of use, are vehicles and equipment inspected for leaks and if necessary, repaired? | | | | |
| Location: | | | | |
| Waste Management & Materials Pollution Control | | | | |
| Are material storage areas and concrete washout areas protected from run-on and runoff, and located at least 50 feet from concentrated flows and downstream drainage facilities? | | | | |
| Are all material handling and storage areas clean; organized; free of spills, leaks, or any other deleterious material; and stocked with appropriate clean-up supplies? | | | | |
| Are liquid materials, hazardous materials, and hazardous wastes stored in temporary containment facilities? | | | | |
| Are bagged and boxed materials stored on pallets? | | | | |
| Are hazardous materials and wastes stored in appropriate, labeled containers? | | | | |
| Are proper storage, clean-up, and spill-reporting procedures for hazardous materials and wastes posted in open, conspicuous and accessible locations adjacent to storage areas? | | | | |
| Are temporary containment facilities free of spills and rainwater? | | | | |
| Are temporary containment facilities and bagged/boxed materials covered? | | | | |
| Are temporary concrete washout facilities designated and being used? | | | | |
| Are temporary concrete washout facilities functional for receiving and containing concrete waste and are concrete residues prevented from entering the drainage system? | | | | |

| INSPECTION OF BMPs | | | | |
|--|------------|-----------|------------|---------------------------|
| BMP | Yes | No | N/A | Deficiencies Noted |
| Do temporary concrete washout facilities provide sufficient volume and freeboard for planned concrete operations? | | | | |
| Are concrete wastes, including residues from cutting and grinding, contained and disposed of off-site or in concrete washout facilities? | | | | |
| Are spills from mobile equipment fueling and maintenance properly contained and cleaned up? | | | | |
| Is the site free of litter? | | | | |
| Are trash receptacles provided in the yard, field trailer areas, and at locations where workers congregate for lunch and break periods? | | | | |
| Is litter from work areas collected and placed in watertight dumpsters? | | | | |
| Are waste management receptacles free of leaks? | | | | |
| Are the contents of waste management receptacles properly protected from contact with stormwater or from being dislodged by winds? | | | | |
| Are waste management receptacles filled at or beyond capacity? | | | | |
| Location: | | | | |
| Illicit Connection/ Discharge | | | | |
| Is there any evidence of illicit discharges or illegal dumping on the project site? | | | | |
| If yes, has the Owner/Operator been notified? | | | | |
| Location: | | | | |
| Discharge Points | | | | |
| Are all discharge points and discharge locations flows free from visible pollutants? | | | | |
| Are all discharge points/flows free of any significant sediment transport? | | | | |
| Are all relevant downstream outfalls free from visible pollutants and sediment transport? | | | | |
| Are all surface discharge points/flows free of noticeable odors? | | | | |
| Are all surface discharge points/flows free of noticeable visible sheen? | | | | |
| Location: | | | | |

| INSPECTION OF BMPs | | | | |
|---|-----|----|-----|--------------------|
| BMP | Yes | No | N/A | Deficiencies Noted |
| SWPPP Update | | | | |
| Does the SWPPP and Project Schedule adequately reflect the current site conditions and contractor operations? | | | | |
| Are all BMPs shown on the water pollution control drawings installed in the proper location(s) and according to the details in the SWPPP? | | | | |
| Any corrective Actions required? Including any necessary changes to the SWPPP and the associated implementation dates? | | | | |
| Location: | | | | |
| General | | | | |
| Are there any other potential concerns at the site? | | | | |
| Location: | | | | |
| Stormwater Monitoring | | | | |
| Were there any BMPs not properly implemented or breaches, malfunctions, leakages or spills observed which could result in the discharge of pollutants to surface waters that would not be visually detectable in storm water? | | | | |
| If yes, were samples for non-visually detectable pollutants collected pursuant to the construction site monitoring plan during rain events? | | | | |
| If sampling indicated pollution of the storm water, were the leaks, breaches, spills, etc. cleaned up and the contaminated soil properly disposed of? | | | | |
| Where the BMPs maintained or replaced? | | | | |
| Where soil amendments (e.g., gypsum, lime) used on the project? | | | | |
| If yes, were samples for non-visually detectable pollutants collected pursuant to the construction site monitoring plan in the SWPPP? | | | | |
| If sampling indicated pollution of the storm water by the use of the soil amendments, is there a contingency plan for retention onsite of the polluted storm water? | | | | |
| Did storm water contact stored materials or waste and run off the construction site? (Materials not in watertight containers, etc.) | | | | |
| If yes, were samples for non-visually detectable pollutants collected pursuant to the construction site monitoring plan in the SWPPP? | | | | |
| Incorporated photographs to substantiate findings | | | | |

Attachment I

Trained Subcontractor Personnel Log

Attachment I

Trained Subcontractor Personnel Log

Storm Water Management Training Log

Project Name: Old Town Demolition Project

Project Number: _____

Storm Water Management Topic: (check as appropriate)

- Erosion Control
- Wind Erosion Control
- Non-Storm water management
- Storm Water Sampling
- Sediment Control
- Tracking Control
- Waste Management and Materials Pollution Control

Specific Training Objective: _____

Location: _____ Date: _____

Instructor: _____ Telephone: _____

Course Length (hours): _____

Attendee Roster (attach additional forms if necessary)

| Name | Company | Phone |
|------|---------|-------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

| Name | Company | Phone |
|------|---------|-------|
| | | |
| | | |
| | | |
| | | |
| | | |

COMMENTS:

CERTIFICATE OF TRAINING

CALIFORNIA CONSTRUCTION GENERAL PERMIT

QUALIFIED SWPPP DEVELOPER (QSD) AND QUALIFIED SWPPP PRACTITIONER (QSP)

Jason M. Griffin

Feb 06, 2014 - Feb 06, 2016

Certificate # 22388



California Stormwater Quality Association and
California Construction General Permit Training Team

CERTIFICATE OF TRAINING

CALIFORNIA CONSTRUCTION GENERAL PERMIT

QUALIFIED SWPPP DEVELOPER (QSD) AND QUALIFIED SWPPP PRACTITIONER (QSP)

Kevin M. Kruizenga

Aug 08, 2013 - Sep 06, 2015

Certificate # 25262



California Stormwater Quality Association and
California Construction General Permit Training Team

Attachment J

Subcontractor Notification Letter and Notification Log

Attachment J

Subcontractor Notification Letter and Notification Log

SWPPP Notification

Company
Address
City, State, ZIP

Dear *Sir/Madam*,

Please be advised that the California State Water Resources Control Board has adopted the General Permit (General Permit) for Storm Water Discharges Associated with Construction Activity (CAS000002). The goal of these permits is prevent the discharge of pollutants associated with construction activity from entering the storm drain system, ground and surface waters.

Lawrence Berkeley National Laboratory has developed a Storm Water Pollution Prevention Plan (SWPPP) in order to implement the requirements of the Permits.

As a subcontractor, you are required to comply with the SWPPP and the Permits for any work that you perform on site. Any person or group who violates any condition of the Permits may be subject to substantial penalties in accordance with state and federal law. You are encouraged to advise each of your employees working on this project of the requirements of the SWPPP and the Permits. A copy of the Permits and the SWPPP are available for your review at the construction office. Please contact me if you have further questions.

Sincerely,

Brendan J. Mulholland, PG, QSD
LBNL Stormwater Program Manger
510-486-5284 (office)
510-381-5584 (mobile)

SUBCONTRACTOR NOTIFICATION LOG

Project Name: Old Town Demolition Project

Project Location: Lawrence Berkeley National Laboratory, Berkeley, California

| SUBCONTRACTOR COMPANY NAME | CONTACT NAME | ADDRESS | PHONE NUMBER | PAGER/ MOBILE PHONE | DATE NOTIFICATION LETTER SENT | TYPE OF WORK |
|-------------------------------|-----------------|---------|-----------------|---------------------------|-------------------------------------|-----------------|
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

USE ADDITIONAL PAGES AS NECESSARY

Attachment K

Notice of Non-Compliance

Attachment K

Notice of Non-Compliance

To: Ted Mankowski, Project Manager

Date: Insert Date

Subject: Notice of Non-Compliance

Project Name: Old Town Demolition Project

Project Number/Location: Lawrence Berkeley National Laboratory, Berkeley

In accordance with the NPDES Statewide Permit for Storm Water Discharges Associated with Construction Activity, the following instance of discharge is noted:

Date, time, and location of discharge

Insert description and date of event

Nature of the operation that caused the discharge

insert description of operation

Initial assessment of any impact cause by the discharge

insert assessment

Existing BMP(s) in place prior to discharge event

list BMPs in place

Date of deployment and type of BMPs deployed after the discharge.

BMPs deployed after the discharge (with dates)

Steps taken or planned to reduce, eliminate and/or prevent recurrence of the discharge

insert steps taken to prevent recurrence

Implementation and maintenance schedule for any affected BMPs

insert implementation and maintenance schedule

Attachment L

Risk Level 1 Checklist

Attachment L

Risk Level One Checklist

Project Name: Old Town Demolition Project

WDID Number: _____

Company Name: Lawrence Berkeley National Laboratory

Address: 1 Cyclotron Road, Berkeley, CA, 94720

Construction Start Date: _____

To Whom It May Concern,

Attached please find the Construction General Permit (CGP) Attachment C, Risk Level 1 Requirements.

Next to each described requirement in Attachment C, a note was inserted on the right hand side with the relevant sections of the SWPPP mentioned that addresses that particular requirement; in addition to the relevant sections, the relevant page numbers are listed as well.

Sincerely,

Brendan J. Mulholland, PG, QSD
LBNL Stormwater Program Manager
510-486-5284 (office)
510-381-5584 (mobile)

ATTACHMENT C RISK LEVEL 1 REQUIREMENTS

A. Effluent Standards

[These requirements are the same as those in the General Permit order.]

1. Narrative – Risk Level 1 dischargers shall comply with the narrative effluent standards listed below:

- a. Storm water discharges and authorized non-storm water discharges regulated by this General Permit shall not contain a hazardous substance equal to or in excess of reportable quantities established in 40 C.F.R. §§ 117.3 and 302.4, unless a separate NPDES Permit has been issued to regulate those discharges.
- b. Dischargers shall minimize or prevent pollutants in storm water discharges and authorized non-storm water discharges through the use of controls, structures, and management practices that achieve BAT for toxic and non-conventional pollutants and BCT for conventional pollutants.

5.4.9-6.3-6.9 p32 &37&53

5.4.4-5.4.9 p25-31

2. Numeric – Risk Level 1 dischargers are not subject to a numeric effluent standard.

B. Good Site Management "Housekeeping"

1. Risk Level 1 dischargers shall implement good site management (i.e., "housekeeping") measures for construction materials that could potentially be a threat to water quality if discharged. At a minimum, Risk Level 1 dischargers shall implement the following good housekeeping measures:

- a. Conduct an inventory of the products used and/or expected to be used and the end products that are produced and/or expected to be produced. This does not include materials and equipment that are designed to be outdoors and exposed to environmental conditions (i.e. poles, equipment pads, cabinets, conductors, insulators, bricks, etc.).
- b. Cover and berm loose stockpiled construction materials that are not actively being used (i.e. soil, spoils, aggregate, fly-ash, stucco, hydrated lime, etc.).

5.4.1 p22-26

5.4.10 p 32

- c. Store chemicals in watertight containers (with appropriate secondary containment to prevent any spillage or leakage) or in a storage shed (completely enclosed). 5.4.9
p 30-33 ←
- d. Minimize exposure of construction materials to precipitation. This does not include materials and equipment that are designed to be outdoors and exposed to environmental conditions (i.e. poles, equipment pads, cabinets, conductors, insulators, bricks, etc.). 5.4.9
p 30-33 ←
- e. Implement BMPs to prevent the off-site tracking of loose construction and landscape materials. 5.4.7
p 29 ←
2. Risk Level 1 dischargers shall implement good housekeeping measures for waste management, which, at a minimum, shall consist of the following:
- a. Prevent disposal of any rinse or wash waters or materials on impervious or pervious site surfaces or into the storm drain system. 5.4.9
p 30 ←
- b. Ensure the containment of sanitation facilities (e.g., portable toilets) to prevent discharges of pollutants to the storm water drainage system or receiving water. 5.4.10
p 33 ←
- c. Clean or replace sanitation facilities and inspecting them regularly for leaks and spills. 5.4.10
p 33 ←
- d. Cover waste disposal containers at the end of every business day and during a rain event. 5.4.10
p 32 ←
- e. Prevent discharges from waste disposal containers to the storm water drainage system or receiving water. 5.4.10
p 32 ←
- f. Contain and securely protect stockpiled waste material from wind and rain at all times unless actively being used. 5.4.10
p 31-33 ←
- g. Implement procedures that effectively address hazardous and non-hazardous spills. 5.4.10
p 32 ←
- h. Develop a spill response and implementation element of the SWPPP prior to commencement of construction activities. The SWPPP shall require that:
- i. Equipment and materials for cleanup of spills shall be available on site and that spills and leaks shall be cleaned up immediately and disposed of properly; and 5.4.10
p 32 ←

- ii. Appropriate spill response personnel are assigned and trained. 5.4.10
p 32
- i. Ensure the containment of concrete washout areas and other washout areas that may contain additional pollutants so there is no discharge into the underlying soil and onto the surrounding areas. 5.4.10
p 33
- 3. Risk Level 1 dischargers shall implement good housekeeping for vehicle storage and maintenance, which, at a minimum, shall consist of the following:
 - a. Prevent oil, grease, or fuel to leak in to the ground, storm drains or surface waters. 5.4.9
p 30-31
 - b. Place all equipment or vehicles, which are to be fueled, maintained and stored in a designated area fitted with appropriate BMPs. 5.4.9
p 31
+WPCD
 - c. Clean leaks immediately and disposing of leaked materials properly. 5.4.10
p 32
- 4. Risk Level 1 dischargers shall implement good housekeeping for landscape materials, which, at a minimum, shall consist of the following:
 - a. Contain stockpiled materials such as mulches and topsoil when they are not actively being used.
 - b. Contain fertilizers and other landscape materials when they are not actively being used.
 - c. Discontinue the application of any erodible landscape material within 2 days before a forecasted rain event or during periods of precipitation. 5.4.5
p 26-27
 - d. Apply erodible landscape material at quantities and application rates according to manufacture recommendations or based on written specifications by knowledgeable and experienced field personnel.
 - e. Stack erodible landscape material on pallets and covering or storing such materials when not being used or applied.
- 5. Risk Level 1 dischargers shall conduct an assessment and create a list of potential pollutant sources and identify any areas of the site where additional BMPs are necessary to reduce or prevent pollutants in storm water discharges and authorized non-storm water discharges. This potential pollutant list shall be kept with the SWPPP and shall identify 5.4.1 &
5.4.3
p 22-25

all non-visible pollutants which are known, or should be known, to occur on the construction site. At a minimum, when developing BMPs, Risk Level 1 dischargers shall do the following:

- a. Consider the quantity, physical characteristics (e.g., liquid, powder, solid), and locations of each potential pollutant source handled, produced, stored, recycled, or disposed of at the site.
- b. Consider the degree to which pollutants associated with those materials may be exposed to and mobilized by contact with storm water. 5.4.1 to 5.4.3 p 22-25
- c. Consider the direct and indirect pathways that pollutants may be exposed to storm water or authorized non-storm water discharges. This shall include an assessment of past spills or leaks, non-storm water discharges, and discharges from adjoining areas.
- d. Ensure retention of sampling, visual observation, and inspection records. 6.4 & 6.6.8 p 38 & p 53
- e. Ensure effectiveness of existing BMPs to reduce or prevent pollutants in storm water discharges and authorized non-storm water discharges.
- 6. Risk Level 1 dischargers shall implement good housekeeping measures on the construction site to control the air deposition of site materials and from site operations. Such particulates can include, but are not limited to, sediment, nutrients, trash, metals, bacteria, oil and grease and organics. 5.4.7 & 5.4.8 p 29

C. Non-Storm Water Management

- 1. Risk Level 1 dischargers shall implement measures to control all non-storm water discharges during construction. 5.4.9 p 30
- 2. Risk Level 1 dischargers shall wash vehicles in such a manner as to prevent non-storm water discharges to surface waters or MS4 drainage systems. 5.4.9 p 30 Only dry methods allowed
- 3. Risk Level 1 dischargers shall clean streets in such a manner as to prevent unauthorized non-storm water discharges from reaching surface water or MS4 drainage systems. 5.4.7 p 29

D. Erosion Control

1. Risk Level 1 dischargers shall implement effective wind erosion control. 5.4.7
p 35
2. Risk Level 1 dischargers shall provide effective soil cover for inactive¹ areas and all finished slopes, open space, utility backfill, and completed lots. 5.4.4
p 32
3. Risk Level 1 dischargers shall limit the use of plastic materials when more sustainable, environmentally friendly alternatives exist. Where plastic materials are deemed necessary, the discharger shall consider the use of plastic materials resistant to solar degradation. 5.4.4 & 5.4.9
p 34 &
p38-39

E. Sediment Controls

1. Risk Level 1 dischargers shall establish and maintain effective perimeter controls and stabilize all construction entrances and exits to sufficiently control erosion and sediment discharges from the site. 5.4.5 & 5.4.6
p 26-27
2. On sites where sediment basins are to be used, Risk Level 1 dischargers shall, at minimum, design sediment basins according to the method provided in CASQA's Construction BMP Guidance Handbook. NA

F. Run-on and Runoff Controls

Risk Level 1 dischargers shall effectively manage all run-on, all runoff within the site and all runoff that discharges off the site. Run-on from off site shall be directed away from all disturbed areas or shall collectively be in compliance with the effluent limitations in this General Permit. WPCD #1

G. Inspection, Maintenance and Repair

1. Risk Level 1 dischargers shall ensure that all inspection, maintenance repair and sampling activities at the project location shall be performed or supervised by a Qualified SWPPP Practitioner (QSP) representing the discharger. The QSP may delegate any or all of these activities to an employee trained to do the task(s) appropriately, but shall ensure adequate deployment. 6.2
p 35-37
2. Risk Level 1 dischargers shall perform weekly inspections and observations, and at least once each 24-hour period during extended 6.2
p 35-37

¹ Inactive areas of construction are areas of construction activity that have been disturbed and are not scheduled to be re-disturbed for at least 14 days.

storm events, to identify and record BMPs that need maintenance to operate effectively, that have failed, or that could fail to operate as intended. Inspectors shall be the QSP or be trained by the QSP.

3. Upon identifying failures or other shortcomings, as directed by the QSP, Risk Level 1 dischargers shall begin implementing repairs or design changes to BMPs within 72 hours of identification and complete the changes as soon as possible.
4. For each inspection required, Risk Level 1 dischargers shall complete an inspection checklist, using a form provided by the State Water Board or Regional Water Board or in an alternative format.
5. Risk Level 1 dischargers shall ensure that checklists shall remain onsite with the SWPPP and at a minimum, shall include:
 - a. Inspection date and date the inspection report was written.
 - b. Weather information, including presence or absence of precipitation, estimate of beginning of qualifying storm event, duration of event, time elapsed since last storm, and approximate amount of rainfall in inches.
 - c. Site information, including stage of construction, activities completed, and approximate area of the site exposed.
 - d. A description of any BMPs evaluated and any deficiencies noted.
 - e. If the construction site is safely accessible during inclement weather, list the observations of all BMPs: erosion controls, sediment controls, chemical and waste controls, and non-storm water controls. Otherwise, list the results of visual inspections at all relevant outfalls, discharge points, downstream locations and any projected maintenance activities.
 - f. Report the presence of noticeable odors or of any visible sheen on the surface of any discharges.
 - g. Any corrective actions required, including any necessary changes to the SWPPP and the associated implementation dates.
 - h. Photographs taken during the inspection, if any.
 - i. Inspector's name, title, and signature.

6.2
p 37

6.2
p 35-37

Attachment
H: Inspection
checklist

H. Rain Event Action Plan

Not required for Risk Level 1 dischargers.

I. Risk Level 1 Monitoring and Reporting Requirements

Table 1- Summary of Monitoring Requirements

| Risk Level | Visual Inspections | | | | | Sample Collection | |
|------------|-------------------------------------|-----------------|------|-----------------|------------|-----------------------|-----------------|
| | Quarterly Non-storm Water Discharge | Pre-storm Event | | Daily Storm BMP | Post Storm | Storm Water Discharge | Receiving Water |
| | | Baseline | REAP | | | | |
| 1 | X | X | | X | X | | |

1. Construction Site Monitoring Program Requirements

- a. Pursuant to Water Code Sections 13383 and 13267, all dischargers subject to this General Permit shall develop and implement a written site-specific Construction Site Monitoring Program (CSMP) in accordance with the requirements of this Section. The CSMP shall include all monitoring procedures and instructions, location maps, forms, and checklists as required in this section. The CSMP shall be developed prior to the commencement of construction activities, and revised as necessary to reflect project revisions. The CSMP shall be a part of the Storm Water Pollution Prevention Plan (SWPPP), included as an appendix or separate SWPPP chapter. Section 6 p 35-53
- b. Existing dischargers registered under the State Water Board Order No. 99-08-DWQ shall make and implement necessary revisions to their Monitoring Programs to reflect the changes in this General Permit in a timely manner, but no later than July 1, 2010. Existing dischargers shall continue to implement their existing Monitoring Programs in compliance with State Water Board Order No. 99-08-DWQ until the necessary revisions are completed according to the schedule above. Section 6 has been updated to reflect changes
- c. When a change of ownership occurs for all or any portion of the construction site prior to completion or final stabilization, the new discharger shall comply with these requirements as of the date the ownership change occurs. NA

2. Objectives

The CSMP shall be developed and implemented to address the following objectives:

- a. To demonstrate that the site is in compliance with the Discharge Prohibitions; 6.3 p 37

- b. To determine whether non-visible pollutants are present at the construction site and are causing or contributing to exceedances of water quality objectives; 6.6
p 39-53
- c. To determine whether immediate corrective actions, additional Best Management Practice (BMP) implementation, or SWPPP revisions are necessary to reduce pollutants in storm water discharges and authorized non-storm water discharges; and 6.3
p 37-38
- d. To determine whether BMPs included in the SWPPP are effective in preventing or reducing pollutants in storm water discharges and authorized non-storm water discharges.

3. Risk Level 1 - Visual Monitoring (Inspection) Requirements for Qualifying Rain Events

- a. Risk Level 1 dischargers shall visually observe (inspect) storm water discharges at all discharge locations within two business days (48 hours) after each qualifying rain event. 6.2
p 35-37
- b. Risk Level 1 dischargers shall visually observe (inspect) the discharge of stored or contained storm water that is derived from and discharged subsequent to a qualifying rain event producing precipitation of ½ inch or more at the time of discharge. Stored or contained storm water that will likely discharge after operating hours due to anticipated precipitation shall be observed prior to the discharge during operating hours. 6.2
p 35-37
- c. Risk Level 1 dischargers shall conduct visual observations (inspections) during business hours only. 6.2
p 35-37
- d. Risk Level 1 dischargers shall record the time, date and rain gauge reading of all qualifying rain events. 6.2
p 35-37
- e. Within 2 business days (48 hours) prior to each qualifying rain event, Risk Level 1 dischargers shall visually observe (inspect) 6.2
p 35-37
 - i. All storm water drainage areas to identify any spills, leaks, or uncontrolled pollutant sources. If needed, the discharger shall implement appropriate corrective actions.
 - ii. All BMPs to identify whether they have been properly implemented in accordance with the SWPPP. If needed, the discharger shall implement appropriate corrective actions.

- iii. Any storm water storage and containment areas to detect leaks and ensure maintenance of adequate freeboard.
- f. For the visual observations (inspections) described in e.i and e.iii above, Risk Level 1 dischargers shall observe the presence or absence of floating and suspended materials, a sheen on the surface, discolorations, turbidity, odors, and source(s) of any observed pollutants. 6.2
p 35-37
- g. Within two business days (48 hours) after each qualifying rain event, Risk Level 1 dischargers shall conduct post rain event visual observations (inspections) to (1) identify whether BMPs were adequately designed, implemented, and effective, and (2) identify additional BMPs and revise the SWPPP accordingly. 6.2
p 35-37
- h. Risk Level 1 dischargers shall maintain on-site records of all visual observations (inspections), personnel performing the observations, observation dates, weather conditions, locations observed, and corrective actions taken in response to the observations. 6.4
p 38

4. Risk Level 1 – Visual Observation Exemptions

- a. Risk Level 1 dischargers shall be prepared to conduct visual observation (inspections) until the minimum requirements of Section I.3 above are completed. Risk Level 1 dischargers are not required to conduct visual observation (inspections) under the following conditions:
 - i. During dangerous weather conditions such as flooding and electrical storms.
 - ii. Outside of scheduled site business hours.
- b. If no required visual observations (inspections) are collected due to these exceptions, Risk Level 1 dischargers shall include an explanation in their SWPPP and in the Annual Report documenting why the visual observations (inspections) were not conducted. 6.2
p 38

5. Risk Level 1 – Monitoring Methods

Risk Level 1 dischargers shall include a description of the visual observation locations, visual observation procedures, and visual observation follow-up and tracking procedures in the CSMP. 6.2
p 35-37

6. Risk Level 1 – Non-Storm Water Discharge Monitoring Requirements

a. Visual Monitoring Requirements: ←

6.2
p 35-37

- i. Risk Level 1 dischargers shall visually observe (inspect) each drainage area for the presence of (or indications of prior) unauthorized and authorized non-storm water discharges and their sources.
- ii. Risk Level 1 dischargers shall conduct one visual observation (inspection) quarterly in each of the following periods: January-March, April-June, July-September, and October-December. Visual observation (inspections) are only required during daylight hours (sunrise to sunset).
- iii. Risk Level 1 dischargers shall ensure that visual observations (inspections) document the presence or evidence of any non-storm water discharge (authorized or unauthorized), pollutant characteristics (floating and suspended material, sheen, discoloration, turbidity, odor, etc.), and source. Risk Level 1 dischargers shall maintain on-site records indicating the personnel performing the visual observation (inspections), the dates and approximate time each drainage area and non-storm water discharge was observed, and the response taken to eliminate unauthorized non-storm water discharges and to reduce or prevent pollutants from contacting non-storm water discharges.

7. **Risk Level 1 – Non-Visible Pollutant Monitoring Requirements** ←6.6
p 39-53

- a. Risk Level 1 dischargers shall collect one or more samples during any breach, malfunction, leakage, or spill observed during a visual inspection which could result in the discharge of pollutants to surface waters that would not be visually detectable in storm water.
- b. Risk Level 1 dischargers shall ensure that water samples are large enough to characterize the site conditions.
- c. Risk Level 1 dischargers shall collect samples at all discharge locations that can be safely accessed.
- d. Risk Level 1 dischargers shall collect samples during the first two hours of discharge from rain events that occur during business hours and which generate runoff.
- e. Risk Level 1 dischargers shall analyze samples for all non-visible pollutant parameters (if applicable) - parameters indicating the

presence of pollutants identified in the pollutant source assessment required (Risk Level 1 dischargers shall modify their CSMPs to address these additional parameters in accordance with any updated SWPPP pollutant source assessment).

- f. Risk Level 1 dischargers shall collect a sample of storm water that has not come in contact with the disturbed soil or the materials stored or used on-site (uncontaminated sample) for comparison with the discharge sample. 6.6.2.2
p 40
- g. Risk Level 1 dischargers shall compare the uncontaminated sample to the samples of discharge using field analysis or through laboratory analysis.² 6.6.9
p 53
- h. Risk Level 1 dischargers shall keep all field /or analytical data in the SWPPP document. 6.6.8
p 53

8. Risk Level 1 – Particle Size Analysis for Project Risk Justification

Risk Level 1 dischargers justifying an alternative project risk shall report a soil particle size analysis used to determine the RUSLE K-Factor. ASTM D-422 (Standard Test Method for Particle-Size Analysis of Soils), as revised, shall be used to determine the percentages of sand, very fine sand, silt, and clay on the site.

Attachment F
to completed
at each
project site by
July 1

9. Risk Level 1 – Records

Risk Level 1 dischargers shall retain records of all storm water monitoring information and copies of all reports (including Annual Reports) for a period of at least three years. Risk Level 1 dischargers shall retain all records on-site while construction is ongoing. These records include:

6.4
Page 38

- a. The date, place, time of facility inspections, sampling, visual observation (inspections), and/or measurements, including precipitation.
- b. The individual(s) who performed the facility inspections, sampling, visual observation (inspections), and or measurements.
- c. The date and approximate time of analyses.
- d. The individual(s) who performed the analyses.

² For laboratory analysis, all sampling, sample preservation, and analyses must be conducted according to test procedures under 40 CFR Part 136. Field discharge samples shall be collected and analyzed according to the specifications of the manufacturer of the sampling devices employed.

- e. A summary of all analytical results from the last three years, the method detection limits and reporting units, and the analytical techniques or methods used.
- f. Rain gauge readings from site inspections.
- g. Quality assurance/quality control records and results.
- h. Non-storm water discharge inspections and visual observation (inspections) and storm water discharge visual observation records (see Sections I.3 and I.6 above).
- i. Visual observation and sample collection exception records (see Section I.4 above).
- j. The records of any corrective actions and follow-up activities that resulted from analytical results, visual observation (inspections), or inspections.

Attachment M

Annual Certification of Compliance Form

Attachment M

Annual Certification of Compliance Form

Project Name: Old Town Demolition Project

WDID Number: _____

Company Name: Lawrence Berkeley National Laboratory

Address: 1 Cyclotron Road, Berkeley, CA, 94720

Construction Start Date: _____ **Completion Date:** _____

This project is in compliance with the General Permit and this SWPPP (check yes or no) **YES** **NO**

Description of Work:

| |
|---------------------|
| description of work |
|---------------------|

Work Now in Progress:

| |
|------------------|
| work in progress |
|------------------|

Work Planned for Next 12 Months:

| |
|--------------|
| work planned |
|--------------|

"I certify under penalty of law that, during the past 12 months, the construction activities are in compliance with the requirements of the General Permit and this SWPPP. This Certification is based upon the site inspections required in Section B, Item 3 of the General Permit. This document was prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Owner (or Authorized Representative) Signature

Date

James Floyd, Division Director
Environment, Health and Safety Division

(510) 486-4499
Telephone Number

Attachment N

Other Plans and Permits

[None as of June 2014]

Attachment O

SWPPP Amendments

[None as of June 2014]

Attachment P


Notice of Termination

- The Notice of Termination (NOT) of construction will be inserted at the end of the project.

Attachment Q

BMPs Selected for the Project

Scheduling



Description and Purpose

Scheduling is the development of a written plan that includes sequencing of construction activities and the implementation of BMPs such as erosion control and sediment control while taking local climate (rainfall, wind, etc.) into consideration. The purpose is to reduce the amount and duration of soil exposed to erosion by wind, rain, runoff, and vehicle tracking, and to perform the construction activities and control practices in accordance with the planned schedule.

Suitable Applications

Proper sequencing of construction activities to reduce erosion potential should be incorporated into the schedule of every construction project especially during rainy season. Use of other, more costly yet less effective, erosion and sediment control BMPs may often be reduced through proper construction sequencing.

Limitations

- Environmental constraints such as nesting season prohibitions reduce the full capabilities of this BMP.

Implementation

- Avoid rainy periods. Schedule major grading operations during dry months when practical. Allow enough time before rainfall begins to stabilize the soil with vegetation or physical means or to install sediment trapping devices.
- Plan the project and develop a schedule showing each phase

Categories

| | | |
|----|--|-------------------------------------|
| EC | Erosion Control | <input checked="" type="checkbox"/> |
| SE | Sediment Control | <input checked="" type="checkbox"/> |
| TC | Tracking Control | <input checked="" type="checkbox"/> |
| WE | Wind Erosion Control | <input checked="" type="checkbox"/> |
| NS | Non-Stormwater Management Control | |
| WM | Waste Management and Materials Pollution Control | |

Legend:

- Primary Objective
- Secondary Objective

Targeted Constituents

| | |
|----------------|-------------------------------------|
| Sediment | <input checked="" type="checkbox"/> |
| Nutrients | |
| Trash | |
| Metals | |
| Bacteria | |
| Oil and Grease | |
| Organics | |

Potential Alternatives

None



of construction. Clearly show how the rainy season relates to soil disturbing and re-stabilization activities. Incorporate the construction schedule into the SWPPP.

- Include on the schedule, details on the rainy season implementation and deployment of:
 - Erosion control BMPs
 - Sediment control BMPs
 - Tracking control BMPs
 - Wind erosion control BMPs
 - Non-stormwater BMPs
 - Waste management and materials pollution control BMPs
- Include dates for activities that may require non-stormwater discharges such as dewatering, sawcutting, grinding, drilling, boring, crushing, blasting, painting, hydro-demolition, mortar mixing, pavement cleaning, etc.
- Work out the sequencing and timetable for the start and completion of each item such as site clearing and grubbing, grading, excavation, paving, foundation pouring utilities installation, etc., to minimize the active construction area during the rainy season.
 - Sequence trenching activities so that most open portions are closed before new trenching begins.
 - Incorporate staged seeding and re-vegetation of graded slopes as work progresses.
 - Schedule establishment of permanent vegetation during appropriate planting time for specified vegetation.
- Non-active areas should be stabilized as soon as practical after the cessation of soil disturbing activities or one day prior to the onset of precipitation.
- Monitor the weather forecast for rainfall.
- When rainfall is predicted, adjust the construction schedule to allow the implementation of soil stabilization and sediment treatment controls on all disturbed areas prior to the onset of rain.
- Be prepared year round to deploy erosion control and sediment control BMPs. Erosion may be caused during dry seasons by un-seasonal rainfall, wind, and vehicle tracking. Keep the site stabilized year round, and retain and maintain rainy season sediment trapping devices in operational condition.
- Apply permanent erosion control to areas deemed substantially complete during the project's defined seeding window.

Costs

Construction scheduling to reduce erosion may increase other construction costs due to reduced economies of scale in performing site grading. The cost effectiveness of scheduling techniques should be compared with the other less effective erosion and sedimentation controls to achieve a cost effective balance.

Inspection and Maintenance


- Verify that work is progressing in accordance with the schedule. If progress deviates, take corrective actions.
- Amend the schedule when changes are warranted.
- Amend the schedule prior to the rainy season to show updated information on the deployment and implementation of construction site BMPs.

References

Stormwater Quality Handbooks Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities Developing Pollution Prevention Plans and Best Management Practices (EPA 832-R-92-005), U.S. Environmental Protection Agency, Office of Water, September 1992.

Preservation Of Existing Vegetation EC-2



Description and Purpose

Carefully planned preservation of existing vegetation minimizes the potential of removing or injuring existing trees, vines, shrubs, and grasses that protect soil from erosion.

Suitable Applications

Preservation of existing vegetation is suitable for use on most projects. Large project sites often provide the greatest opportunity for use of this BMP. Suitable applications include the following:

- Areas within the site where no construction activity occurs, or occurs at a later date. This BMP is especially suitable to multi year projects where grading can be phased.
- Areas where natural vegetation exists and is designated for preservation. Such areas often include steep slopes, watercourse, and building sites in wooded areas.
- Areas where local, state, and federal government require preservation, such as vernal pools, wetlands, marshes, certain oak trees, etc. These areas are usually designated on the plans, or in the specifications, permits, or environmental documents.
- Where vegetation designated for ultimate removal can be temporarily preserved and be utilized for erosion control and sediment control.

Limitations

- Requires forward planning by the owner/developer,

Categories

| | | |
|----|--|-------------------------------------|
| EC | Erosion Control | <input checked="" type="checkbox"/> |
| SE | Sediment Control | <input type="checkbox"/> |
| TC | Tracking Control | <input type="checkbox"/> |
| WE | Wind Erosion Control | <input type="checkbox"/> |
| NS | Non-Stormwater Management Control | <input type="checkbox"/> |
| WM | Waste Management and Materials Pollution Control | <input type="checkbox"/> |

Legend:

- Primary Objective
- Secondary Objective

Targeted Constituents

| | |
|----------------|-------------------------------------|
| Sediment | <input checked="" type="checkbox"/> |
| Nutrients | <input type="checkbox"/> |
| Trash | <input type="checkbox"/> |
| Metals | <input type="checkbox"/> |
| Bacteria | <input type="checkbox"/> |
| Oil and Grease | <input type="checkbox"/> |
| Organics | <input type="checkbox"/> |

Potential Alternatives

None



Preservation Of Existing Vegetation EC-2

contractor, and design staff.

- Limited opportunities for use when project plans do not incorporate existing vegetation into the site design.
- For sites with diverse topography, it is often difficult and expensive to save existing trees while grading the site satisfactory for the planned development.

Implementation

The best way to prevent erosion is to not disturb the land. In order to reduce the impacts of new development and redevelopment, projects may be designed to avoid disturbing land in sensitive areas of the site (e.g., natural watercourses, steep slopes), and to incorporate unique or desirable existing vegetation into the site's landscaping plan. Clearly marking and leaving a buffer area around these unique areas during construction will help to preserve these areas as well as take advantage of natural erosion prevention and sediment trapping.

Existing vegetation to be preserved on the site must be protected from mechanical and other injury while the land is being developed. The purpose of protecting existing vegetation is to ensure the survival of desirable vegetation for shade, beautification, and erosion control. Mature vegetation has extensive root systems that help to hold soil in place, thus reducing erosion. In addition, vegetation helps keep soil from drying rapidly and becoming susceptible to erosion. To effectively save existing vegetation, no disturbances of any kind should be allowed within a defined area around the vegetation. For trees, no construction activity should occur within the drip line of the tree.

Timing

- Provide for preservation of existing vegetation prior to the commencement of clearing and grubbing operations or other soil disturbing activities in areas where no construction activity is planned or will occur at a later date.

Design and Layout

- Mark areas to be preserved with temporary fencing. Include sufficient setback to protect roots.
 - Orange colored plastic mesh fencing works well.
 - Use appropriate fence posts and adequate post spacing and depth to completely support the fence in an upright position.
- Locate temporary roadways, stockpiles, and layout areas to avoid stands of trees, shrubs, and grass.
- Consider the impact of grade changes to existing vegetation and the root zone.
- Maintain existing irrigation systems where feasible. Temporary irrigation may be required.
- Instruct employees and subcontractors to honor protective devices. Prohibit heavy equipment, vehicular traffic, or storage of construction materials within the protected area.

Preservation Of Existing Vegetation EC-2

Costs

There is little cost associated with preserving existing vegetation if properly planned during the project design, and these costs may be offset by aesthetic benefits that enhance property values. During construction, the cost for preserving existing vegetation will likely be less than the cost of applying erosion and sediment controls to the disturbed area. Replacing vegetation inadvertently destroyed during construction can be extremely expensive, sometimes in excess of \$10,000 per tree.

Inspection and Maintenance

During construction, the limits of disturbance should remain clearly marked at all times. Irrigation or maintenance of existing vegetation should be described in the landscaping plan. If damage to protected trees still occurs, maintenance guidelines described below should be followed:

- Verify that protective measures remain in place. Restore damaged protection measures immediately.
- Serious tree injuries shall be attended to by an arborist.
- Damage to the crown, trunk, or root system of a retained tree shall be repaired immediately.
- Trench as far from tree trunks as possible, usually outside of the tree drip line or canopy. Curve trenches around trees to avoid large roots or root concentrations. If roots are encountered, consider tunneling under them. When trenching or tunneling near or under trees to be retained, place tunnels at least 18 in. below the ground surface, and not below the tree center to minimize impact on the roots.
- Do not leave tree roots exposed to air. Cover exposed roots with soil as soon as possible. If soil covering is not practical, protect exposed roots with wet burlap or peat moss until the tunnel or trench is ready for backfill.
- Cleanly remove the ends of damaged roots with a smooth cut.
- Fill trenches and tunnels as soon as possible. Careful filling and tamping will eliminate air spaces in the soil, which can damage roots.
- If bark damage occurs, cut back all loosened bark into the undamaged area, with the cut tapered at the top and bottom and drainage provided at the base of the wood. Limit cutting the undamaged area as much as possible.
- Aerate soil that has been compacted over a trees root zone by punching holes 12 in. deep with an iron bar, and moving the bar back and forth until the soil is loosened. Place holes 18 in. apart throughout the area of compacted soil under the tree crown.
- Fertilization
 - Fertilize stressed or damaged broadleaf trees to aid recovery.
 - Fertilize trees in the late fall or early spring.

Preservation Of Existing Vegetation EC-2

- Apply fertilizer to the soil over the feeder roots and in accordance with label instructions, but never closer than 3 ft to the trunk. Increase the fertilized area by one-fourth of the crown area for conifers that have extended root systems.
- Retain protective measures until all other construction activity is complete to avoid damage during site cleanup and stabilization.

References

County of Sacramento Tree Preservation Ordinance, September 1981.


Stormwater Quality Handbooks Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management of the Puget Sound Basin, Technical Manual, Publication #91-75, Washington State Department of Ecology, February 1992.

Water Quality Management Plan for The Lake Tahoe Region, Volume II, Handbook of Management Practices, Tahoe Regional Planning Agency, November 1988.

Hydroseeding

EC-4



Description and Purpose

Hydroseeding typically consists of applying a mixture of a hydraulic mulch, seed, fertilizer, and stabilizing emulsion with a hydraulic mulcher, to temporarily protect exposed soils from erosion by water and wind. Hydraulic seeding, or hydroseeding, is simply the method by which temporary or permanent seed is applied to the soil surface.

Suitable Applications

Hydroseeding is suitable for disturbed areas requiring temporary protection until permanent stabilization is established, for disturbed areas that will be re-disturbed following an extended period of inactivity, or to apply permanent stabilization measures. Hydroseeding without mulch or other cover (e.g. EC-7, Erosion Control Blanket) is not a stand-alone erosion control BMP and should be combined with additional measures until vegetation establishment.

Typical applications for hydroseeding include:

- Disturbed soil/graded areas where permanent stabilization or continued earthwork is not anticipated prior to seed germination.
- Cleared and graded areas exposed to seasonal rains or temporary irrigation.
- Areas not subject to heavy wear by construction equipment or high traffic.

Categories

| | | |
|----|--|-------------------------------------|
| EC | Erosion Control | <input checked="" type="checkbox"/> |
| SE | Sediment Control | |
| TC | Tracking Control | |
| WE | Wind Erosion Control | <input checked="" type="checkbox"/> |
| NS | Non-Stormwater Management Control | |
| WM | Waste Management and Materials Pollution Control | |

Legend:

- Primary Category
- Secondary Category

Targeted Constituents

| | |
|----------------|-------------------------------------|
| Sediment | <input checked="" type="checkbox"/> |
| Nutrients | |
| Trash | |
| Metals | |
| Bacteria | |
| Oil and Grease | |
| Organics | |

Potential Alternatives

- EC-3 Hydraulic Mulch
- EC-5 Soil Binders
- EC-6 Straw Mulch
- EC-7 Geotextiles and Mats
- EC-8 Wood Mulching
- EC-14 Compost Blanket
- EC-16 Non-Vegetative Stabilization



Limitations

- Availability of hydroseeding equipment may be limited just prior to the rainy season and prior to storms due to high demand.
- Hydraulic seed should be applied with hydraulic mulch or a stand-alone hydroseed application should be followed by one of the following:
 - Straw mulch (see Straw Mulch EC-6)
 - Rolled erosion control products (see Geotextiles and Mats EC-7)
 - Application of Compost Blanket (see Compost Blanket EC-14)

Hydraulic seed may be used alone only on small flat surfaces when there is sufficient time in the season to ensure adequate vegetation establishment and coverage to provide adequate erosion control.

- Hydraulic seed without mulch does not provide immediate erosion control.
- Temporary seeding may not be appropriate for steep slopes (i.e., slopes readily prone to rill erosion or without sufficient topsoil).
- Temporary seeding may not be appropriate in dry periods without supplemental irrigation.
- Temporary vegetation may have to be removed before permanent vegetation is applied.
- Temporary vegetation may not be appropriate for short term inactivity (i.e. less than 3-6 months).

Implementation

In order to select appropriate hydraulic seed mixtures, an evaluation of site conditions should be performed with respect to:

- | | |
|---|----------------------------------|
| - Soil conditions | - Maintenance requirements |
| - Site topography and exposure (sun/wind) | - Sensitive adjacent areas |
| - Season and climate | - Water availability |
| - Vegetation types | - Plans for permanent vegetation |

The local office of the U.S.D.A. Natural Resources Conservation Service (NRCS) is an excellent source of information on appropriate seed mixes.

The following steps should be followed for implementation:

- Where appropriate or feasible, soil should be prepared to receive the seed by disking or otherwise scarifying (See EC-15, Soil Preparation) the surface to eliminate crust, improve air and water infiltration and create a more favorable environment for germination and growth.

Hydroseeding

EC-4

- Avoid use of hydraulic seed in areas where the BMP would be incompatible with future earthwork activities.
- Hydraulic seed can be applied using a multiple step or one step process.
 - In a multiple step process, hydraulic seed is applied first, followed by mulch or a Rolled Erosion Control Product (RECP).
 - In the one step process, hydraulic seed is applied with hydraulic mulch in a hydraulic matrix. When the one step process is used to apply the mixture of fiber, seed, etc., the seed rate should be increased to compensate for all seeds not having direct contact with the soil.
- All hydraulically seeded areas should have mulch, or alternate erosion control cover to keep seeds in place and to moderate soil moisture and temperature until the seeds germinate and grow.
- All seeds should be in conformance with the California State Seed Law of the Department of Agriculture. Each seed bag should be delivered to the site sealed and clearly marked as to species, purity, percent germination, dealer's guarantee, and dates of test. The container should be labeled to clearly reflect the amount of Pure Live Seed (PLS) contained. All legume seed should be pellet inoculated. Inoculant sources should be species specific and should be applied at a rate of 2 lb of inoculant per 100 lb seed.
- Commercial fertilizer should conform to the requirements of the California Food and Agricultural Code, which can be found at http://www.leginfo.ca.gov/.html/fac_table_of_contents.html. Fertilizer should be pelleted or granular form.
- Follow up applications should be made as needed to cover areas of poor coverage or germination/vegetation establishment and to maintain adequate soil protection.
- Avoid over spray onto roads, sidewalks, drainage channels, existing vegetation, etc.
- Additional guidance on the comparison and selection of temporary slope stabilization methods is provided in Appendix F of the Handbook.

Costs

Average cost for installation and maintenance may vary from as low as \$1,900 per acre for flat slopes and stable soils, to \$4,000 per acre for moderate to steep slopes and/or erosive soils. Cost of seed mixtures vary based on types of required vegetation.

| BMP | Installed Cost per Acre |
|----------------|-------------------------|
| Hydraulic Seed | \$1,900-\$4,000 |

Source: Caltrans Soil Stabilization BMP Research for Erosion and Sediment Controls, July 2007

Inspection and Maintenance

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Areas where erosion is evident should be repaired and BMPs re-applied as soon as possible. Care should be exercised to minimize the damage to protected areas while making repairs, as any area damaged will require re-application of BMPs.
- Where seeds fail to germinate, or they germinate and die, the area must be re-seeded, fertilized, and mulched within the planting season, using not less than half the original application rates.
- Irrigation systems, if applicable, should be inspected daily while in use to identify system malfunctions and line breaks. When line breaks are detected, the system must be shut down immediately and breaks repaired before the system is put back into operation.
- Irrigation systems should be inspected for complete coverage and adjusted as needed to maintain complete coverage.

References


Soil Stabilization BMP Research for Erosion and Sediment Controls: Cost Survey Technical Memorandum, State of California Department of Transportation (Caltrans), July 2007.

Stormwater Quality Handbooks Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Guidance Document: Soil Stabilization for Temporary Slopes, State of California Department of Transportation (Caltrans), November 1999.

Geotextiles and Mats

EC-7



Description and Purpose

Mattings, or Rolled Erosion Control Products (RECPs), can be made of natural or synthetic materials or a combination of the two. RECPs are used to cover the soil surface to reduce erosion from rainfall impact, hold soil in place, and absorb and hold moisture near the soil surface. Additionally, RECPs may be used to stabilize soils until vegetation is established or to reinforce non-woody surface vegetation.

Suitable Applications

RECPs are typically applied on slopes where erosion hazard is high and vegetation will be slow to establish. Mattings are also used on stream banks, swales and other drainage channels where moving water at velocities between 3 ft/s and 6 ft/s are likely to cause scour and wash out new vegetation, and in areas where the soil surface is disturbed and where existing vegetation has been removed. RECPs may also be used when seeding cannot occur (e.g., late season construction and/or the arrival of an early rain season). RECPs should be considered when the soils are fine grained and potentially erosive. RECPs should be considered in the following situations.

- Steep slopes, generally steeper than 3:1 (H:V)
- Slopes where the erosion potential is high
- Slopes and disturbed soils where mulch must be anchored
- Disturbed areas where plants are slow to develop

Categories

| | | |
|----|--|-------------------------------------|
| EC | Erosion Control | <input checked="" type="checkbox"/> |
| SE | Sediment Control | |
| TC | Tracking Control | |
| WE | Wind Erosion Control | <input checked="" type="checkbox"/> |
| NS | Non-Stormwater Management Control | |
| WM | Waste Management and Materials Pollution Control | |

Legend:

- Primary Category
- Secondary Category

Targeted Constituents

| | |
|----------------|-------------------------------------|
| Sediment | <input checked="" type="checkbox"/> |
| Nutrients | |
| Trash | |
| Metals | |
| Bacteria | |
| Oil and Grease | |
| Organics | |

Potential Alternatives

- EC-3 Hydraulic Mulch
- EC-4 Hydroseeding



- Channels with flows exceeding 3.3 ft/s
- Channels to be vegetated
- Stockpiles
- Slopes adjacent to water bodies

Limitations

- RECP installed costs are generally higher than other erosion control BMPs, limiting their use to areas where other BMPs are ineffective (e.g. channels, steep slopes).
- RECPs may delay seed germination, due to reduction in soil temperature.
- RECPs are generally not suitable for excessively rocky sites or areas where the final vegetation will be mowed (since staples and netting can catch in mowers). If a staple or pin cannot be driven into the soil because the underlying soil is too hard or rocky, then an alternative BMP should be selected.
- If used for temporary erosion control, RECPs should be removed and disposed of prior to application of permanent soil stabilization measures.
- The use of plastic should be limited to covering stockpiles or very small graded areas for short periods of time (such as through one imminent storm event) until more environmentally friendly measures, such as seeding and mulching, may be installed.
 - Plastic sheeting is easily vandalized, easily torn, photodegradable, and must be disposed of at a landfill.
 - Plastic sheeting results in 100% runoff, which may cause serious erosion problems in the areas receiving the increased flow.
- RECPs may have limitations based on soil type, slope gradient, or channel flow rate; consult the manufacturer for proper selection.
- Not suitable for areas that have foot traffic (tripping hazard) – e.g., pad areas around buildings under construction.
- RECPs that incorporate a plastic netting (e.g. straw blanket typically uses a plastic netting to hold the straw in place) may not be suitable near known wildlife habitat. Wildlife can become trapped in the plastic netting.
- RECPs may have limitations in extremely windy climates. However, when RECPs are properly trenched at the top and bottom and stapled in accordance with the manufacturer's recommendations, problems with wind can be minimized.

Implementation

Material Selection

- Natural RECPs have been found to be effective where re-vegetation will be provided by re-seeding. The choice of material should be based on the size of area, side slopes, surface conditions such as hardness, moisture, weed growth, and availability of materials.
- Additional guidance on the comparison and selection of temporary slope stabilization methods is provided in Appendix F of the Handbook.
- The following natural and synthetic RECPs are commonly used:

Geotextiles

- Material can be a woven or a non-woven polypropylene fabric with minimum thickness of 0.06 in., minimum width of 12 ft and should have minimum tensile strength of 150 lbs (warp), 80 lbs (fill) in conformance with the requirements in ASTM Designation: D 4632. The permittivity of the fabric should be approximately 0.07 sec^{-1} in conformance with the requirements in ASTM Designation: D4491. The fabric should have an ultraviolet (UV) stability of 70 percent in conformance with the requirements in ASTM designation: D4355. Geotextile blankets must be secured in place with wire staples or sandbags and by keying into tops of slopes to prevent infiltration of surface waters under geotextile. Staples should be made of minimum 11 gauge steel wire and should be U-shaped with 8 in. legs and 2 in. crown.
- Geotextiles may be reused if they are suitable for the use intended.

Plastic Covers

- Generally plastic sheeting should only be used as stockpile covering or for very small graded areas for short periods of time (such as through one imminent storm event). If plastic sheeting must be used, choose a plastic that will withstand photo degradation.
- Plastic sheeting should have a minimum thickness of 6 mils, and must be keyed in at the top of slope (when used as a temporary slope protection) and firmly held in place with sandbags or other weights placed no more than 10 ft apart. Seams are typically taped or weighted down their entire length, and there should be at least a 12 in. to 24 in. overlap of all seams. Edges should be embedded a minimum of 6 in. in soil (when used as a temporary slope protection).
- All sheeting must be inspected periodically after installation and after significant rainstorms to check for erosion, undermining, and anchorage failure. Any failures must be repaired immediately. If washout or breakages occur, the material should be re-installed after repairing the damage to the slope.

Erosion Control Blankets/Mats

- Biodegradable RECPs are typically composed of jute fibers, curled wood fibers, straw, coconut fiber, or a combination of these materials. In order for an RECP to be considered 100% biodegradable, the netting, sewing or adhesive system that holds the biodegradable mulch fibers together must also be biodegradable. See typical installation details at the end of this fact sheet.

- **Jute** is a natural fiber that is made into a yarn that is loosely woven into a biodegradable mesh. The performance of jute as a stand-alone RECP is low. Most other RECPs outperform jute as a temporary erosion control product and therefore jute is not commonly used. It is designed to be used in conjunction with vegetation. The material is supplied in rolled strips, which should be secured to the soil with U-shaped staples or stakes in accordance with manufacturers' recommendations.
- **Excelsior** (curled wood fiber) blanket material should consist of machine produced mats of curled wood excelsior with 80 percent of the fiber 6 in. or longer. The excelsior blanket should be of consistent thickness. The wood fiber must be evenly distributed over the entire area of the blanket. The top surface of the blanket should be covered with a photodegradable extruded plastic mesh. The blanket should be smolder resistant without the use of chemical additives and should be non-toxic and non-injurious to plant and animal life. Excelsior blankets should be furnished in rolled strips, a minimum of 48 in. wide, and should have an average weight of 0.8 lb/yd², ±10 percent, at the time of manufacture. Excelsior blankets must be secured in place with wire staples. Staples should be made of minimum 11 gauge steel wire and should be U-shaped with 8 in. legs and 2 in. crown.
- **Straw blanket** should be machine produced mats of straw with a lightweight biodegradable netting top layer. The straw should be attached to the netting with biodegradable thread or glue strips. The straw blanket should be of consistent thickness. The straw should be evenly distributed over the entire area of the blanket. Straw blanket should be furnished in rolled strips a minimum of 6.5 ft wide, a minimum of 80 ft long and a minimum of 0.5 lb/yd². Straw blankets must be secured in place with wire staples. Staples should be made of minimum 11 gauge steel wire and should be U-shaped with 8 in. legs and 2 in. crown.
- **Wood fiber blanket** is composed of biodegradable fiber mulch with extruded plastic netting held together with adhesives. The material is designed to enhance re-vegetation. The material is furnished in rolled strips, which must be secured to the ground with U-shaped staples or stakes in accordance with manufacturers' recommendations.
- **Coconut fiber blanket** should be a machine produced mat of 100 percent coconut fiber with biodegradable netting on the top and bottom. The coconut fiber should be attached to the netting with biodegradable thread or glue strips. The coconut fiber blanket should be of consistent thickness. The coconut fiber should be evenly distributed over the entire area of the blanket. Coconut fiber blanket should be furnished in rolled strips with a minimum of 6.5 ft wide, a minimum of 80 ft. long and a minimum of 0.5 lb/yd². Coconut fiber blankets must be secured in place with wire staples. Staples should be made of minimum 11 gauge steel wire and should be U-shaped with 8 in. legs and 2 in. crown.
- **Coconut fiber mesh** is a thin permeable membrane made from coconut or corn fiber that is spun into a yarn and woven into a biodegradable mat. It is designed to be used in conjunction with vegetation and typically has longevity of several years. The material is supplied in rolled strips, which must be secured to the soil with U-shaped staples or stakes in accordance with manufacturers' recommendations.

- **Straw coconut fiber blanket** should be machine produced mats of 70 percent straw and 30 percent coconut fiber with a biodegradable netting top layer and a biodegradable bottom net. The straw and coconut fiber should be attached to the netting with biodegradable thread or glue strips. The straw coconut fiber blanket should be of consistent thickness. The straw and coconut fiber should be evenly distributed over the entire area of the blanket. Straw coconut fiber blanket should be furnished in rolled strips a minimum of 6.5 ft wide, a minimum of 80 ft long and a minimum of 0.5 lb/yd². Straw coconut fiber blankets must be secured in place with wire staples. Staples should be made of minimum 11 gauge steel wire and should be U-shaped with 8 in. legs and 2 in. crown.
- Non-biodegradable RECPs are typically composed of polypropylene, polyethylene, nylon or other synthetic fibers. In some cases, a combination of biodegradable and synthetic fibers is used to construct the RECP. Netting used to hold these fibers together is typically non-biodegradable as well.
 - **Plastic netting** is a lightweight biaxially oriented netting designed for securing loose mulches like straw or paper to soil surfaces to establish vegetation. The netting is photodegradable. The netting is supplied in rolled strips, which must be secured with U-shaped staples or stakes in accordance with manufacturers' recommendations.
 - **Plastic mesh** is an open weave geotextile that is composed of an extruded synthetic fiber woven into a mesh with an opening size of less than 1/4 in. It is used with re-vegetation or may be used to secure loose fiber such as straw to the ground. The material is supplied in rolled strips, which must be secured to the soil with U-shaped staples or stakes in accordance with manufacturers' recommendations.
 - **Synthetic fiber with netting** is a mat that is composed of durable synthetic fibers treated to resist chemicals and ultraviolet light. The mat is a dense, three dimensional mesh of synthetic (typically polyolefin) fibers stitched between two polypropylene nets. The mats are designed to be re-vegetated and provide a permanent composite system of soil, roots, and geomatrix. The material is furnished in rolled strips, which must be secured with U-shaped staples or stakes in accordance with manufacturers' recommendations.
 - **Bonded synthetic fibers** consist of a three dimensional geomatrix nylon (or other synthetic) matting. Typically it has more than 90 percent open area, which facilitates root growth. It's tough root reinforcing system anchors vegetation and protects against hydraulic lift and shear forces created by high volume discharges. It can be installed over prepared soil, followed by seeding into the mat. Once vegetated, it becomes an invisible composite system of soil, roots, and geomatrix. The material is furnished in rolled strips that must be secured with U-shaped staples or stakes in accordance with manufacturers' recommendations.
 - **Combination synthetic and biodegradable RECPs** consist of biodegradable fibers, such as wood fiber or coconut fiber, with a heavy polypropylene net stitched to the top and a high strength continuous filament geomatrix or net stitched to the bottom. The material is designed to enhance re-vegetation. The material is furnished in rolled strips,

Geotextiles and Mats

EC-7

which must be secured with U-shaped staples or stakes in accordance with manufacturers' recommendations.

Site Preparation

- Proper soil preparation is essential to ensure complete contact of the RECP with the soil. Soil Roughening is not recommended in areas where RECPs will be installed.
- Grade and shape the area of installation.
- Remove all rocks, clods, vegetation or other obstructions so that the installed blankets or mats will have complete, direct contact with the soil.
- Prepare seedbed by loosening 2 to 3 in. of topsoil.

Seeding/Planting

Seed the area before blanket installation for erosion control and re-vegetation. Seeding after mat installation is often specified for turf reinforcement application. When seeding prior to blanket installation, all areas disturbed during blanket installation must be re-seeded. Where soil filling is specified for turf reinforcement mats (TRMs), seed the matting and the entire disturbed area after installation and prior to filling the mat with soil.

Fertilize and seed in accordance with seeding specifications or other types of landscaping plans. The protective matting can be laid over areas where grass has been planted and the seedlings have emerged. Where vines or other ground covers are to be planted, lay the protective matting first and then plant through matting according to design of planting.

Check Slots

Check slots shall be installed as required by the manufacturer.

Laying and Securing Matting

- Before laying the matting, all check slots should be installed and the seedbed should be friable, made free from clods, rocks, and roots. The surface should be compacted and finished according to the requirements of the manufacturer's recommendations.
- Mechanical or manual lay down equipment should be capable of handling full rolls of fabric and laying the fabric smoothly without wrinkles or folds. The equipment should meet the fabric manufacturer's recommendations or equivalent standards.

Anchoring

- U-shaped wire staples, metal geotextile stake pins, or triangular wooden stakes can be used to anchor mats and blankets to the ground surface.
- Wire staples should be made of minimum 11 gauge steel wire and should be U-shaped with 8 in. legs and 2 in. crown.
- Metal stake pins should be 0.188 in. diameter steel with a 1.5 in. steel washer at the head of the pin, and 8 in. in length.
- Wire staples and metal stakes should be driven flush to the soil surface.

Installation on Slopes

Installation should be in accordance with the manufacturer's recommendations. In general, these will be as follows:

- Begin at the top of the slope and anchor the blanket in a 6 in. deep by 6 in. wide trench. Backfill trench and tamp earth firmly.
- Unroll blanket down slope in the direction of water flow.
- Overlap the edges of adjacent parallel rolls 2 to 3 in. and staple every 3 ft (or greater, per manufacturer's specifications).
- When blankets must be spliced, place blankets end over end (shingle style) with 6 in. overlap. Staple through overlapped area, approximately 12 in. apart.
- Lay blankets loosely and maintain direct contact with the soil. Do not stretch.
- Staple blankets sufficiently to anchor blanket and maintain contact with the soil. Staples should be placed down the center and staggered with the staples placed along the edges. Steep slopes, 1:1 (H:V) to 2:1 (H:V), require a minimum of 2 staples/yd². Moderate slopes, 2:1 (H:V) to 3:1 (H:V), require a minimum of 1 1/2 staples/yd². Check manufacturer's specifications to determine if a higher density staple pattern is required.

Installation in Channels

Installation should be in accordance with the manufacturer's recommendations. In general, these will be as follows:

- Dig initial anchor trench 12 in. deep and 6 in. wide across the channel at the lower end of the project area.
- Excavate intermittent check slots, 6 in. deep and 6 in. wide across the channel at 25 to 30 ft intervals along the channels.
- Cut longitudinal channel anchor trenches 4 in. deep and 4 in. wide along each side of the installation to bury edges of matting, whenever possible extend matting 2 to 3 in. above the crest of the channel side slopes.
- Beginning at the downstream end and in the center of the channel, place the initial end of the first roll in the anchor trench and secure with fastening devices at 12 in. intervals. Note: matting will initially be upside down in anchor trench.
- In the same manner, position adjacent rolls in anchor trench, overlapping the preceding roll a minimum of 3 in.
- Secure these initial ends of mats with anchors at 12 in. intervals, backfill and compact soil.
- Unroll center strip of matting upstream. Stop at next check slot or terminal anchor trench. Unroll adjacent mats upstream in similar fashion, maintaining a 3 in. overlap.

Geotextiles and Mats

EC-7

- Fold and secure all rolls of matting snugly into all transverse check slots. Lay mat in the bottom of the slot then fold back against itself. Anchor through both layers of mat at 12 in. intervals, then backfill and compact soil. Continue rolling all mat widths upstream to the next check slot or terminal anchor trench.
- Alternate method for non-critical installations: Place two rows of anchors on 6 in. centers at 25 to 30 ft. intervals in lieu of excavated check slots.
- Staple shingled lap spliced ends a minimum of 12 in. apart on 12 in. intervals.
- Place edges of outside mats in previously excavated longitudinal slots; anchor using prescribed staple pattern, backfill, and compact soil.
- Anchor, fill, and compact upstream end of mat in a 12 in. by 6 in. terminal trench.
- Secure mat to ground surface using U-shaped wire staples, geotextile pins, or wooden stakes.
- Seed and fill turf reinforcement matting with soil, if specified.

Soil Filling (if specified for turf reinforcement mat (TRM))

Installation should be in accordance with the manufacturer's recommendations. Typical installation guidelines are as follows:

- After seeding, spread and lightly rake 1/2-3/4 inches of fine topsoil into the TRM apertures to completely fill TRM thickness. Use backside of rake or other flat implement.
- Alternatively, if allowed by product specifications, spread topsoil using lightweight loader, backhoe, or other power equipment. Avoid sharp turns with equipment.
- Always consult the manufacturer's recommendations for installation.
- Do not drive tracked or heavy equipment over mat.
- Avoid any traffic over matting if loose or wet soil conditions exist.
- Use shovels, rakes, or brooms for fine grading and touch up.
- Smooth out soil filling just exposing top netting of mat.

Temporary Soil Stabilization Removal

- Temporary soil stabilization removed from the site of the work must be disposed of if necessary.

Costs

Installed costs can be relatively high compared to other BMPs. Approximate costs for installed materials are shown below:

Geotextiles and Mats

EC-7

| Rolled Erosion Control Products | | Installed Cost per Acre (2000) ¹ | Estimated Cost per Acre (2009) ² |
|---------------------------------|--------------------------------|---|---|
| Biodegradable | Jute Mesh | \$6,000-\$7,000 | \$6,600-\$7,700 |
| | Curled Wood Fiber | \$8,000-\$10,500 | \$8,800-\$11,050 |
| | Straw | \$8,000-\$10,500 | \$8,800-\$11,050 |
| | Wood Fiber | \$8,000-\$10,500 | \$8,800-\$11,050 |
| | Coconut Fiber | \$13,000-\$14,000 | \$14,300-\$15,400 |
| | Coconut Fiber Mesh | \$30,000-\$33,000 | \$33,000-\$36,300 |
| | Straw Coconut Fiber | \$10,000-\$12,000 | \$11,000-\$13,200 |
| Non-Biodegradable | Plastic Netting | \$2,000-\$2,200 | \$2,200-\$2,220 |
| | Plastic Mesh | \$3,000-\$3,500 | \$3,300-\$3,850 |
| | Synthetic Fiber with Netting | \$34,000-\$40,000 | \$37,400-\$44,000 |
| | Bonded Synthetic Fibers | \$45,000-\$55,000 | \$49,500-\$60,500 |
| | Combination with Biodegradable | \$30,000-\$36,000 | \$33,000-\$39,600 |

1. Source: Erosion Control Pilot Study Report, Caltrans, June 2000.

2. 2009 costs reflect a 10% escalation over year 2000 costs. Escalation based on informal survey of industry trends. Note: Expected cost increase is offset by competitive economic conditions.

Inspection and Maintenance

- RECPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Areas where erosion is evident shall be repaired and BMPs reapplied as soon as possible. Care should be exercised to minimize the damage to protected areas while making repairs, as any area damaged will require reapplication of BMPs.
- If washout or breakage occurs, re-install the material after repairing the damage to the slope or channel.
- Make sure matting is uniformly in contact with the soil.
- Check that all the lap joints are secure.
- Check that staples are flush with the ground.

References

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005

Erosion Control Pilot Study Report, State of California Department of Transportation (Caltrans), June 2000.

Guides for Erosion and Sediment Controls in California, USDA Soils Conservation Service, January 1991.

Geotextiles and Mats

EC-7


National Management Measures to Control Nonpoint Source Pollution from Urban Areas, United States Environmental Protection Agency, 2002.

Stormwater Quality Handbooks Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Guidance Document: Soil Stabilization for Temporary Slopes, State of California Department of Transportation (Caltrans), November 1999.

Stormwater Management of the Puget Sound Basin, Technical Manual, Publication #91-75, Washington State Department of Ecology, February 1992.


Water Quality Management Plan for The Lake Tahoe Region, Volume II, Handbook of Management Practices, Tahoe Regional Planning Agency, November 1988.




NOTES:

1. Slope surface shall be free of rocks, clods, sticks and grass. Mats/blankets shall have good soil contact.
2. Lay blankets loosely and stake or staple to maintain direct contact with the soil. Do not stretch.
3. Install per manufacturer's recommendations


TYPICAL INSTALLATION DETAIL




INITIAL CHANNEL ANCHOR TRENCH
NTS




TERMINAL SLOPE AND CHANNEL
ANCHOR TRENCH
NTS



ISOMETRIC VIEW
NTS



INTERMITTENT CHECK SLOT
NTS



LONGITUDINAL ANCHOR TRENCH
NTS

NOTES:

1. Check slots to be constructed per manufacturers specifications.
2. Staking or stapling layout per manufacturers specifications.
3. Install per manufacturer's recommendations

TYPICAL INSTALLATION DETAIL

Compost Blanket

EC-14



Description and Purpose

A compost blanket is applied to slopes and earth disturbed areas to prevent erosion, and in some cases, increase infiltration and/or establish vegetation. The compost blanket can be applied by hand, conveyor system, compost spreader, or pneumatic delivery (blower) system. The blanket thickness is determined from the slope steepness and anticipated precipitation. A compost blanket protects the soil surface from raindrop erosion, particularly rills and gullies that may form under other methods of erosion control.

A compost blanket, if properly installed, can be very successful at vegetation establishment, weed suppression and erosion control. The compost blanket comes into direct contact with the underlying soil, reducing rill formation. Furthermore, compost provides organic matter and nutrients important for vegetation growth. The compost blanket provides soil structure that allows water to infiltrate the soil surface and retain moisture, which also promotes seed germination and vegetation growth, in addition to reducing runoff.

Compost is typically derived from combinations of feedstocks, biosolids, leaf and yard trimmings, manure, wood, or mixed solid waste. Many types of compost are products of municipal recycle or "Greenwaste" programs. Compost is organic and biodegradable and can be left onsite. There are many types of compost with a variety of properties with specific functions, and accordingly, compost selection is an important design consideration in the application of this type of erosion control.

Categories

- EC Erosion Control
- SE Sediment Control
- TC Tracking Control
- WE Wind Erosion Control
- NS Non-Stormwater Management Control
- WM Waste Management and Materials Pollution Control

Legend:

- Primary Category
- Secondary Category

Targeted Constituents

- Sediment
- Nutrients
- Trash
- Metals
- Bacteria
- Oil and Grease
- Organics

Potential Alternatives

- EC-3 Hydraulic Mulch
- EC-4 Hydroseeding
- EC-5 Soil Binders
- EC-7 Geotextiles and Mats
- EC-8 Wood Mulching



Compost Blanket

EC-14

Suitable Applications

A compost blanket is appropriate for slopes and earth disturbed areas requiring protection until permanent stabilization is established. A compost blanket can also be used in combination with temporary and/or permanent seeding strategies to enhance plant establishment. Examples include:

- Rough-graded areas that will remain inactive for longer than 14 days
- Soil stockpiles
- Slopes with exposed soil between existing vegetation such as trees or shrubs
- Slopes planted with live, container-grown vegetation
- Disturbed areas where plants are slow to develop

A compost blanket is typically used on slopes of 2:1 (H:V) or gentler. However, a compost blanket can be effective when applied to slopes as steep as 1:1 (H:V) with appropriate design considerations including slope length, blanket thickness, adding components such as a tackifier, or using compost blankets in conjunction with other techniques, such as compost socks and berms or fiber rolls.

Compost can be pre-seeded prior to application to the soil (recommended by the EPA for construction site stormwater runoff control) or seeded after the blanket has been installed. The compost medium can also remove pollutants in stormwater including heavy metals; oil and grease; and hydrocarbons (USEPA, 1998).

Limitations

- Compost can potentially leach nutrients (dissolved phosphorus and nitrogen) into runoff and potentially impact water quality. Compost should not be used directly upstream from nutrient impaired waterbodies (Adams et. al, 2008).
- Compost may also contain other undesirable constituents that are detrimental to water quality. Carefully consider the qualifications and experience of any compost producer/supplier.
- A compost blanket applied by hand is more time intensive and potentially costly. Using a pneumatic blower truck is the recommended cost effective method of application.
- When blowers are used, the treatment areas should be within 300 ft of a road or surface capable of supporting trucks.
- Wind may limit application of compost and result in application to undesired locations.
- Compost blankets should not be applied in areas of concentrated flows.
- Steeper slopes may require additional blanket thickness and other stability measures such as using tackifiers or slope interruption devices (compost socks and berms, or fiber rolls). The same applies for sites with high precipitation totals or during the rainy season.

Implementation

- Additional guidance on the comparison and selection of temporary slope stabilization methods is provided in Appendix F of the Handbook.

Compost Materials

- California Compost Regulations (Title 14, California Code of Regulations, Division 7, Chapter 3.1, Article 7, Section 17868.3) define and require a quality of compost for application. Compost should comply with all physical and chemical requirements. Specific requirements are provided in Table 1 below, taken from Caltrans Standard Special Provision 10-1 (SSP 10-1), Erosion Control (Compost Blanket).
- The compost producer should be fully permitted as specified under the California Integrated Waste Management Board, Local Enforcement Agencies and any other State and Local Agencies that regulate Solid Waste Facilities. If exempt from State permitting requirements, the composting facility should certify that it follows guidelines and procedures for production of compost meeting the environmental health standards of Title 14, California Code of Regulations, Division 7, Chapter 3.1, Article 7.
- The compost producer should be a participant in United States Composting Council's Seal of Testing Assurance program.
- Compost moisture should be considered for composition quality and application purposes. A range of 30-50% is typical. Compost that is too dry is hard to apply and compost that is too wet is more difficult (and more expensive) to transport. For arid or semi-arid areas, or for application during the dry season, use compost with greater moisture content than areas with wetter climates. For wetter or more humid climates or for application during the wet season, drier composts can be used as the compost will absorb moisture from the ambient air.
- Organic content of the compost is also important and should range from 30 to 65% depending on site conditions.
- Compost should be high-quality mature compost. Immature compost can potentially leach nutrients.
- Compost should not be derived from mixed municipal solid waste and should be free of visible contaminants.
- Compost should not contain paint, petroleum products, pesticides or any other chemical residues harmful to animal life or plant growth. Metal concentrations in compost should not exceed the maximum metal concentrations listed under Title 14, California Code of Regulations, Division 7, Chapter 3.1, Section 17868.2.
- Compost should not possess objectionable odors.
- Compost should be weed free.

Compost Blanket

EC-14

Table 1. Physical/Chemical Requirements of Compost
Reference - Caltrans SSP-10 Erosion Control Blanket (Compost)

| Property | Test Method | Requirement |
|------------------------|---|--|
| pH | *TMECC 04.11-A Elastometric pH 1:5 Slurry Method pH Units | 6.0-8.0 |
| Soluble Salts | TMECC 04.10-A Electrical Conductivity 1:5 Slurry Method dS/m (mmhos/cm) | 0-10.0 |
| Moisture Content | TMECC 03.09-A Total Solids & Moisture at 70 +/- 5 deg C % Wet Weight Basis | 30-60 |
| Organic Matter Content | TMECC 05.07-A Loss-On-Ignition Organic Matter Method (LOI) % Dry Weight Basis | 30-65 |
| Maturity | TMECC 05.05-A Germination and Vigor Seed Emergence Seedling Vigor % Relative to Positive Control | 80 or Above 80 or Above |
| Stability | TMECC 05.08-B Carbon Dioxide Evolution Rate mg CO ₂ -C/g OM per day | 8 or below |
| Particle Size | TMECC 02.02-B Sample Sieving for Aggregate Size Classification % Dry Weight Basis | 100% Passing, 3 inch 90-100% Passing, 1 inch 65-100% Passing, 3/4 inch 0 - 75% Passing, 1/4 inch Maximum length 6 inches |
| Pathogen | TMECC 07.01-B Fecal Coliform Bacteria < 1000 MPN/gram dry wt. | Pass |
| Pathogen | TMECC 07.01-B Salmonella < 3 MPN/4 grams dry wt. | Pass |
| Physical Contaminants | TMECC 02.02-C Man Made Inert Removal and Classification: Plastic, Glass and Metal % > 4mm fraction | Combined Total: < 1.0 |
| Physical Contaminants | TMECC 02.02-C Man Made Inert Removal and Classification: Sharps (Sewing needles, straight pins and hypodermic needles) % > 4mm fraction | None Detected |

*TMECC refers to "Test Methods for the Examination of Composting and Compost," published by the United States Department of Agriculture and the United States Compost Council (USCC).

Installation

- Prior to compost application, prepare the slope by removing loose rocks, roots, stumps, and other debris greater than 2" in diameter. Prepare the slope area surface by scarifying or track walking/roughening if necessary.
- Select method to apply the compost blanket. A pneumatic blower is most cost effective and most adaptive in applying compost to steep, rough terrain, and hard to reach locations.
- A compost blanket thickness of 1" to 4" should be applied to slopes of 2:1 (H:V) or gentler, based on site-specific conditions. Increase blanket thickness with increased slope steepness and/or during installation during the rainy season (for example, 2" to 3" should be used for a

3:1 slope, while 1" to 2" can be used for a 4:1 slope). Erosion control using a compost blanket is not recommended for slopes greater than 1:1 (H:V).

- For steeper slopes, tackifiers should be utilized and/or other stabilization techniques employed. For example, compost socks or berms can be installed at intervals over the compost blanket (in a similar manner as Fiber Rolls, SE-5).
- Compost socks or berms (or equivalent linear sediment control BMP) should be placed at the top and/or bottom of the slope for additional erosion control performance.
- For optimum vegetation establishment, a blanket thickness of 1" to 2" is recommended. If vegetation establishment is not the primary function of the compost blanket, a thicker blanket may be recommended based on slope or rainfall conditions.
- Evenly distribute compost on the soil surface to the desired blanket thickness (1/2" to 4" as calculated prior based on site conditions and objectives). Even distribution is an important factor in preventing future rill and gully erosion.
- The compost blanket should extend 3 to 6 feet over the top of the shoulder of the slope. A compost sock or compost berm can be used at the top of the slope as an auxiliary technique to prevent runoff from flowing underneath the compost blanket.
- Use additional anchoring and erosion control BMPs in conjunction of the compost blanket as needed.

Costs

The cost associated with a compost blanket is similar to that of a straw mat and generally less expensive than a geotextile blanket (USEPA, 2009). Caltrans has provided a recent estimate for \$5,000 to \$8,000 per acre for application of an unseeded 1 inch compost blanket (Caltrans Compost Specifications, 2009). Recently obtained vendor costs indicate that proprietary blends of compost that are seeded and contain a nutrient rich "tackifier" can cost approximately \$0.35 per square foot, or approximately \$15,000 per acre for a 2 inch blanket. Application by hand is more time intensive and likely more costly.

Inspection and Maintenance

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Areas where erosion is evident, another layer of compost should be reapplied as soon as possible. It may be necessary to install an additional type of stormwater BMP at the top of slope or as a slope interrupter to control flow, such as a fiber roll (SE-5) or compost sock (SE-11).
- Care should be exercised to minimize the damage to protected areas while making repairs, as any area damaged will require reapplication of BMPs.
- Limit or prohibit foot traffic to minimize damage to BMP or impede vegetation establishment.

Compost Blanket

EC-14

References

An Analysis of Composting as an Environmental Remediation Technology, U.S. Environmental Protection Agency (USEPA), Solid Waste and Emergency Response (5305W), EPA530-R-8-008, 1998.

Characteristics of Compost: Moisture Holding and Water Quality Improvement, Center for Research in Water Resources, Kirchoff, C., Malina, J., and Barrett, M., 2003.

Compost Utilization for Erosion Control, The University of Georgia College of Agricultural and Environmental Sciences, pubs.caes.uga.edu/caespubs/pubcd/B1200.htm, Faucette, B. and Risse, M., 2009.

Demonstration Project Using Yard Debris Compost for Erosion Control, Final Report, presented to Metropolitan Service District, W&H Pacific, 1993.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, 2005.

Standard Special Provision 10-1, Erosion Control (Compost Blanket), California Department of Transportation (Caltrans). 2007 Update.

Evaluation of Environmental Benefits and Impacts of Compost and Industry Standard Erosion and Sediment Controls Measures Used in Construction Activities, Dissertation, Institute of Ecology, University of Georgia, Faucette, B., 2004.

Filter Sock Presentation provided at Erosion, Sediment Control and Stormwater Management with Compost BMPs Workshop, U.S. Composting Council 13th Annual Conference and Trade Show, McCoy, S., 2005.


National Pollutant Discharge Elimination System (NPDES), Compost Blankets, U.S. Environmental Protection Agency (USEPA).
http://cfpub.epa.gov/npdes/stormwater/menuofbmps/index.cfm?action=factsheet_results&view=specific&bmp=118, 2009.

Standard Specifications for Transportation Materials and Methods of Sampling and Testing Designation M10-03, Compost for Erosion/Sediment Control (Compost Blankets), Provisional, American Association of State Highway Transportation Officials (AASHTO), 2003.

Stormwater Best Management Practices (BMPs) Field Trials of Erosion Control Compost in Reclamation of Rock Quarry Operations, Nonpoint Source Protection Program CWA §319(h), Texas Commission on Environmental Quality, Adams, T., McFarland, A., Hauck, L., Barrett, M., and Eck, B., 2008.

Silt Fence

SE-1



Description and Purpose

A silt fence is made of a woven geotextile that has been entrenched, attached to supporting poles, and sometimes backed by a plastic or wire mesh for support. The silt fence detains sediment-laden water, promoting sedimentation behind the fence.

Suitable Applications

Silt fences are suitable for perimeter control, placed below areas where sheet flows discharge from the site. They could also be used as interior controls below disturbed areas where runoff may occur in the form of sheet and rill erosion and around inlets within disturbed areas (SE-10). Silt fences are generally ineffective in locations where the flow is concentrated and are only applicable for sheet or overland flows. Silt fences are most effective when used in combination with erosion controls. Suitable applications include:

- Along the perimeter of a project.
- Below the toe or down slope of exposed and erodible slopes.
- Along streams and channels.
- Around temporary spoil areas and stockpiles.
- Around inlets.
- Below other small cleared areas.

Categories

| | | |
|----|--|-------------------------------------|
| EC | Erosion Control | |
| SE | Sediment Control | <input checked="" type="checkbox"/> |
| TC | Tracking Control | |
| WE | Wind Erosion Control | |
| NS | Non-Stormwater Management Control | |
| WM | Waste Management and Materials Pollution Control | |

Legend:

- Primary Category
- Secondary Category

Targeted Constituents

| | |
|----------------|-------------------------------------|
| Sediment | <input checked="" type="checkbox"/> |
| Nutrients | |
| Trash | |
| Metals | |
| Bacteria | |
| Oil and Grease | |
| Organics | |

Potential Alternatives

- SE-5 Fiber Rolls
- SE-6 Gravel Bag Berm
- SE-8 Sandbag Barrier
- SE-10 Storm Drain Inlet Protection
- SE-14 Biofilter Bags



Limitations

- Do not use in streams, channels, drain inlets, or anywhere flow is concentrated.
- Do not use in locations where ponded water may cause a flooding hazard. Runoff typically ponds temporarily on the upstream side of silt fence.
- Do not use silt fence to divert water flows or place across any contour line. Fences not constructed on a level contour, or fences used to divert flow will concentrate flows resulting in additional erosion and possibly overtopping or failure of the silt fence.
- Improperly installed fences are subject to failure from undercutting, overtopping, or collapsing.
- Not effective unless trenched and keyed in.
- Not intended for use as mid-slope protection on slopes greater than 4:1 (H:V).
- Do not use on slopes subject to creeping, slumping, or landslides.

Implementation**General**

A silt fence is a temporary sediment barrier consisting of woven geotextile stretched across and attached to supporting posts, trenched-in, and, depending upon the strength of fabric used, supported with plastic or wire mesh fence. Silt fences trap sediment by intercepting and detaining small amounts of sediment-laden runoff from disturbed areas in order to promote sedimentation behind the fence.

The following layout and installation guidance can improve performance and should be followed:

- Use principally in areas where sheet flow occurs.
- Install along a level contour, so water does not pond more than 1.5 ft at any point along the silt fence.
- The maximum length of slope draining to any point along the silt fence should be 200 ft or less.
- The maximum slope perpendicular to the fence line should be 1:1.
- Provide sufficient room for runoff to pond behind the fence and to allow sediment removal equipment to pass between the silt fence and toes of slopes or other obstructions. About 1200 ft² of ponding area should be provided for every acre draining to the fence.
- Turn the ends of the filter fence uphill to prevent stormwater from flowing around the fence.
- Leave an undisturbed or stabilized area immediately down slope from the fence where feasible.

- Silt fences should remain in place until the disturbed area is permanently stabilized, after which, the silt fence should be removed and properly disposed.
- Silt fence should be used in combination with erosion source controls up slope in order to provide the most effective sediment control.
- Be aware of local regulations regarding the type and installation requirements of silt fence, which may differ from those presented in this fact sheet.

Design and Layout

The fence should be supported by a plastic or wire mesh if the fabric selected does not have sufficient strength and bursting strength characteristics for the planned application (as recommended by the fabric manufacturer). Woven geotextile material should contain ultraviolet inhibitors and stabilizers to provide a minimum of six months of expected usable construction life at a temperature range of 0 °F to 120 °F.

- Layout in accordance with attached figures.
- For slopes steeper than 2:1 (H:V) and that contain a high number of rocks or large dirt clods that tend to dislodge, it may be necessary to install additional protection immediately adjacent to the bottom of the slope, prior to installing silt fence. Additional protection may be a chain link fence or a cable fence.
- For slopes adjacent to sensitive receiving waters or Environmentally Sensitive Areas (ESAs), silt fence should be used in conjunction with erosion control BMPs.

Standard vs. Heavy Duty Silt Fence

Standard Silt Fence

- Generally applicable in cases where the slope of area draining to the silt fence is 4:1 (H:V) or less.
- Used for shorter durations, typically 5 months or less
- Area draining to fence produces moderate sediment loads.

Heavy Duty Silt Fence

- Use is generally limited to 8 months or less.
- Area draining to fence produces moderate sediment loads.
- Heavy duty silt fence usually has 1 or more of the following characteristics, not possessed by standard silt fence.
 - Fence fabric has higher tensile strength.
 - Fabric is reinforced with wire backing or additional support.
 - Posts are spaced closer than pre-manufactured, standard silt fence products.
 - Posts are metal (steel or aluminum)

Materials

Standard Silt Fence

- Silt fence material should be woven geotextile with a minimum width of 36 in. and a minimum tensile strength of 100 lb force. The fabric should conform to the requirements in ASTM designation D4632 and should have an integral reinforcement layer. The

reinforcement layer should be a polypropylene, or equivalent, net provided by the manufacturer. The permittivity of the fabric should be between 0.1 sec^{-1} and 0.15 sec^{-1} in conformance with the requirements in ASTM designation D4491.

- Wood stakes should be commercial quality lumber of the size and shape shown on the plans. Each stake should be free from decay, splits or cracks longer than the thickness of the stake or other defects that would weaken the stakes and cause the stakes to be structurally unsuitable.
- Staples used to fasten the fence fabric to the stakes should be not less than 1.75 in. long and should be fabricated from 15 gauge or heavier wire. The wire used to fasten the tops of the stakes together when joining two sections of fence should be 9 gauge or heavier wire. Galvanizing of the fastening wire will not be required.

Heavy-Duty Silt Fence

- Some silt fence has a wire backing to provide additional support, and there are products that may use prefabricated plastic holders for the silt fence and use metal posts or bar reinforcement instead of wood stakes. If bar reinforcement is used in lieu of wood stakes, use number four or greater bar. Provide end protection for any exposed bar reinforcement for health and safety purposes.

Installation Guidelines – Traditional Method

Silt fences are to be constructed on a level contour. Sufficient area should exist behind the fence for ponding to occur without flooding or overtopping the fence.

- A trench should be excavated approximately 6 in. wide and 6 in. deep along the line of the proposed silt fence (trenches should not be excavated wider or deeper than necessary for proper silt fence installation).
- Bottom of the silt fence should be keyed-in a minimum of 12 in.
- Posts should be spaced a maximum of 6 ft apart and driven securely into the ground a minimum of 18 in. or 12 in. below the bottom of the trench.
- When standard strength geotextile is used, a plastic or wire mesh support fence should be fastened securely to the upslope side of posts using heavy-duty wire staples at least 1 in. long. The mesh should extend into the trench.
- When extra-strength geotextile and closer post spacing are used, the mesh support fence may be eliminated.
- Woven geotextile should be purchased in a long roll, then cut to the length of the barrier. When joints are necessary, geotextile should be spliced together only at a support post, with a minimum 6 in. overlap and both ends securely fastened to the post.
- The trench should be backfilled with native material and compacted.
- Construct silt fences with a setback of at least 3 ft from the toe of a slope. Where, due to specific site conditions, a 3 ft setback is not available, the silt fence may be constructed at the

toe of the slope, but should be constructed as far from the toe of the slope as practicable. Silt fences close to the toe of the slope will be less effective and more difficult to maintain.

- Construct the length of each reach so that the change in base elevation along the reach does not exceed $1/3$ the height of the barrier; in no case should the reach exceed 500 ft.
- Cross barriers should be a minimum of $1/3$ and a maximum of $1/2$ the height of the linear barrier.
- See typical installation details at the end of this fact sheet.

Installation Guidelines - Static Slicing Method

- Static Slicing is defined as insertion of a narrow blade pulled behind a tractor, similar to a plow blade, at least 10 inches into the soil while at the same time pulling silt geotextile fabric into the ground through the opening created by the blade to the depth of the blade. Once the geotextile is installed, the soil is compacted using tractor tires.
- This method will not work with pre-fabricated, wire backed silt fence.
- Benefits:
 - Ease of installation (most often done with a 2 person crew). In addition, installation using static slicing has been found to be more efficient on slopes, in rocky soils, and in saturated soils.
 - Minimal soil disturbance.
 - Greater level of compaction along fence, leading to higher performance (i.e. greater sediment retention).
 - Uniform installation.
 - Less susceptible to undercutting/undermining.

Costs

- It should be noted that costs vary greatly across regions due to available supplies and labor costs.
- Average annual cost for installation using the traditional silt fence installation method (assumes 6 month useful life) is \$7 per linear foot based on vendor research. Range of cost is \$3.50 - \$9.10 per linear foot.
- In tests, the slicing method required 0.33 man hours per 100 linear feet, while the trenched based systems required as much as 1.01 man hours per linear foot.

Inspection and Maintenance

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Repair undercut silt fences.

- Repair or replace split, torn, slumping, or weathered fabric. The lifespan of silt fence fabric is generally 5 to 8 months.
- Silt fences that are damaged and become unsuitable for the intended purpose should be removed from the site of work, disposed, and replaced with new silt fence barriers.
- Sediment that accumulates in the BMP should be periodically removed in order to maintain BMP effectiveness. Sediment should be removed when the sediment accumulation reaches one-third of the barrier height.
- Silt fences should be left in place until the upstream area is permanently stabilized. Until then, the silt fence should be inspected and maintained regularly.
- Remove silt fence when upgradient areas are stabilized. Fill and compact post holes and anchor trench, remove sediment accumulation, grade fence alignment to blend with adjacent ground, and stabilize disturbed area.

References

Manual of Standards of Erosion and Sediment Control Measures, Association of Bay Area Governments, May 1995.

National Management Measures to Control Nonpoint Source Pollution from Urban Areas, United States Environmental Protection Agency, 2002.

Proposed Guidance Specifying Management Measures for Sources of Nonpoint Pollution in Coastal Waters, Work Group-Working Paper, USEPA, April 1992.

Sedimentation and Erosion Control Practices, and Inventory of Current Practices (Draft), UESPA, 1990.

Southeastern Wisconsin Regional Planning Commission (SWRPC). Costs of Urban Nonpoint Source Water Pollution Control Measures. Technical Report No. 31. Southeastern Wisconsin Regional Planning Commission, Waukesha, WI. 1991

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.




Stormwater Management Manual for The Puget Sound Basin, Washington State Department of Ecology, Public Review Draft, 1991.

U.S. Environmental Protection Agency (USEPA). Stormwater Management for Industrial Activities: Developing Pollution Prevention Plans and Best Management Practices. U.S. Environmental Protection Agency, Office of Water, Washington, DC, 1992.

Water Quality Management Plan for the Lake Tahoe Region, Volume II, Handbook of Management Practices, Tahoe Regional Planning Agency, November 1988. Soil Stabilization BMP Research for Erosion and Sediment Controls: Cost Survey Technical Memorandum, State of California Department of Transportation (Caltrans), July 2007.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.

Silt Fence




NOTES

1. Construct the length of each reach so that the change in base elevation along the reach does not exceed 1/3 the height of the linear barrier. In no case shall the reach length exceed 500'.
2. The last 8'-0" of fence shall be turned up slope.
3. Stake dimensions are nominal.
4. Dimensions may vary to fit field conditions.
5. Stakes shall be spaced at 8'-0" maximum and shall be positioned on downstream side of fence.
6. Stakes to overlap and fence fabric to fold around each stake one full turn. Secure fabric to stakes with 4 staples.
7. Stakes shall be driven tightly together to prevent potential flow-through of sediment at joint. The tops of the stakes shall be secured with wire.
8. For end stakes, fence fabric shall be folded around two stakes one full turn and secured with 4 staples.
9. Minimum 4 staples per stake. Dimensions shown are typical.
10. Cross barriers shall be a minimum of 1/3 and a maximum of 1/2 the height of the linear barrier.
11. Maintenance openings shall be constructed in a manner to ensure sediment remains behind silt fence.
12. Joining sections shall not be placed at sump locations.
13. Sandbag rows and layers shall be offset to eliminate gaps.
14. Add 3-4 bags to cross barrier on downgradient side of silt fence as needed to prevent bypass or undermining and as allowable based on site limits of disturbance.


Silt Fence

SE-1



Fiber Rolls

SE-5



Description and Purpose

A fiber roll consists of straw, coir, or other biodegradable materials bound into a tight tubular roll wrapped by netting, which can be photodegradable or natural. Additionally, gravel core fiber rolls are available, which contain an imbedded ballast material such as gravel or sand for additional weight when staking the rolls are not feasible (such as use as inlet protection). When fiber rolls are placed at the toe and on the face of slopes along the contours, they intercept runoff, reduce its flow velocity, release the runoff as sheet flow, and provide removal of sediment from the runoff (through sedimentation). By interrupting the length of a slope, fiber rolls can also reduce sheet and rill erosion until vegetation is established.

Suitable Applications

Fiber rolls may be suitable:

- Along the toe, top, face, and at grade breaks of exposed and erodible slopes to shorten slope length and spread runoff as sheet flow.
- At the end of a downward slope where it transitions to a steeper slope.
- Along the perimeter of a project.
- As check dams in unlined ditches with minimal grade.
- Down-slope of exposed soil areas.
- At operational storm drains as a form of inlet protection.

Categories

| | | |
|----|--|-------------------------------------|
| EC | Erosion Control | <input checked="" type="checkbox"/> |
| SE | Sediment Control | <input checked="" type="checkbox"/> |
| TC | Tracking Control | |
| WE | Wind Erosion Control | |
| NS | Non-Stormwater Management Control | |
| WM | Waste Management and Materials Pollution Control | |

Legend:

- Primary Category
- Secondary Category

Targeted Constituents

| | |
|----------------|-------------------------------------|
| Sediment | <input checked="" type="checkbox"/> |
| Nutrients | |
| Trash | |
| Metals | |
| Bacteria | |
| Oil and Grease | |
| Organics | |

Potential Alternatives

- SE-1 Silt Fence
- SE-6 Gravel Bag Berm
- SE-8 Sandbag Barrier
- SE-14 Biofilter Bags



- Around temporary stockpiles.

Limitations

- Fiber rolls are not effective unless trenched in and staked.
- Not intended for use in high flow situations.
- Difficult to move once saturated.
- If not properly staked and trenched in, fiber rolls could be transported by high flows.
- Fiber rolls have a very limited sediment capture zone.
- Fiber rolls should not be used on slopes subject to creep, slumping, or landslide.
- Rolls typically function for 12-24 months depending upon local conditions.

Implementation***Fiber Roll Materials***

- Fiber rolls should be prefabricated.
- Fiber rolls may come manufactured containing polyacrylamide (PAM), a flocculating agent within the roll. Fiber rolls impregnated with PAM provide additional sediment removal capabilities and should be used in areas with fine, clayey or silty soils to provide additional sediment removal capabilities. Monitoring may be required for these installations.
- Fiber rolls are made from weed free rice straw, flax, or a similar agricultural material bound into a tight tubular roll by netting.
- Typical fiber rolls vary in diameter from 9 in. to 20 in. Larger diameter rolls are available as well.

Installation

- Locate fiber rolls on level contours spaced as follows:
 - Slope inclination of 4:1 (H:V) or flatter: Fiber rolls should be placed at a maximum interval of 20 ft.
 - Slope inclination between 4:1 and 2:1 (H:V): Fiber Rolls should be placed at a maximum interval of 15 ft. (a closer spacing is more effective).
 - Slope inclination 2:1 (H:V) or greater: Fiber Rolls should be placed at a maximum interval of 10 ft. (a closer spacing is more effective).
- Prepare the slope before beginning installation.
- Dig small trenches across the slope on the contour. The trench depth should be $\frac{1}{4}$ to $\frac{1}{3}$ of the thickness of the roll, and the width should equal the roll diameter, in order to provide area to backfill the trench.

- It is critical that rolls are installed perpendicular to water movement, and parallel to the slope contour.
- Start building trenches and installing rolls from the bottom of the slope and work up.
- It is recommended that pilot holes be driven through the fiber roll. Use a straight bar to drive holes through the roll and into the soil for the wooden stakes.
- Turn the ends of the fiber roll up slope to prevent runoff from going around the roll.
- Stake fiber rolls into the trench.
 - Drive stakes at the end of each fiber roll and spaced 4 ft maximum on center.
 - Use wood stakes with a nominal classification of 0.75 by 0.75 in. and minimum length of 24 in.
- If more than one fiber roll is placed in a row, the rolls should be overlapped, not abutted.
- See typical fiber roll installation details at the end of this fact sheet.

Removal

- Fiber rolls can be left in place or removed depending on the type of fiber roll and application (temporary vs. permanent installation). Typically, fiber rolls encased with plastic netting are used for a temporary application because the netting does not biodegrade. Fiber rolls used in a permanent application are typically encased with a biodegradable material and are left in place. Removal of a fiber roll used in a permanent application can result in greater disturbance.
- Temporary installations should only be removed when up gradient areas are stabilized per General Permit requirements, and/or pollutant sources no longer present a hazard. But, they should also be removed before vegetation becomes too mature so that the removal process does not disturb more soil and vegetation than is necessary.

Costs

Material costs for regular fiber rolls range from \$20 - \$30 per 25 ft roll.

Material costs for PAM impregnated fiber rolls range between 7.00-\$9.00 per linear foot, based upon vendor research.

Inspection and Maintenance

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Repair or replace split, torn, unraveling, or slumping fiber rolls.
- If the fiber roll is used as a sediment capture device, or as an erosion control device to maintain sheet flows, sediment that accumulates in the BMP should be periodically removed


in order to maintain BMP effectiveness. Sediment should be removed when sediment accumulation reaches one-third the designated sediment storage depth.

- If fiber rolls are used for erosion control, such as in a check dam, sediment removal should not be required as long as the system continues to control the grade. Sediment control BMPs will likely be required in conjunction with this type of application.
- Repair any rills or gullies promptly.

References


Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.



TYPICAL FIBER ROLL INSTALLATION

N.T.S.




ENTRENCHMENT DETAIL

N.T.S.

Gravel Bag Berm

SE-6



Description and Purpose

A gravel bag berm is a series of gravel-filled bags placed on a level contour to intercept sheet flows. Gravel bags pond sheet flow runoff, allowing sediment to settle out, and release runoff slowly as sheet flow, preventing erosion.

Suitable Applications

Gravel bag berms may be suitable:

- As a linear sediment control measure:
 - Below the toe of slopes and erodible slopes
 - As sediment traps at culvert/pipe outlets
 - Below other small cleared areas
 - Along the perimeter of a site
 - Down slope of exposed soil areas
 - Around temporary stockpiles and spoil areas
 - Parallel to a roadway to keep sediment off paved areas
 - Along streams and channels
- As a linear erosion control measure:
 - Along the face and at grade breaks of exposed and erodible slopes to shorten slope length and spread runoff as sheet flow.

Categories

| | | |
|----|--|-------------------------------------|
| EC | Erosion Control | <input checked="" type="checkbox"/> |
| SE | Sediment Control | <input checked="" type="checkbox"/> |
| TC | Tracking Control | |
| WE | Wind Erosion Control | |
| NS | Non-Stormwater Management Control | |
| WM | Waste Management and Materials Pollution Control | |

Legend:

- Primary Category
- Secondary Category

Targeted Constituents

| | |
|----------------|-------------------------------------|
| Sediment | <input checked="" type="checkbox"/> |
| Nutrients | |
| Trash | |
| Metals | |
| Bacteria | |
| Oil and Grease | |
| Organics | |

Potential Alternatives

- SE-1 Silt Fence
- SE-5 Fiber Roll
- SE-8 Sandbag Barrier
- SE-14 Biofilter Bags



- At the top of slopes to divert runoff away from disturbed slopes.
- As chevrons (small check dams) across mildly sloped construction roads. For use check dam use in channels, see SE-4, Check Dams.

Limitations

- Gravel berms may be difficult to remove.
- Removal problems limit their usefulness in landscaped areas.
- Gravel bag berm may not be appropriate for drainage areas greater than 5 acres.
- Runoff will pond upstream of the berm, possibly causing flooding if sufficient space does not exist.
- Degraded gravel bags may rupture when removed, spilling contents.
- Installation can be labor intensive.
- Durability of gravel bags is somewhat limited and bags may need to be replaced when installation is required for longer than 6 months.
- Easily damaged by construction equipment.
- When used to detain concentrated flows, maintenance requirements increase.

Implementation**General**

A gravel bag berm consists of a row of open graded gravel-filled bags placed on a level contour. When appropriately placed, a gravel bag berm intercepts and slows sheet flow runoff, causing temporary ponding. The temporary ponding allows sediment to settle. The open graded gravel in the bags is porous, which allows the ponded runoff to flow slowly through the bags, releasing the runoff as sheet flows. Gravel bag berms also interrupt the slope length and thereby reduce erosion by reducing the tendency of sheet flows to concentrate into rivulets, which erode rills, and ultimately gullies, into disturbed, sloped soils. Gravel bag berms are similar to sand bag barriers, but are more porous. Generally, gravel bag berms should be used in conjunction with temporary soil stabilization controls up slope to provide effective erosion and sediment control.

Design and Layout

- Locate gravel bag berms on level contours.
- When used for slope interruption, the following slope/sheet flow length combinations apply:
 - Slope inclination of 4:1 (H:V) or flatter: Gravel bags should be placed at a maximum interval of 20 ft, with the first row near the slope toe.
 - Slope inclination between 4:1 and 2:1 (H:V): Gravel bags should be placed at a maximum interval of 15 ft. (a closer spacing is more effective), with the first row near the slope toe.

Gravel Bag Berm

SE-6

Slope inclination 2:1 (H:V) or greater: Gravel bags should be placed at a maximum interval of 10 ft. (a closer spacing is more effective), with the first row near the slope toe.

- Turn the ends of the gravel bag barriers up slope to prevent runoff from going around the berm.
- Allow sufficient space up slope from the gravel bag berm to allow ponding, and to provide room for sediment storage.
- For installation near the toe of the slope, gravel bag barriers should be set back from the slope toe to facilitate cleaning. Where specific site conditions do not allow for a set-back, the gravel bag barrier may be constructed on the toe of the slope. To prevent flows behind the barrier, bags can be placed perpendicular to a berm to serve as cross barriers.
- Drainage area should not exceed 5 acres.
- In Non-Traffic Areas:
 - Height = 18 in. maximum
 - Top width = 24 in. minimum for three or more layer construction
 - Top width = 12 in. minimum for one or two layer construction
 - Side slopes = 2:1 (H:V) or flatter
- In Construction Traffic Areas:
 - Height = 12 in. maximum
 - Top width = 24 in. minimum for three or more layer construction.
 - Top width = 12 in. minimum for one or two layer construction.
 - Side slopes = 2:1 (H:V) or flatter.
- Butt ends of bags tightly.
- On multiple row, or multiple layer construction, overlap butt joints of adjacent row and row beneath.
- Use a pyramid approach when stacking bags.

Materials

- **Bag Material:** Bags should be woven polypropylene, polyethylene or polyamide fabric or burlap, minimum unit weight of 4 ounces/yd², Mullen burst strength exceeding 300 lb/in² in conformance with the requirements in ASTM designation D3786, and ultraviolet stability exceeding 70% in conformance with the requirements in ASTM designation D4355.

Gravel Bag Berm

SE-6

- **Bag Size:** Each gravel-filled bag should have a length of 18 in., width of 12 in., thickness of 3 in., and mass of approximately 33 lbs. Bag dimensions are nominal, and may vary based on locally available materials.
- **Fill Material:** Fill material should be 0.5 to 1 in. crushed rock, clean and free from clay, organic matter, and other deleterious material, or other suitable open graded, non-cohesive, porous gravel.

Costs

Material costs for gravel bags are average and are dependent upon material availability. \$2.50-3.00 per filled gravel bag is standard based upon vendor research.

Inspection and Maintenance

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Gravel bags exposed to sunlight will need to be replaced every two to three months due to degrading of the bags.
- Reshape or replace gravel bags as needed.
- Repair washouts or other damage as needed.
- Sediment that accumulates in the BMP should be periodically removed in order to maintain BMP effectiveness. Sediment should be removed when the sediment accumulation reaches one-third of the barrier height.
- Remove gravel bag berms when no longer needed and recycle gravel fill whenever possible and properly dispose of bag material. Remove sediment accumulation and clean, re-grade, and stabilize the area.

References

Handbook of Steel Drainage and Highway Construction, American Iron and Steel Institute, 1983.


Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Stormwater Pollution Plan Handbook, First Edition, State of California, Department of Transportation Division of New Technology, Materials and Research, October 1992.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.

Street Sweeping and Vacuuming

SE-7



Description and Purpose

Street sweeping and vacuuming includes use of self-propelled and walk-behind equipment to remove sediment from streets and roadways, and to clean paved surfaces in preparation for final paving. Sweeping and vacuuming prevents sediment from the project site from entering storm drains or receiving waters.

Suitable Applications

Sweeping and vacuuming are suitable anywhere sediment is tracked from the project site onto public or private paved streets and roads, typically at points of egress. Sweeping and vacuuming are also applicable during preparation of paved surfaces for final paving.

Limitations

Sweeping and vacuuming may not be effective when sediment is wet or when tracked soil is caked (caked soil may need to be scraped loose).

Implementation

- Controlling the number of points where vehicles can leave the site will allow sweeping and vacuuming efforts to be focused, and perhaps save money.
- Inspect potential sediment tracking locations daily.
- Visible sediment tracking should be swept or vacuumed on a daily basis.
- Do not use kick brooms or sweeper attachments. These tend to spread the dirt rather than remove it.

Categories

| | | |
|----|--|-------------------------------------|
| EC | Erosion Control | |
| SE | Sediment Control | <input checked="" type="checkbox"/> |
| TC | Tracking Control | <input checked="" type="checkbox"/> |
| WE | Wind Erosion Control | |
| NS | Non-Stormwater Management Control | |
| WM | Waste Management and Materials Pollution Control | |

Legend:

- Primary Objective
- Secondary Objective

Targeted Constituents

| | |
|----------------|-------------------------------------|
| Sediment | <input checked="" type="checkbox"/> |
| Nutrients | |
| Trash | <input checked="" type="checkbox"/> |
| Metals | |
| Bacteria | |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics | |

Potential Alternatives

None



Street Sweeping and Vacuuming SE-7

- If not mixed with debris or trash, consider incorporating the removed sediment back into the project

Costs

Rental rates for self-propelled sweepers vary depending on hopper size and duration of rental. Expect rental rates from \$58/hour (3 yd³ hopper) to \$88/hour (9 yd³ hopper), plus operator costs. Hourly production rates vary with the amount of area to be swept and amount of sediment. Match the hopper size to the area and expect sediment load to minimize time spent dumping.


Inspection and Maintenance

- Inspect BMPs prior to forecast rain, daily during extended rain events, after rain events, weekly during the rainy season, and at two-week intervals during the non-rainy season.
- When actively in use, points of ingress and egress must be inspected daily.
- When tracked or spilled sediment is observed outside the construction limits, it must be removed at least daily. More frequent removal, even continuous removal, may be required in some jurisdictions.
- Be careful not to sweep up any unknown substance or any object that may be potentially hazardous.
- Adjust brooms frequently; maximize efficiency of sweeping operations.
- After sweeping is finished, properly dispose of sweeper wastes at an approved dumpsite.

References

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Labor Surcharge and Equipment Rental Rates, State of California Department of Transportation (Caltrans), April 1, 2002 – March 31, 2003.

**Description and Purpose**

A straw bale barrier is a series of straw bales placed on a level contour to intercept sheet flows. Straw bale barriers pond sheet-flow runoff, allowing sediment to settle out.

Suitable Applications

Straw bale barriers may be suitable:

- As a linear sediment control measure:
 - Below the toe of slopes and erodible slopes
 - As sediment traps at culvert/pipe outlets
 - Below other small cleared areas
 - Along the perimeter of a site
 - Down slope of exposed soil areas
 - Around temporary stockpiles and spoil areas
 - Parallel to a roadway to keep sediment off paved areas
 - Along streams and channels
- As linear erosion control measure:
 - Along the face and at grade breaks of exposed and erodible slopes to shorten slope length and spread runoff as sheet flow

Categories

| | | |
|----|--|-------------------------------------|
| EC | Erosion Control | <input checked="" type="checkbox"/> |
| SE | Sediment Control | <input checked="" type="checkbox"/> |
| TC | Tracking Control | |
| WE | Wind Erosion Control | |
| NS | Non-Stormwater Management Control | |
| WM | Waste Management and Materials Pollution Control | |

Legend:

- Primary Objective**
- Secondary Objective**

Targeted Constituents

| | |
|----------------|-------------------------------------|
| Sediment | <input checked="" type="checkbox"/> |
| Nutrients | |
| Trash | |
| Metals | |
| Bacteria | |
| Oil and Grease | |
| Organics | |

Potential Alternatives

- SE-1 Silt Fence
- SE-5 Fiber Rolls
- SE-6 Gravel Bag Berm
- SE-8 Sandbag Barrier



- At the top of slopes to divert runoff away from disturbed slopes
- As check dams across mildly sloped construction roads

Limitations

Straw bale barriers:

- Are not to be used for extended periods of time because they tend to rot and fall apart
- Are suitable only for sheet flow on slopes of 10 % or flatter
- Are not appropriate for large drainage areas, limit to one acre or less
- May require constant maintenance due to rotting
- Are not recommended for concentrated flow, inlet protection, channel flow, and live streams
- Cannot be made of bale bindings of jute or cotton
- Require labor-intensive installation and maintenance
- Cannot be used on paved surfaces
- Should not to be used for drain inlet protection
- Should not be used on lined ditches
- May introduce undesirable non-native plants to the area

Implementation**General**

A straw bale barrier consists of a row of straw bales placed on a level contour. When appropriately placed, a straw bale barrier intercepts and slows sheet flow runoff, causing temporary ponding. The temporary ponding provides quiescent conditions allowing sediment to settle. Straw bale barriers also interrupt the slope length and thereby reduce erosion by reducing the tendency of sheet flows to concentrate into rivulets, which erode rills, and ultimately gullies, into disturbed, sloped soils.

Straw bale barriers have not been as effective as expected due to improper use. These barriers have been placed in streams and drainage ways where runoff volumes and velocities have caused the barriers to wash out. In addition, failure to stake and entrench the straw bale has allowed undercutting and end flow. Use of straw bale barriers in accordance with this BMP should produce acceptable results.

Design and Layout

- Locate straw bale barriers on a level contour.
 - Slopes up to 10:1 (H:V): Straw bales should be placed at a maximum interval of 50 ft (a closer spacing is more effective), with the first row near the toe of slope.
 - Slopes greater than 10:1 (H:V): Not recommended.

- Turn the ends of the straw bale barrier up slope to prevent runoff from going around the barrier.
- Allow sufficient space up slope from the barrier to allow ponding, and to provide room for sediment storage.
- For installation near the toe of the slope, consider moving the barrier away from the slope toe to facilitate cleaning. To prevent flow behind the barrier, sand bags can be placed perpendicular to the barrier to serve as cross barriers.
- Drainage area should not exceed 1 acre, or 0.25 acre per 100 ft of barrier.
- Maximum flow path to the barrier should be limited to 100 ft.
- Straw bale barriers should consist of two parallel rows.
 - Butt ends of bales tightly
 - Stagger butt joints between front and back row
 - Each row of bales must be trenched in and firmly staked
- Straw bale barriers are limited in height to one bale laid on its side.
- Anchor bales with either two wood stakes or four bars driven through the bale and into the soil. Drive the first stake towards the butt joint with the adjacent bale to force the bales together.
- See attached figure for installation details.

Materials

- **Straw Bale Size:** Each straw bale should be a minimum of 14 in. wide, 18 in. in height, 36 in. in length and should have a minimum mass of 50 lbs. The straw bale should be composed entirely of vegetative matter, except for the binding material.
- **Bale Bindings:** Bales should be bound by steel wire, nylon or polypropylene string placed horizontally. Jute and cotton binding should not be used. Baling wire should be a minimum diameter of 14 gauge. Nylon or polypropylene string should be approximately 12 gauge in diameter with a breaking strength of 80 lbs force.
- **Stakes:** Wood stakes should be commercial quality lumber of the size and shape shown on the plans. Each stake should be free from decay, splits or cracks longer than the thickness of the stake, or other defects that would weaken the stakes and cause the stakes to be structurally unsuitable. Steel bar reinforcement should be equal to a #4 designation or greater. End protection should be provided for any exposed bar reinforcement.

Costs


Straw bales cost \$5 - \$7 each. Adequate labor should be budgeted for installation and maintenance.

Inspection and Maintenance***Maintenance***

- Inspect BMPs prior to forecast rain, daily during extended rain events, after rain events, weekly during the rainy season, and at two-week intervals during the non-rainy season.
- Straw bales degrade, especially when exposed to moisture. Rotting bales will need to be replaced on a regular basis.
- Replace or repair damaged bales as needed.
- Repair washouts or other damages as needed.
- Sediment that accumulates in the BMP must be periodically removed in order to maintain BMP effectiveness. Sediment should be removed when the sediment accumulation reaches one-third of the barrier height. Sediment removed during maintenance may be incorporated into earthwork on the site or disposed at an appropriate location.
- Remove straw bales when no longer needed. Remove sediment accumulation, and clean, re-grade, and stabilize the area. Removed sediment should be incorporated in the project or disposed of.

References


Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.




LEGEND
 ~~~~~ DIRECTION OF FLOW

**NOTES**

1. Construct the length of each reach so that the change in base elevation along the reach does not exceed 1/2 the height of the linear barrier. In no case shall the reach length exceed 500'.
2. The end of barrier shall be turned up slope.
3. Dimension may vary to fit field condition.
4. Stake dimensions are nominal.
5. Place straw bales tightly together.
6. Tamp embayment spoils against sides of installed bales.
7. Drive angled wood stake before vertical stake to ensure tight abutment to adjacent bale.
8. Sandbag cross barriers should be a min of 1/2 and a max of 2/3 the height of the linear barrier.
9. Sandbag rows and layers should be offset to eliminate gaps.





### Description and Purpose

Storm drain inlet protection consists of a sediment filter or an impounding area in, around or upstream of a storm drain, drop inlet, or curb inlet. Storm drain inlet protection measures temporarily pond runoff before it enters the storm drain, allowing sediment to settle. Some filter configurations also remove sediment by filtering, but usually the ponding action results in the greatest sediment reduction. Temporary geotextile storm drain inserts attach underneath storm drain grates to capture and filter storm water.

### Suitable Applications

Every storm drain inlet receiving runoff from unstabilized or otherwise active work areas should be protected. Inlet protection should be used in conjunction with other erosion and sediment controls to prevent sediment-laden stormwater and non-stormwater discharges from entering the storm drain system.

### Limitations

- Drainage area should not exceed 1 acre.
- In general straw bales should not be used as inlet protection.
- Requires an adequate area for water to pond without encroaching into portions of the roadway subject to traffic.

### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 | <input checked="" type="checkbox"/> |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control |                                     |

### Legend:

- Primary Category
- Secondary Category

### Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      |                                     |
| Trash          | <input checked="" type="checkbox"/> |
| Metals         |                                     |
| Bacteria       |                                     |
| Oil and Grease |                                     |
| Organics       |                                     |

### Potential Alternatives

- SE-1 Silt Fence
- SE-5 Fiber Rolls
- SE-6 Gravel Bag Berm
- SE-8 Sandbag Barrier
- SE-14 Biofilter Bags



- Sediment removal may be inadequate to prevent sediment discharges in high flow conditions or if runoff is heavily sediment laden. If high flow conditions are expected, use other onsite sediment trapping techniques in conjunction with inlet protection.
- Frequent maintenance is required.
- Limit drainage area to 1 acre maximum. For drainage areas larger than 1 acre, runoff should be routed to a sediment-trapping device designed for larger flows. See BMPs SE-2, Sediment Basin, and SE-3, Sediment Traps.
- Excavated drop inlet sediment traps are appropriate where relatively heavy flows are expected, and overflow capability is needed.

## **Implementation**

### ***General***

Inlet control measures presented in this handbook should not be used for inlets draining more than one acre. Runoff from larger disturbed areas should be first routed through SE-2, Sediment Basin or SE-3, Sediment Trap and/or used in conjunction with other drainage control, erosion control, and sediment control BMPs to protect the site. Different types of inlet protection are appropriate for different applications depending on site conditions and the type of inlet. Alternative methods are available in addition to the methods described/shown herein such as prefabricated inlet insert devices, or gutter protection devices.

### ***Design and Layout***

Identify existing and planned storm drain inlets that have the potential to receive sediment-laden surface runoff. Determine if storm drain inlet protection is needed and which method to use.

- The key to successful and safe use of storm drain inlet protection devices is to know where runoff that is directed toward the inlet to be protected will pond or be diverted as a result of installing the protection device.
  - Determine the acceptable location and extent of ponding in the vicinity of the drain inlet. The acceptable location and extent of ponding will influence the type and design of the storm drain inlet protection device.
  - Determine the extent of potential runoff diversion caused by the storm drain inlet protection device. Runoff ponded by inlet protection devices may flow around the device and towards the next downstream inlet. In some cases, this is acceptable; in other cases, serious erosion or downstream property damage can be caused by these diversions. The possibility of runoff diversions will influence whether or not storm drain inlet protection is suitable; and, if suitable, the type and design of the device.
- The location and extent of ponding, and the extent of diversion, can usually be controlled through appropriate placement of the inlet protection device. In some cases, moving the inlet protection device a short distance upstream of the actual inlet can provide more efficient sediment control, limit ponding to desired areas, and prevent or control diversions.

- Six types of inlet protection are presented below. However, it is recognized that other effective methods and proprietary devices exist and may be selected.
  - Silt Fence: Appropriate for drainage basins with less than a 5% slope, sheet flows, and flows under 0.5 cfs.
  - Excavated Drop Inlet Sediment Trap: An excavated area around the inlet to trap sediment (SE-3).
  - Gravel bag barrier: Used to create a small sediment trap upstream of inlets on sloped, paved streets. Appropriate for sheet flow or when concentrated flow may exceed 0.5 cfs, and where overtopping is required to prevent flooding.
  - Block and Gravel Filter: Appropriate for flows greater than 0.5 cfs.
  - Temporary Geotextile Storm drain Inserts: Different products provide different features. Refer to manufacturer details for targeted pollutants and additional features.
  - Biofilter Bag Barrier: Used to create a small retention area upstream of inlets and can be located on pavement or soil. Biofilter bags slowly filter runoff allowing sediment to settle out. Appropriate for flows under 0.5 cfs.
- Select the appropriate type of inlet protection and design as referred to or as described in this fact sheet.
- Provide area around the inlet for water to pond without flooding structures and property.
- Grates and spaces around all inlets should be sealed to prevent seepage of sediment-laden water.
- Excavate sediment sumps (where needed) 1 to 2 ft with 2:1 side slopes around the inlet.

### **Installation**

- **DI Protection Type 1 - Silt Fence** - Similar to constructing a silt fence; see BMP SE-1, Silt Fence. Do not place fabric underneath the inlet grate since the collected sediment may fall into the drain inlet when the fabric is removed or replaced and water flow through the grate will be blocked resulting in flooding. See typical Type 1 installation details at the end of this fact sheet.
  1. Excavate a trench approximately 6 in. wide and 6 in. deep along the line of the silt fence inlet protection device.
  2. Place 2 in. by 2 in. wooden stakes around the perimeter of the inlet a maximum of 3 ft apart and drive them at least 18 in. into the ground or 12 in. below the bottom of the trench. The stakes should be at least 48 in.
  3. Lay fabric along bottom of trench, up side of trench, and then up stakes. See SE-1, Silt Fence, for details. The maximum silt fence height around the inlet is 24 in.
  4. Staple the filter fabric (for materials and specifications, see SE-1, Silt Fence) to wooden stakes. Use heavy-duty wire staples at least 1 in. in length.

5. Backfill the trench with gravel or compacted earth all the way around.
- **DI Protection Type 2 - Excavated Drop Inlet Sediment Trap** - Install filter fabric fence in accordance with DI Protection Type 1. Size excavated trap to provide a minimum storage capacity calculated at the rate 67 yd<sup>3</sup>/acre of drainage area. See typical Type 2 installation details at the end of this fact sheet.
  - **DI Protection Type 3 - Gravel bag** - Flow from a severe storm should not overtop the curb. In areas of high clay and silts, use filter fabric and gravel as additional filter media. Construct gravel bags in accordance with SE-6, Gravel Bag Berm. Gravel bags should be used due to their high permeability. See typical Type 3 installation details at the end of this fact sheet.
    1. Construct on gently sloping street.
    2. Leave room upstream of barrier for water to pond and sediment to settle.
    3. Place several layers of gravel bags – overlapping the bags and packing them tightly together.
    4. Leave gap of one bag on the top row to serve as a spillway. Flow from a severe storm (e.g., 10 year storm) should not overtop the curb.
  - **DI Protection Type 4 – Block and Gravel Filter** - Block and gravel filters are suitable for curb inlets commonly used in residential, commercial, and industrial construction. See typical Type 4 installation details at the end of this fact sheet.
    1. Place hardware cloth or comparable wire mesh with 0.5 in. openings over the drop inlet so that the wire extends a minimum of 1 ft beyond each side of the inlet structure. If more than one strip is necessary, overlap the strips. Place woven geotextile over the wire mesh.
    2. Place concrete blocks lengthwise on their sides in a single row around the perimeter of the inlet, so that the open ends face outward, not upward. The ends of adjacent blocks should abut. The height of the barrier can be varied, depending on design needs, by stacking combinations of blocks that are 4 in., 8 in., and 12 in. wide. The row of blocks should be at least 12 in. but no greater than 24 in. high.
    3. Place wire mesh over the outside vertical face (open end) of the concrete blocks to prevent stone from being washed through the blocks. Use hardware cloth or comparable wire mesh with 0.5 in. opening.
    4. Pile washed stone against the wire mesh to the top of the blocks. Use 0.75 to 3 in.
  - **DI Protection Type 5 – Temporary Geotextile Insert (proprietary)** – Many types of temporary inserts are available. Most inserts fit underneath the grate of a drop inlet or inside of a curb inlet and are fastened to the outside of the grate or curb. These inserts are removable and many can be cleaned and reused. Installation of these inserts differs between manufacturers. Please refer to manufacturer instruction for installation of proprietary devices.

- **DI Protection Type 6 - Biofilter bags** – Biofilter bags may be used as a substitute for gravel bags in low-flow situations. Biofilter bags should conform to specifications detailed in SE-14, Biofilter bags.
  1. Construct in a gently sloping area.
  2. Biofilter bags should be placed around inlets to intercept runoff flows.
  3. All bag joints should overlap by 6 in.
  4. Leave room upstream for water to pond and for sediment to settle out.
  5. Stake bags to the ground as described in the following detail. Stakes may be omitted if bags are placed on a paved surface.

### **Costs**

- Average annual cost for installation and maintenance of DI Type 1-4 and 6 (one year useful life) is \$200 per inlet.
- Temporary geotextile inserts are proprietary and cost varies by region. These inserts can often be reused and may have greater than 1 year of use if maintained and kept undamaged. Average cost per insert ranges from \$50-75 plus installation, but costs can exceed \$100. This cost does not include maintenance.

### **Inspection and Maintenance**

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Silt Fences. If the fabric becomes clogged, torn, or degrades, it should be replaced. Make sure the stakes are securely driven in the ground and are in good shape (i.e., not bent, cracked, or splintered, and are reasonably perpendicular to the ground). Replace damaged stakes. At a minimum, remove the sediment behind the fabric fence when accumulation reaches one-third the height of the fence or barrier height.
- Gravel Filters. If the gravel becomes clogged with sediment, it should be carefully removed from the inlet and either cleaned or replaced. Since cleaning gravel at a construction site may be difficult, consider using the sediment-laden stone as fill material and put fresh stone around the inlet. Inspect bags for holes, gashes, and snags, and replace bags as needed. Check gravel bags for proper arrangement and displacement.
- Sediment that accumulates in the BMP should be periodically removed in order to maintain BMP effectiveness. Sediment should be removed when the sediment accumulation reaches one-third of the barrier height.
- Inspect and maintain temporary geotextile insert devices according to manufacturer's specifications.
- Remove storm drain inlet protection once the drainage area is stabilized.


- Clean and regrade area around the inlet and clean the inside of the storm drain inlet, as it should be free of sediment and debris at the time of final inspection.

**References**


Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Stormwater Management Manual for The Puget Sound Basin, Washington State Department of Ecology, Public Review Draft, 1991.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.



SECTION A-A




PLAN


DI PROTECTION TYPE 1  
NOT TO SCALE

NOTES:

1. For use in areas where grading has been completed and final soil stabilization and seeding are pending.
2. Not applicable in paved areas.
3. Not applicable with concentrated flows.



Section A-A





Plan

D: PROTECTION TYPE 2  
NOT TO SCALE

Notes



1. For use in cleared and grubbed and in graded areas.
2. Shape basin so that longest inflow area faces longest length of trap.
3. For concentrated flows, shape basin in 2:1 ratio with length oriented towards direction of flow.

TYPICAL PROTECTION FOR INLET ON SUMPTYPICAL PROTECTION FOR INLET ON GRADE

## NOTES:


1. Intended for short-term use.
2. Use to inhibit non-storm water flow.
3. Allow for proper maintenance and cleanup.
4. Bags must be removed after adjacent operation is completed
5. Not applicable in areas with high silts and clays without filter fabric.

DI PROTECTION TYPE 3  
NOT TO SCALE



DI PROTECTION - TYPE 4  
NOT TO SCALE

# Stabilized Construction Entrance/Exit TC-1



## Description and Purpose

A stabilized construction access is defined by a point of entrance/exit to a construction site that is stabilized to reduce the tracking of mud and dirt onto public roads by construction vehicles.

## Suitable Applications

Use at construction sites:

- Where dirt or mud can be tracked onto public roads.
- Adjacent to water bodies.
- Where poor soils are encountered.
- Where dust is a problem during dry weather conditions.

## Limitations

- Entrances and exits require periodic top dressing with additional stones.
- This BMP should be used in conjunction with street sweeping on adjacent public right of way.
- Entrances and exits should be constructed on level ground only.
- Stabilized construction entrances are rather expensive to construct and when a wash rack is included, a sediment trap of some kind must also be provided to collect wash water

## Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  | <input checked="" type="checkbox"/> |
| SE | Sediment Control                                 | <input checked="" type="checkbox"/> |
| TC | Tracking Control                                 | <input checked="" type="checkbox"/> |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control |                                     |

## Legend:

- Primary Objective
- Secondary Objective

## Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      |                                     |
| Trash          |                                     |
| Metals         |                                     |
| Bacteria       |                                     |
| Oil and Grease |                                     |
| Organics       |                                     |

## Potential Alternatives

None



# **Stabilized Construction Entrance/Exit TC-1**

---

runoff.

## **Implementation**

### **General**

A stabilized construction entrance is a pad of aggregate underlain with filter cloth located at any point where traffic will be entering or leaving a construction site to or from a public right of way, street, alley, sidewalk, or parking area. The purpose of a stabilized construction entrance is to reduce or eliminate the tracking of sediment onto public rights of way or streets. Reducing tracking of sediments and other pollutants onto paved roads helps prevent deposition of sediments into local storm drains and production of airborne dust.

Where traffic will be entering or leaving the construction site, a stabilized construction entrance should be used. NPDES permits require that appropriate measures be implemented to prevent tracking of sediments onto paved roadways, where a significant source of sediments is derived from mud and dirt carried out from unpaved roads and construction sites.

Stabilized construction entrances are moderately effective in removing sediment from equipment leaving a construction site. The entrance should be built on level ground. Advantages of the Stabilized Construction Entrance/Exit is that it does remove some sediment from equipment and serves to channel construction traffic in and out of the site at specified locations. Efficiency is greatly increased when a washing rack is included as part of a stabilized construction entrance/exit.

### **Design and Layout**

- Construct on level ground where possible.
- Select 3 to 6 in. diameter stones.
- Use minimum depth of stones of 12 in. or as recommended by soils engineer.
- Construct length of 50 ft minimum, and 30 ft minimum width.
- Rumble racks constructed of steel panels with ridges and installed in the stabilized entrance/exit will help remove additional sediment and to keep adjacent streets clean.
- Provide ample turning radii as part of the entrance.
- Limit the points of entrance/exit to the construction site.
- Limit speed of vehicles to control dust.
- Properly grade each construction entrance/exit to prevent runoff from leaving the construction site.
- Route runoff from stabilized entrances/exits through a sediment trapping device before discharge.
- Design stabilized entrance/exit to support heaviest vehicles and equipment that will use it.

# **Stabilized Construction Entrance/Exit TC-1**

---

- Select construction access stabilization (aggregate, asphaltic concrete, concrete) based on longevity, required performance, and site conditions. Do not use asphalt concrete (AC) grindings for stabilized construction access/roadway.
- If aggregate is selected, place crushed aggregate over geotextile fabric to at least 12 in. depth, or place aggregate to a depth recommended by a geotechnical engineer. A crushed aggregate greater than 3 in. but smaller than 6 in. should be used.
- Designate combination or single purpose entrances and exits to the construction site.
- Require that all employees, subcontractors, and suppliers utilize the stabilized construction access.
- Implement SE-7, Street Sweeping and Vacuuming, as needed.
- All exit locations intended to be used for more than a two-week period should have stabilized construction entrance/exit BMPs.

## **Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMPs are under way, inspect weekly during the rainy season and of two-week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect local roads adjacent to the site daily. Sweep or vacuum to remove visible accumulated sediment.
- Remove aggregate, separate and dispose of sediment if construction entrance/exit is clogged with sediment.
- Keep all temporary roadway ditches clear.
- Check for damage and repair as needed.
- Replace gravel material when surface voids are visible.
- Remove all sediment deposited on paved roadways within 24 hours.
- Remove gravel and filter fabric at completion of construction

## **Costs**

Average annual cost for installation and maintenance may vary from \$1,200 to \$4,800 each, averaging \$2,400 per entrance. Costs will increase with addition of washing rack, and sediment trap. With wash rack, costs range from \$1,200 - \$6,000 each, averaging \$3,600 per entrance.

## **References**

Manual of Standards of Erosion and Sediment Control Measures, Association of Bay Area Governments, May 1995.

# **Stabilized Construction Entrance/Exit TC-1**

---

National Management Measures to Control Nonpoint Source Pollution from Urban Areas, USEPA Agency, 2002.

Proposed Guidance Specifying Management Measures for Sources of Nonpoint Pollution in Coastal Waters, Work Group Working Paper, USEPA, April 1992.

Stormwater Quality Handbooks Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.


Stormwater Management of the Puget Sound Basin, Technical Manual, Publication #91-75, Washington State Department of Ecology, February 1992.

Virginia Erosion and Sedimentation Control Handbook, Virginia Department of Conservation and Recreation, Division of Soil and Water Conservation, 1991.


Guidance Specifying Management Measures for Nonpoint Pollution in Coastal Waters, EPA 840-B-9-002, USEPA, Office of Water, Washington, DC, 1993.

Water Quality Management Plan for the Lake Tahoe Region, Volume II, Handbook of Management Practices, Tahoe Regional Planning Agency, November 1988.


# Stabilized Construction Entrance/Exit TC-1




SECTION B-B  
NTS



# Stabilized Construction Entrance/Exit TC-1




SECTION B-B  
NTS




SECTION A-A  
NOT TO SCALE


**NOTE:**

Construct sediment barrier and channelize runoff to sediment trapping device



Sediment trapping device





### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 | <input checked="" type="checkbox"/> |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             | <input checked="" type="checkbox"/> |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control |                                     |

### Legend:

- Primary Category
- Secondary Category

### Targeted Constituents

- Sediment
- Nutrients
- Trash
- Metals
- Bacteria
- Oil and Grease
- Organics

### Potential Alternatives

- EC-5 Soil Binders

### Description and Purpose

Wind erosion or dust control consists of applying water or other chemical dust suppressants as necessary to prevent or alleviate dust nuisance generated by construction activities. Covering small stockpiles or areas is an alternative to applying water or other dust palliatives.

California’s Mediterranean climate, with a short “wet” season and a typically long, hot “dry” season, allows the soils to thoroughly dry out. During the dry season, construction activities are at their peak, and disturbed and exposed areas are increasingly subject to wind erosion, sediment tracking and dust generated by construction equipment. Site conditions and climate can make dust control more of an erosion problem than water based erosion. Additionally, many local agencies, including Air Quality Management Districts, require dust control and/or dust control permits in order to comply with local nuisance laws, opacity laws (visibility impairment) and the requirements of the Clean Air Act. Wind erosion control is required to be implemented at all construction sites greater than 1 acre by the General Permit.

### Suitable Applications

Most BMPs that provide protection against water-based erosion will also protect against wind-based erosion and dust control requirements required by other agencies will generally meet wind erosion control requirements for water quality protection. Wind erosion control BMPs are suitable during the following construction activities:



- Construction vehicle traffic on unpaved roads
- Drilling and blasting activities
- Soils and debris storage piles
- Batch drop from front-end loaders
- Areas with unstabilized soil
- Final grading/site stabilization

**Limitations**

- Watering prevents dust only for a short period (generally less than a few hours) and should be applied daily (or more often) to be effective.
- Over watering may cause erosion and track-out.
- Oil or oil-treated subgrade should not be used for dust control because the oil may migrate into drainageways and/or seep into the soil.
- Chemical dust suppression agents may have potential environmental impacts. Selected chemical dust control agents should be environmentally benign.
- Effectiveness of controls depends on soil, temperature, humidity, wind velocity and traffic.
- Chemical dust suppression agents should not be used within 100 feet of wetlands or water bodies.
- Chemically treated subgrades may make the soil water repellent, interfering with long-term infiltration and the vegetation/re-vegetation of the site. Some chemical dust suppressants may be subject to freezing and may contain solvents and should be handled properly.
- In compacted areas, watering and other liquid dust control measures may wash sediment or other constituents into the drainage system.
- If the soil surface has minimal natural moisture, the affected area may need to be pre-wetted so that chemical dust control agents can uniformly penetrate the soil surface.

**Implementation*****Dust Control Practices***

Dust control BMPs generally stabilize exposed surfaces and minimize activities that suspend or track dust particles. The following table presents dust control practices that can be applied to varying site conditions that could potentially cause dust. For heavily traveled and disturbed areas, wet suppression (watering), chemical dust suppression, gravel asphalt surfacing, temporary gravel construction entrances, equipment wash-out areas, and haul truck covers can be employed as dust control applications. Permanent or temporary vegetation and mulching can be employed for areas of occasional or no construction traffic. Preventive measures include minimizing surface areas to be disturbed, limiting onsite vehicle traffic to 15 mph or less, and controlling the number and activity of vehicles on a site at any given time.

Chemical dust suppressants include: mulch and fiber based dust palliatives (e.g. paper mulch with gypsum binder), salts and brines (e.g. calcium chloride, magnesium chloride), non-petroleum based organics (e.g. vegetable oil, lignosulfonate), petroleum based organics (e.g. asphalt emulsion, dust oils, petroleum resins), synthetic polymers (e.g. polyvinyl acetate, vinyls, acrylic), clay additives (e.g. bentonite, montmorillonite) and electrochemical products (e.g. enzymes, ionic products).

| Site Condition                         | Dust Control Practices |          |                            |                           |                   |                                                             |                  |                                   |
|----------------------------------------|------------------------|----------|----------------------------|---------------------------|-------------------|-------------------------------------------------------------|------------------|-----------------------------------|
|                                        | Permanent Vegetation   | Mulching | Wet Suppression (Watering) | Chemical Dust Suppression | Gravel or Asphalt | Temporary Gravel Construction Entrances/Equipment Wash Down | Synthetic Covers | Minimize Extent of Disturbed Area |
| Disturbed Areas not Subject to Traffic | X                      | X        | X                          | X                         | X                 |                                                             |                  | X                                 |
| Disturbed Areas Subject to Traffic     |                        |          | X                          | X                         | X                 | X                                                           |                  | X                                 |
| Material Stockpiles                    |                        | X        | X                          | X                         |                   |                                                             | X                | X                                 |
| Demolition                             |                        |          | X                          |                           |                   | X                                                           | X                |                                   |
| Clearing/Excavation                    |                        |          | X                          | X                         |                   |                                                             |                  | X                                 |
| Truck Traffic on Unpaved Roads         |                        |          | X                          | X                         | X                 | X                                                           | X                |                                   |
| Tracking                               |                        |          |                            |                           | X                 | X                                                           |                  |                                   |

Additional preventive measures include:

- Schedule construction activities to minimize exposed area (see EC-1, Scheduling).
- Quickly treat exposed soils using water, mulching, chemical dust suppressants, or stone/gravel layering.
- Identify and stabilize key access points prior to commencement of construction.
- Minimize the impact of dust by anticipating the direction of prevailing winds.
- Restrict construction traffic to stabilized roadways within the project site, as practicable.
- Water should be applied by means of pressure-type distributors or pipelines equipped with a spray system or hoses and nozzles that will ensure even distribution.
- All distribution equipment should be equipped with a positive means of shutoff.
- Unless water is applied by means of pipelines, at least one mobile unit should be available at all times to apply water or dust palliative to the project.
- If reclaimed waste water is used, the sources and discharge must meet California Department of Health Services water reclamation criteria and the Regional Water Quality

Control Board (RWQCB) requirements. Non-potable water should not be conveyed in tanks or drain pipes that will be used to convey potable water and there should be no connection between potable and non-potable supplies. Non-potable tanks, pipes, and other conveyances should be marked, "NON-POTABLE WATER - DO NOT DRINK."

- Pave or chemically stabilize access points where unpaved traffic surfaces adjoin paved roads.
- Provide covers for haul trucks transporting materials that contribute to dust.
- Provide for rapid clean up of sediments deposited on paved roads. Furnish stabilized construction road entrances and wheel wash areas.
- Stabilize inactive areas of construction sites using temporary vegetation or chemical stabilization methods.

For chemical stabilization, there are many products available for chemically stabilizing gravel roadways and stockpiles. If chemical stabilization is used, the chemicals should not create any adverse effects on stormwater, plant life, or groundwater and should meet all applicable regulatory requirements.

### **Costs**

Installation costs for water and chemical dust suppression vary based on the method used and the length of effectiveness. Annual costs may be high since some of these measures are effective for only a few hours to a few days.

### **Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities.
- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Check areas protected to ensure coverage.
- Most water-based dust control measures require frequent application, often daily or even multiple times per day. Obtain vendor or independent information on longevity of chemical dust suppressants.

### **References**

Best Management Practices and Erosion Control Manual for Construction Sites, Flood Control District of Maricopa County, Arizona, September 1992.

California Air Pollution Control Laws, California Air Resources Board, updated annually.

Construction Manual, Chapter 4, Section 10, "Dust Control"; Section 17, "Watering"; and Section 18, "Dust Palliative", California Department of Transportation (Caltrans), July 2001.

Prospects for Attaining the State Ambient Air Quality Standards for Suspended Particulate Matter (PM<sub>10</sub>), Visibility Reducing Particles, Sulfates, Lead, and Hydrogen Sulfide, California Air Resources Board, April 1991.

Stormwater Quality Handbooks Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

# Water Conservation Practices

# NS-1



### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  | <input checked="" type="checkbox"/> |
| SE | Sediment Control                                 | <input checked="" type="checkbox"/> |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                | <input checked="" type="checkbox"/> |
| WM | Waste Management and Materials Pollution Control |                                     |

### Legend:

- Primary Objective
- Secondary Objective

### Targeted Constituents

- Sediment
- Nutrients
- Trash
- Metals
- Bacteria
- Oil and Grease
- Organics

### Potential Alternatives

None

### Description and Purpose

Water conservation practices are activities that use water during the construction of a project in a manner that avoids causing erosion and the transport of pollutants offsite. These practices can reduce or eliminate non-stormwater discharges.

### Suitable Applications

Water conservation practices are suitable for all construction sites where water is used, including piped water, metered water, trucked water, and water from a reservoir.

### Limitations

- None identified.

### Implementation

- Keep water equipment in good working condition.
- Stabilize water truck filling area.
- Repair water leaks promptly.
- Washing of vehicles and equipment on the construction site is discouraged.
- Avoid using water to clean construction areas. If water must be used for cleaning or surface preparation, surface should be swept and vacuumed first to remove dirt. This will minimize amount of water required.
- Direct construction water runoff to areas where it can soak



into the ground or be collected and reused.

- Authorized non-stormwater discharges to the storm drain system, channels, or receiving waters are acceptable with the implementation of appropriate BMPs.
- Lock water tank valves to prevent unauthorized use.

**Costs**

The cost is small to none compared to the benefits of conserving water.

**Inspection and Maintenance**


- Inspect and verify that activity based BMPs are in place prior to the commencement of authorized non-stormwater discharges.
- Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges are occurring.
- Repair water equipment as needed to prevent unintended discharges.
  - Water trucks
  - Water reservoirs (water buffalos)
  - Irrigation systems
  - Hydrant connections

**References**

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

# Dewatering Operations

## NS-2



### Description and Purpose

Dewatering operations are practices that manage the discharge of pollutants when non-stormwater and accumulated precipitation (stormwater) must be removed from a work location to proceed with construction work or to provide vector control.

The General Permit incorporates Numeric Effluent Limits (NEL) and Numeric Action Levels (NAL) for turbidity (see Section 2 of this handbook to determine your project's risk level and if you are subject to these requirements).

Discharges from dewatering operations can contain high levels of fine sediment that, if not properly treated, could lead to exceedences of the General Permit requirements.

### Suitable Applications

These practices are implemented for discharges of non-stormwater from construction sites. Non-stormwaters include, but are not limited to, groundwater, water from cofferdams, water diversions, and waters used during construction activities that must be removed from a work area to facilitate construction.

Practices identified in this section are also appropriate for implementation when managing the removal of accumulated precipitation (stormwater) from depressed areas at a construction site.

Stormwater mixed with non-stormwater should be managed as non-stormwater.

### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 | <input checked="" type="checkbox"/> |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                | <input checked="" type="checkbox"/> |
| WM | Waste Management and Materials Pollution Control |                                     |

### Legend:

- Primary Category
- Secondary Category

### Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      |                                     |
| Trash          |                                     |
| Metals         |                                     |
| Bacteria       |                                     |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics       |                                     |

### Potential Alternatives

- SE-5: Fiber Roll
- SE-6: Gravel Bag Berm



## Limitations

- Dewatering operations will require, and should comply with applicable local and project-specific permits and regulations. In some areas, all dewatering activities, regardless of the discharge volume, require a dewatering permit.
- Site conditions will dictate design and use of dewatering operations.
- The controls discussed in this fact sheet primarily address sediment. Other secondary pollutant removal benefits are discussed where applicable.
- The controls detailed in this fact sheet only allow for minimal settling time for sediment particles. Use only when site conditions restrict the use of the other control methods.
- Avoid dewatering discharges where possible by using the water for dust control.

## Implementation

- A Construction Site Monitoring Plan (CSMP) should be included in the project Stormwater Pollution Prevention Plan (SWPPP).
- Regional Water Quality Control Board (RWQCB) Regions may require notification and approval prior to any discharge of water from construction sites.
- The destination of discharge from dewatering activities will typically determine the type of permit required by the discharger. For example, when discharging to a water of the U.S., a groundwater extraction permit will be required through the site's governing RWQCB. When discharging to a sanitary sewer or Municipal Separate Storm Sewer System (MS4), a permit may need to be obtained through the owner of the sanitary sewer or MS4 in addition to obtaining an RWQCB dewatering permit. Additional permits or permissions from other agencies may be required for dewatering cofferdams or diversions.
- Dewatering discharges should not cause erosion at the discharge point. Appropriate BMPs should be implemented to maintain compliance with all applicable permits.
- Maintain dewatering records in accordance with all local and project-specific permits and regulations.

## Sediment Treatment

A variety of methods can be used to treat water during dewatering operations. Several devices are presented below and provide options to achieve sediment removal. The sediment particle size and permit or receiving water limitations on sediment are key considerations for selecting sediment treatment option(s); in some cases, the use of multiple devices may be appropriate. Use of other enhanced treatment methods (i.e., introduction of chemicals or electric current to enhance flocculation and removal of sediment) must comply with: 1) for storm drain or surface water discharges, the requirements for Active Treatment Systems (SE-11); or 2) for sanitary sewer discharges, the requirements of applicable sanitary sewer discharge permits.

## ***Sediment Basin (see also SE-2)***

### *Description:*

- A sediment basin is a temporary basin with a controlled release structure that is formed by excavation or construction of an embankment to detain sediment-laden runoff and allow sediment to settle out before discharging. Sediment basins are generally larger than Sediment Traps (SE-3) and have a designed outlet structure.

### *Appropriate Applications:*

- Effective for the removal of trash, gravel, sand, silt, some metals that settle out with the sediment.

### *Implementation:*

- Excavation and construction of related facilities is required.
- Temporary sediment basins should be fenced if safety is a concern.
- Outlet protection is required to prevent erosion at the outfall location.

### *Maintenance:*

- Maintenance is required for safety fencing, vegetation, embankment, inlet and outlet, as well as other features.
- Removal of sediment is required when the storage volume is reduced by one-third.

## ***Sediment Trap (See also SE-3)***

### *Description:*

- A sediment trap is a temporary basin formed by excavation and/or construction of an earthen embankment across a waterway or low drainage area to detain sediment-laden runoff and allow sediment to settle out before discharging. Sediment traps are generally smaller than Sediment Basins (SE-2) and do not have a designed outlet (but do have a spillway or overflow).

### *Appropriate Applications:*

Effective for the removal of large and medium sized particles (sand and gravel) and some metals that settle out with the sediment.


### *Implementation:*

- Excavation and construction of related facilities is required.
- Trap inlets should be located to maximize the travel distance to the trap outlet.
- Use rock or vegetation to protect the trap outlets against erosion.

### *Maintenance:*

- Maintenance is required for vegetation, embankment, inlet and outfall structures, as well as other features.
- Removal of sediment is required when the storage volume is reduced by one-third.

## *Weir Tanks*



### *Description:*

- A weir tank separates water and waste by using weirs. The configuration of the weirs (over and under weirs) maximizes the residence time in the tank and determines the waste to be removed from the water, such as oil, grease, and sediments.

### *Appropriate Applications:*

- The tank removes trash, some settleable solids (gravel, sand, and silt), some visible oil and grease, and some metals (removed with sediment). To achieve high levels of flow, multiple tanks can be used in parallel. If additional treatment is desired, the tanks can be placed in series or as pre-treatment for other methods.

### *Implementation:*

- Tanks are delivered to the site by the vendor, who can provide assistance with set-up and operation.
- Tank size will depend on flow volume, constituents of concern, and residency period required. Vendors should be consulted to appropriately size tank.
- Treatment capacity (i.e., volume and number of tanks) should provide at a minimum the required volume for discrete particle settling for treatment design flows.

### *Maintenance:*

- Periodic cleaning is required based on visual inspection or reduced flow.
- Oil and grease disposal should be conducted by a licensed waste disposal company.

## *Dewatering Tanks*



### *Description:*

- A dewatering tank removes debris and sediment. Flow enters the tank through the top, passes through a fabric filter, and is discharged through the bottom of the tank. The filter separates the solids from the liquids.

### *Appropriate Applications:*

- The tank removes trash, gravel, sand, and silt, some visible oil and grease, and some metals (removed with sediment). To achieve high levels of flow, multiple tanks can be used in parallel. If additional treatment is desired, the tanks can be placed in series or as pre-treatment for other methods.

### *Implementation:*

- Tanks are delivered to the site by the vendor, who can provide assistance with set-up and operation.
- Tank size will depend on flow volume, constituents of concern, and residency period required. Vendors should be consulted to appropriately size tank.


### *Maintenance:*

- Periodic cleaning is required based on visual inspection or reduced flow.
- Oil and grease disposal should be conducted by licensed waste disposal company.

# Dewatering Operations

# NS-2

## Gravity Bag Filter



### Description:

- A gravity bag filter, also referred to as a dewatering bag, is a square or rectangular bag made of non-woven geotextile fabric that collects gravel, sand, silt, and fines.

### Appropriate Applications:

- Effective for the removal of sediments (gravel, sand, silt, and fines). Some metals are removed with the sediment.

### Implementation:

- Water is pumped into one side of the bag and seeps through the top, bottom, and sides of the bag.
- Place filter bag on pavement or a gravel bed or paved surface. Avoid placing a dewatering bag on unprotected bare soil. If placing the bag on bare soil is unavoidable, a secondary barrier should be used, such as a rock filter bed placed beneath and beyond the edges of the bag to, prevent erosion and capture sediments that escape the bag.
- Perimeter control around the downstream end of the bag should be implemented. Secondary sediment controls are important especially in the initial stages of discharge, which tend to allow fines to pass through the bag.

### Maintenance:

- Inspection of the flow conditions, bag condition, bag capacity, and the secondary barrier (as applicable) is required.
- Replace the bag when it no longer filters sediment or passes water at a reasonable rate.
- Caution should be taken when removing and disposing of the bag, to prevent the release of captured sediment
- Properly dispose of the bag offsite. If sediment is removed from the bag prior to disposal (bags can potentially be reused depending upon their condition), dispose of sediment in accordance with the general maintenance procedures described at the end of this BMP Fact Sheet.

## *Sand Media Particulate Filter*



### *Description:*

- Water is treated by passing it through canisters filled with sand media. Generally, sand filters provide a final level of treatment. They are often used as a secondary or higher level of treatment after a significant amount of sediment and other pollutants have been removed using other methods.

### *Appropriate Applications:*

- Effective for the removal of trash, gravel, sand, and silt and some metals, as well as the reduction of biochemical oxygen demand (BOD) and turbidity.
- Sand filters can be used for stand-alone treatment or in conjunction with bag and cartridge filtration if further treatment is required.
- Sand filters can also be used to provide additional treatment to water treated via settling or basic filtration.

### *Implementation:*

- The filters require delivery to the site and initial set up. The vendor can provide assistance with installation and operation.

### *Maintenance:*

- The filters require regular service to monitor and maintain the level of the sand media. If subjected to high loading rates, filters can plug quickly.
- Vendors generally provide data on maximum head loss through the filter. The filter should be monitored daily while in use, and cleaned when head loss reaches target levels.
- If cleaned by backwashing, the backwash water may need to be hauled away for disposal, or returned to the upper end of the treatment train for another pass through the series of dewatering BMPs.

## *Pressurized Bag Filter*



### *Description:*

- A pressurized bag filter is a unit composed of single filter bags made from polyester felt material. The water filters through the unit and is discharged through a header. Vendors provide bag filters in a variety of configurations. Some units include a combination of bag filters and cartridge filters for enhanced contaminant removal.

### *Appropriate Applications:*

- Effective for the removal of sediment (sand and silt) and some metals, as well as the reduction of BOD, turbidity, and hydrocarbons. Oil absorbent bags are available for hydrocarbon removal.
- Filters can be used to provide secondary treatment to water treated via settling or basic filtration.

### *Implementation:*

- The filters require delivery to the site and initial set up. The vendor can provide assistance with installation and operation.

### *Maintenance:*

- The filter bags require replacement when the pressure differential equals or exceeds the manufacturer's recommendation.

## Cartridge Filter



### Description:

- Cartridge filters provide a high degree of pollutant removal by utilizing a number of individual cartridges as part of a larger filtering unit. They are often used as a secondary or higher (polishing) level of treatment after a significant amount of sediment and other pollutants are removed. Units come with various cartridge configurations (for use in series with bag filters) or with a larger single cartridge filtration unit (with multiple filters within).

### Appropriate Applications:

- Effective for the removal of sediment (sand, silt, and some clays) and metals, as well as the reduction of BOD, turbidity, and hydrocarbons. Hydrocarbons can effectively be removed with special resin cartridges.
- Filters can be used to provide secondary treatment to water treated via settling or basic filtration.

### Implementation:

- The filters require delivery to the site and initial set up. The vendor can provide assistance.

### Maintenance:

- The cartridges require replacement when the pressure differential equals or exceeds the manufacturer's recommendation.

### Costs

- Sediment control costs vary considerably depending on the dewatering and sediment treatment system that is selected. Pressurized filters tend to be more expensive than gravity settling, but are often more effective. Simple tanks are generally rented on a long-term basis (one or more months) and can range from \$360 per month for a 1,000 gallon tank to \$2,660 per month for a 10,000 gallon tank. Mobilization and demobilization costs vary considerably.

### Inspection and Maintenance

- Inspect and verify that dewatering BMPs are in place and functioning prior to the commencement of activities requiring dewatering.
- Inspect dewatering BMPs daily while dewatering activities are being conducted.

# Dewatering Operations

**NS-2**

- Inspect all equipment before use. Monitor dewatering operations to ensure they do not cause offsite discharge or erosion.
- Sample dewatering discharges as required by the General Permit.
- Unit-specific maintenance requirements are included with the description of each unit.
- Sediment removed during the maintenance of a dewatering device may be either spread onsite and stabilized, or disposed of at a disposal site as approved by the owner.
- Sediment that is commingled with other pollutants should be disposed of in accordance with all applicable laws and regulations and as approved by the owner.

## References

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003; Updated March 2004.


Stormwater Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices, EPA 832-R-92005; USEPA, April 1992.

Labor Surcharge & Equipment Rental Rates, April 1, 2002 through March 31, 2003, California Department of Transportation (Caltrans).

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.

# Paving and Grinding Operations

# NS-3



### Categories

- EC Erosion Control
- SE Sediment Control
- TC Tracking Control
- WE Wind Erosion Control
- NS Non-Stormwater Management Control
- WM Waste Management and Materials Pollution Control

### Legend:

- Primary Category
- Secondary Category

### Description and Purpose

Prevent or reduce the discharge of pollutants from paving operations, using measures to prevent runoff and runoff pollution, properly disposing of wastes, and training employees and subcontractors.

The General Permit incorporates Numeric Effluent Limits (NEL) and Numeric Action Levels (NAL) for pH and turbidity (see Section 2 of this handbook to determine your project's risk level and if you are subject to these requirements).

Many types of construction materials associated with paving and grinding operations, including mortar, concrete, and cement and their associated wastes have basic chemical properties that can raise pH levels outside of the permitted range. Additional care should be taken when managing these materials to prevent them from coming into contact with stormwater flows, which could lead to exceedances of the General Permit requirements.

### Suitable Applications

These procedures are implemented where paving, surfacing, resurfacing, or sawcutting, may pollute stormwater runoff or discharge to the storm drain system or watercourses.

### Limitations

- Paving opportunities may be limited during wet weather.
- Discharges of freshly paved surfaces may raise pH to environmentally harmful levels and trigger permit violations.

### Targeted Constituents

- Sediment
- Nutrients
- Trash
- Metals
- Bacteria
- Oil and Grease
- Organics

### Potential Alternatives

None



## Implementation

### General

- Avoid paving during the wet season when feasible.
- Reschedule paving and grinding activities if rain is forecasted.
- Train employees and sub-contractors in pollution prevention and reduction.
- Store materials away from drainage courses to prevent stormwater runoff (see WM-1, Material Delivery and Storage).
- Protect drainage courses, particularly in areas with a grade, by employing BMPs to divert runoff or to trap and filter sediment.
- Stockpile material removed from roadways away from drain inlets, drainage ditches, and watercourses. These materials should be stored consistent with WM-3, Stockpile Management.
- Disposal of PCC (Portland cement concrete) and AC (asphalt concrete) waste should be in conformance with WM-8, Concrete Waste Management.

### Saw Cutting, Grinding, and Pavement Removal

- Shovel or vacuum saw-cut slurry and remove from site. Cover or barricade storm drains during saw cutting to contain slurry.
- When paving involves AC, the following steps should be implemented to prevent the discharge of grinding residue, uncompacted or loose AC, tack coats, equipment cleaners, or unrelated paving materials:
  - AC grindings, pieces, or chunks used in embankments or shoulder backing should not be allowed to enter any storm drains or watercourses. Install inlet protection and perimeter controls until area is stabilized (i.e. cutting, grinding or other removal activities are complete and loose material has been properly removed and disposed of) or permanent controls are in place. Examples of temporary perimeter controls can be found in EC-9, Earth Dikes and Drainage Swales; SE-1, Silt Fence; SE-5, Fiber Rolls, or SE-13 Compost Socks and Berms
  - Collect and remove all broken asphalt and recycle when practical. Old or spilled asphalt should be recycled or disposed of properly.
- Do not allow saw-cut slurry to enter storm drains or watercourses. Residue from grinding operations should be picked up by a vacuum attachment to the grinding machine, or by sweeping, should not be allowed to flow across the pavement, and should not be left on the surface of the pavement. See also WM-8, Concrete Waste Management, and WM-10, Liquid Waste Management.
- Pavement removal activities should not be conducted in the rain.
- Collect removed pavement material by mechanical or manual methods. This material may be recycled for use as shoulder backing or base material.

# Paving and Grinding Operations

# NS-3

- If removed pavement material cannot be recycled, transport the material back to an approved storage site.

## ***Asphaltic Concrete Paving***

- If paving involves asphaltic cement concrete, follow these steps:
  - Do not allow sand or gravel placed over new asphalt to wash into storm drains, streets, or creeks. Vacuum or sweep loose sand and gravel and properly dispose of this waste by referring to WM-5, Solid Waste Management.
  - Old asphalt should be disposed of properly. Collect and remove all broken asphalt from the site and recycle whenever possible.

## ***Portland Cement Concrete Paving***

- Do not wash sweepings from exposed aggregate concrete into a storm drain system. Collect waste materials by dry methods, such as sweeping or shoveling, and return to aggregate base stockpile or dispose of properly. Allow aggregate rinse to settle. Then, either allow rinse water to dry in a temporary pit as described in WM-8, Concrete Waste Management, or pump the water to the sanitary sewer if authorized by the local wastewater authority.

## ***Sealing Operations***

- During chip seal application and sweeping operations, petroleum or petroleum covered aggregate should not be allowed to enter any storm drain or water courses. Apply temporary perimeter controls until structure is stabilized (i.e. all sealing operations are complete and cured and loose materials have been properly removed and disposed).
- Inlet protection (SE-10, Storm Drain Inlet Protection) should be used during application of seal coat, tack coat, slurry seal, and fog seal.
- Seal coat, tack coat, slurry seal, or fog seal should not be applied if rainfall is predicted to occur during the application or curing period.

## ***Paving Equipment***

- Leaks and spills from paving equipment can contain toxic levels of heavy metals and oil and grease. Place drip pans or absorbent materials under paving equipment when not in use. Clean up spills with absorbent materials and dispose of in accordance with the applicable regulations. See NS-10, Vehicle and Equipment Maintenance, WM-4, Spill Prevention and Control, and WM-10, Liquid Waste Management.
- Substances used to coat asphalt transport trucks and asphalt spreading equipment should not contain soap and should be non-foaming and non-toxic.
- Paving equipment parked onsite should be parked over plastic to prevent soil contamination.
- Clean asphalt coated equipment offsite whenever possible. When cleaning dry, hardened asphalt from equipment, manage hardened asphalt debris as described in WM-5, Solid Waste Management. Any cleaning onsite should follow NS-8, Vehicle and Equipment Cleaning.

# Paving and Grinding Operations

# NS-3

## ***Thermoplastic Striping***

- Thermoplastic striper and pre-heater equipment shutoff valves should be inspected to ensure that they are working properly to prevent leaking thermoplastic from entering drain inlets, the stormwater drainage system, or watercourses.
- Pre-heaters should be filled carefully to prevent splashing or spilling of hot thermoplastic. Leave six inches of space at the top of the pre-heater container when filling thermoplastic to allow room for material to move.
- Do not pre-heat, transfer, or load thermoplastic near drain inlets or watercourses.
- Clean truck beds daily of loose debris and melted thermoplastic. When possible, recycle thermoplastic material.

## ***Raised/Recessed Pavement Marker Application and Removal***

- Do not transfer or load bituminous material near drain inlets, the stormwater drainage system, or watercourses.
- Melting tanks should be loaded with care and not filled to beyond six inches from the top to leave room for splashing.
- When servicing or filling melting tanks, ensure all pressure is released before removing lids to avoid spills.
- On large-scale projects, use mechanical or manual methods to collect excess bituminous material from the roadway after removal of markers.

## **Costs**

- All of the above are low cost measures.

## **Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of paving and grinding operations.
- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Sample stormwater runoff required by the General Permit.
- Keep ample supplies of drip pans or absorbent materials onsite.
- Inspect and maintain machinery regularly to minimize leaks and drips.

## **References**

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

# **Paving and Grinding Operations** **NS-3**

---


Hot Mix Asphalt-Paving Handbook AC 150/5370-14, Appendix I, U.S. Army Corps of Engineers, July 1991.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.

# Illicit Connection/Discharge

**NS-6**



**Categories**

- EC Erosion Control
- SE Sediment Control
- TC Tracking Control
- WE Wind Erosion Control
- NS Non-Stormwater Management Control
- WM Waste Management and Materials Pollution Control

**Legend:**

- Primary Objective
- Secondary Objective

**Targeted Constituents**

- Sediment
- Nutrients
- Trash
- Metals
- Bacteria
- Oil and Grease
- Organics

**Potential Alternatives**

None

**Description and Purpose**

Procedures and practices designed for construction contractors to recognize illicit connections or illegally dumped or discharged materials on a construction site and report incidents.

**Suitable Applications**

This best management practice (BMP) applies to all construction projects. Illicit connection/discharge and reporting is applicable anytime an illicit connection or discharge is discovered or illegally dumped material is found on the construction site.

**Limitations**

Illicit connections and illegal discharges or dumping, for the purposes of this BMP, refer to discharges and dumping caused by parties other than the contractor. If pre-existing hazardous materials or wastes are known to exist onsite, they should be identified in the SWPPP and handled as set forth in the SWPPP.

**Implementation**

**Planning**

- Review the SWPPP. Pre-existing areas of contamination should be identified and documented in the SWPPP.
- Inspect site before beginning the job for evidence of illicit connections, illegal dumping or discharges. Document any pre-existing conditions and notify the owner.
- Inspect site regularly during project execution for evidence



# Illicit Connection/Discharge

# NS-6

of illicit connections, illegal dumping or discharges.

- Observe site perimeter for evidence for potential of illicitly discharged or illegally dumped material, which may enter the job site.

## ***Identification of Illicit Connections and Illegal Dumping or Discharges***

- **General** – unlabeled and unidentifiable material should be treated as hazardous.
- **Solids** - Look for debris, or rubbish piles. Solid waste dumping often occurs on roadways with light traffic loads or in areas not easily visible from the traveled way.
- **Liquids** - signs of illegal liquid dumping or discharge can include:
  - Visible signs of staining or unusual colors to the pavement or surrounding adjacent soils
  - Pungent odors coming from the drainage systems
  - Discoloration or oily substances in the water or stains and residues detained within ditches, channels or drain boxes
  - Abnormal water flow during the dry weather season
- **Urban Areas** - Evidence of illicit connections or illegal discharges is typically detected at storm drain outfall locations or at manholes. Signs of an illicit connection or illegal discharge can include:
  - Abnormal water flow during the dry weather season
  - Unusual flows in sub drain systems used for dewatering
  - Pungent odors coming from the drainage systems
  - Discoloration or oily substances in the water or stains and residues detained within ditches, channels or drain boxes
  - Excessive sediment deposits, particularly adjacent to or near active offsite construction projects
- **Rural Areas** - Illicit connections or illegal discharges involving irrigation drainage ditches are detected by visual inspections. Signs of an illicit discharge can include:
  - Abnormal water flow during the non-irrigation season
  - Non-standard junction structures
  - Broken concrete or other disturbances at or near junction structures

## ***Reporting***

Notify the owner of any illicit connections and illegal dumping or discharge incidents at the time of discovery. For illicit connections or discharges to the storm drain system, notify the local stormwater management agency. For illegal dumping, notify the local law enforcement agency.

## ***Cleanup and Removal***

The responsibility for cleanup and removal of illicit or illegal dumping or discharges will vary by location. Contact the local stormwater management agency for further information.

# Illicit Connection/Discharge

**NS-6****Costs**

Costs to look for and report illicit connections and illegal discharges and dumping are low. The best way to avoid costs associated with illicit connections and illegal discharges and dumping is to keep the project perimeters secure to prevent access to the site, to observe the site for vehicles that should not be there, and to document any waste or hazardous materials that exist onsite before taking possession of the site.

**Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and at two-week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect the site regularly to check for any illegal dumping or discharge.
- Prohibit employees and subcontractors from disposing of non-job related debris or materials at the construction site.
- Notify the owner of any illicit connections and illegal dumping or discharge incidents at the time of discovery.

**References**


Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices, EPA 832-R-92005; USEPA, April 1992.

# Vehicle and Equipment Fueling

# NS-9



### Description and Purpose

Vehicle equipment fueling procedures and practices are designed to prevent fuel spills and leaks, and reduce or eliminate contamination of stormwater. This can be accomplished by using offsite facilities, fueling in designated areas only, enclosing or covering stored fuel, implementing spill controls, and training employees and subcontractors in proper fueling procedures.

### Suitable Applications

These procedures are suitable on all construction sites where vehicle and equipment fueling takes place.

### Limitations

Onsite vehicle and equipment fueling should only be used where it is impractical to send vehicles and equipment offsite for fueling. Sending vehicles and equipment offsite should be done in conjunction with TC-1, Stabilized Construction Entrance/ Exit.

### Implementation

- Use offsite fueling stations as much as possible. These businesses are better equipped to handle fuel and spills properly. Performing this work offsite can also be economical by eliminating the need for a separate fueling area at a site.
- Discourage “topping-off” of fuel tanks.
- Absorbent spill cleanup materials and spill kits should be available in fueling areas and on fueling trucks, and should

### Categories

- EC Erosion Control
- SE Sediment Control
- TC Tracking Control
- WE Wind Erosion Control
- NS Non-Stormwater Management Control
- WM Waste Management and Materials Pollution Control

### Legend:

- Primary Objective
- Secondary Objective

### Targeted Constituents

- Sediment
- Nutrients
- Trash
- Metals
- Bacteria
- Oil and Grease
- Organics

### Potential Alternatives

None



be disposed of properly after use.

- Drip pans or absorbent pads should be used during vehicle and equipment fueling, unless the fueling is performed over an impermeable surface in a dedicated fueling area.
- Use absorbent materials on small spills. Do not hose down or bury the spill. Remove the adsorbent materials promptly and dispose of properly.
- Avoid mobile fueling of mobile construction equipment around the site; rather, transport the equipment to designated fueling areas. With the exception of tracked equipment such as bulldozers and large excavators, most vehicles should be able to travel to a designated area with little lost time.
- Train employees and subcontractors in proper fueling and cleanup procedures.
- When fueling must take place onsite, designate an area away from drainage courses to be used. Fueling areas should be identified in the SWPPP.
- Dedicated fueling areas should be protected from stormwater runoff and should be located at least 50 ft away from downstream drainage facilities and watercourses. Fueling must be performed on level-grade areas.
- Protect fueling areas with berms and dikes to prevent runoff, and to contain spills.
- Nozzles used in vehicle and equipment fueling should be equipped with an automatic shutoff to control drips. Fueling operations should not be left unattended.
- Use vapor recovery nozzles to help control drips as well as air pollution where required by Air Quality Management Districts (AQMD).
- Federal, state, and local requirements should be observed for any stationary above ground storage tanks.

### **Costs**

- All of the above measures are low cost except for the capital costs of above ground tanks that meet all local environmental, zoning, and fire codes.

### **Inspection and Maintenance**

- Vehicles and equipment should be inspected each day of use for leaks. Leaks should be repaired immediately or problem vehicles or equipment should be removed from the project site.
- Keep ample supplies of spill cleanup materials onsite.
- Immediately clean up spills and properly dispose of contaminated soil and cleanup materials.

# Vehicle and Equipment Fueling

**NS-9**

---

## References


Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Coastal Nonpoint Pollution Control Program: Program Development and Approval Guidance, Working Group Working Paper; USEPA, April 1992.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices, EPA 832-R-92005; USEPA, April 1992.

# Vehicle & Equipment Maintenance NS-10



### Categories

- EC Erosion Control
- SE Sediment Control
- TC Tracking Control
- WE Wind Erosion Control
- NS Non-Stormwater Management Control
- WM Waste Management and Materials Pollution Control

### Legend:

- Primary Objective
- Secondary Objective

### Description and Purpose

Prevent or reduce the contamination of stormwater resulting from vehicle and equipment maintenance by running a “dry and clean site”. The best option would be to perform maintenance activities at an offsite facility. If this option is not available then work should be performed in designated areas only, while providing cover for materials stored outside, checking for leaks and spills, and containing and cleaning up spills immediately. Employees and subcontractors must be trained in proper procedures.

### Suitable Applications

These procedures are suitable on all construction projects where an onsite yard area is necessary for storage and maintenance of heavy equipment and vehicles.

### Limitations

Onsite vehicle and equipment maintenance should only be used where it is impractical to send vehicles and equipment offsite for maintenance and repair. Sending vehicles/equipment offsite should be done in conjunction with TC-1, Stabilized Construction Entrance/Exit.

Outdoor vehicle or equipment maintenance is a potentially significant source of stormwater pollution. Activities that can contaminate stormwater include engine repair and service, changing or replacement of fluids, and outdoor equipment storage and parking (engine fluid leaks). For further information on vehicle or equipment servicing, see NS-8, Vehicle and Equipment Cleaning, and NS-9, Vehicle and

### Targeted Constituents

- Sediment
- Nutrients
- Trash
- Metals
- Bacteria
- Oil and Grease
- Organics

### Potential Alternatives

None



# Vehicle & Equipment Maintenance NS-10

---

## Equipment Fueling.

### Implementation

- Use offsite repair shops as much as possible. These businesses are better equipped to handle vehicle fluids and spills properly. Performing this work offsite can also be economical by eliminating the need for a separate maintenance area.
- If maintenance must occur onsite, use designated areas, located away from drainage courses. Dedicated maintenance areas should be protected from stormwater runoff and runoff, and should be located at least 50 ft from downstream drainage facilities and watercourses.
- Drip pans or absorbent pads should be used during vehicle and equipment maintenance work that involves fluids, unless the maintenance work is performed over an impermeable surface in a dedicated maintenance area.
- Place a stockpile of spill cleanup materials where it will be readily accessible.
- All fueling trucks and fueling areas are required to have spill kits and/or use other spill protection devices.
- Use adsorbent materials on small spills. Remove the absorbent materials promptly and dispose of properly.
- Inspect onsite vehicles and equipment daily at startup for leaks, and repair immediately.
- Keep vehicles and equipment clean; do not allow excessive build-up of oil and grease.
- Segregate and recycle wastes, such as greases, used oil or oil filters, antifreeze, cleaning solutions, automotive batteries, hydraulic and transmission fluids. Provide secondary containment and covers for these materials if stored onsite.
- Train employees and subcontractors in proper maintenance and spill cleanup procedures.
- Drip pans or plastic sheeting should be placed under all vehicles and equipment placed on docks, barges, or other structures over water bodies when the vehicle or equipment is planned to be idle for more than 1 hour.
- For long-term projects, consider using portable tents or covers over maintenance areas if maintenance cannot be performed offsite.
- Consider use of new, alternative greases and lubricants, such as adhesive greases, for chassis lubrication and fifth-wheel lubrication.
- Properly dispose of used oils, fluids, lubricants, and spill cleanup materials.
- Do not place used oil in a dumpster or pour into a storm drain or watercourse.
- Properly dispose of or recycle used batteries.
- Do not bury used tires.

# Vehicle & Equipment Maintenance NS-10

---

- Repair leaks of fluids and oil immediately.

Listed below is further information if you must perform vehicle or equipment maintenance onsite.

### ***Safer Alternative Products***

- Consider products that are less toxic or hazardous than regular products. These products are often sold under an “environmentally friendly” label.
- Consider use of grease substitutes for lubrication of truck fifth-wheels. Follow manufacturers label for details on specific uses.
- Consider use of plastic friction plates on truck fifth-wheels in lieu of grease. Follow manufacturers label for details on specific uses.

### ***Waste Reduction***

Parts are often cleaned using solvents such as trichloroethylene, trichloroethane, or methylene chloride. Many of these cleaners are listed in California Toxic Rule as priority pollutants. These materials are harmful and must not contaminate stormwater. They must be disposed of as a hazardous waste. Reducing the number of solvents makes recycling easier and reduces hazardous waste management costs. Often, one solvent can perform a job as well as two different solvents. Also, if possible, eliminate or reduce the amount of hazardous materials and waste by substituting non-hazardous or less hazardous materials. For example, replace chlorinated organic solvents with non-chlorinated solvents. Non-chlorinated solvents like kerosene or mineral spirits are less toxic and less expensive to dispose of properly. Check the list of active ingredients to see whether it contains chlorinated solvents. The “chlor” term indicates that the solvent is chlorinated. Also, try substituting a wire brush for solvents to clean parts.

### ***Recycling and Disposal***

Separating wastes allows for easier recycling and may reduce disposal costs. Keep hazardous wastes separate, do not mix used oil solvents, and keep chlorinated solvents (like, -trichloroethane) separate from non-chlorinated solvents (like kerosene and mineral spirits). Promptly transfer used fluids to the proper waste or recycling drums. Don't leave full drip pans or other open containers lying around. Provide cover and secondary containment until these materials can be removed from the site.

Oil filters can be recycled. Ask your oil supplier or recycler about recycling oil filters.

Do not dispose of extra paints and coatings by dumping liquid onto the ground or throwing it into dumpsters. Allow coatings to dry or harden before disposal into covered dumpsters.

Store cracked batteries in a non-leaking secondary container. Do this with all cracked batteries, even if you think all the acid has drained out. If you drop a battery, treat it as if it is cracked. Put it into the containment area until you are sure it is not leaking.

### **Costs**

All of the above are low cost measures. Higher costs are incurred to setup and maintain onsite maintenance areas.

# **Vehicle & Equipment Maintenance NS-10**

---

## **Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and at two-week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges occur.
- Keep ample supplies of spill cleanup materials onsite.
- Maintain waste fluid containers in leak proof condition.
- Vehicles and equipment should be inspected on each day of use. Leaks should be repaired immediately or the problem vehicle(s) or equipment should be removed from the project site.
- Inspect equipment for damaged hoses and leaky gaskets routinely. Repair or replace as needed.

## **References**


Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Coastal Nonpoint Pollution Control Program; Program Development and Approval Guidance, Working Group, Working Paper; USEPA, April 1992.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

# Concrete Curing

# NS-12



### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 |                                     |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                | <input checked="" type="checkbox"/> |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

### Legend:

- Primary Category
- Secondary Category

### Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      |                                     |
| Trash          |                                     |
| Metals         | <input checked="" type="checkbox"/> |
| Bacteria       |                                     |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics       |                                     |

### Potential Alternatives

None

### Description and Purpose

Concrete curing is used in the construction of structures such as bridges, retaining walls, pump houses, large slabs, and structured foundations. Concrete curing includes the use of both chemical and water methods.

Concrete and its associated curing materials have basic chemical properties that can raise the pH of water to levels outside of the permitted range. Discharges of stormwater and non-stormwater exposed to concrete during curing may have a high pH and may contain chemicals, metals, and fines. The General Permit incorporates Numeric Effluent Limits (NEL) and Numeric Action Levels (NAL) for pH (see Section 2 of this handbook to determine your project’s risk level and if you are subject to these requirements).

Proper procedures and care should be taken when managing concrete curing materials to prevent them from coming into contact with stormwater flows, which could result in a high pH discharge.

### Suitable Applications

Suitable applications include all projects where Portland Cement Concrete (PCC) and concrete curing chemicals are placed where they can be exposed to rainfall, runoff from other areas, or where runoff from the PCC will leave the site.



## Limitations

- Runoff contact with concrete waste can raise pH levels in the water to environmentally harmful levels and trigger permit violations.

## Implementation

### *Chemical Curing*

- Avoid over spray of curing compounds.
- Minimize the drift by applying the curing compound close to the concrete surface. Apply an amount of compound that covers the surface, but does not allow any runoff of the compound.
- Use proper storage and handling techniques for concrete curing compounds. Refer to WM-1, Material Delivery and Storage.
- Protect drain inlets prior to the application of curing compounds.
- Refer to WM-4, Spill Prevention and Control.

### *Water Curing for Bridge Decks, Retaining Walls, and other Structures*

- Direct cure water away from inlets and watercourses to collection areas for evaporation or other means of removal in accordance with all applicable permits. See WM-8 Concrete Waste Management.
- Collect cure water at the top of slopes and transport to a concrete waste management area in a non-erosive manner. See EC-9 Earth Dikes and Drainage Swales, EC-10, Velocity Dissipation Devices, and EC-11, Slope Drains.
- Utilize wet blankets or a similar method that maintains moisture while minimizing the use and possible discharge of water.

### *Education*

- Educate employees, subcontractors, and suppliers on proper concrete curing techniques to prevent contact with discharge as described herein.
- Arrange for the QSP or the appropriately trained contractor's superintendent or representative to oversee and enforce concrete curing procedures.

### **Costs**

All of the above measures are generally low cost.

### **Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities.
- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.

# Concrete Curing

**NS-12**

- Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges occur.
- Sample non-stormwater discharges and stormwater runoff that contacts uncured and partially cured concrete as required by the General Permit.
- Ensure that employees and subcontractors implement appropriate measures for storage, handling, and use of curing compounds.
- Inspect cure containers and spraying equipment for leaks.

**References**

Blue Print for a Clean Bay-Construction-Related Industries: Best Management Practices for Stormwater Pollution Prevention; Santa Clara Valley Non Point Source Pollution Control Program, 1992.


Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Stormwater Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices, EPA 832-R-92005; USEPA, April 1992.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.

# Concrete Finishing

NS-13



### Categories

- EC Erosion Control
- SE Sediment Control
- TC Tracking Control
- WE Wind Erosion Control
- NS Non-Stormwater Management Control
- WM Waste Management and Materials Pollution Control

### Legend:

- Primary Category
- Secondary Category

### Targeted Constituents

- Sediment
- Nutrients
- Trash
- Metals
- Bacteria
- Oil and Grease
- Organics

### Potential Alternatives

None

### Description and Purpose

Concrete finishing methods are used for bridge deck rehabilitation, paint removal, curing compound removal, and final surface finish appearances. Methods include sand blasting, shot blasting, grinding, or high pressure water blasting. Stormwater and non-stormwater exposed to concrete finishing by-products may have a high pH and may contain chemicals, metals, and fines. Proper procedures and implementation of appropriate BMPs can minimize the impact that concrete-finishing methods may have on stormwater and non-stormwater discharges.

The General Permit incorporates Numeric Effluent Limits (NEL) and Numeric Action Levels (NAL) for pH (see Section 2 of this handbook to determine your project’s risk level and if you are subject to these requirements).

Concrete and its associated curing materials have basic chemical properties that can raise pH levels outside of the permitted range. Additional care should be taken when managing these materials to prevent them from coming into contact with stormwater flows, which could lead to exceedances of the General Permit requirements.

### Suitable Applications

These procedures apply to all construction locations where concrete finishing operations are performed.



## Limitations

- Runoff contact with concrete waste can raise pH levels in the water to environmentally harmful levels and trigger permit violations.

## Implementation

- Collect and properly dispose of water from high-pressure water blasting operations.
- Collect contaminated water from blasting operations at the top of slopes. Transport or dispose of contaminated water while using BMPs such as those for erosion control. Refer to EC-9, Earth Dikes and Drainage Swales, EC-10, Velocity Dissipation Devices, and EC-11, Slope Drains.
- Direct water from blasting operations away from inlets and watercourses to collection areas for infiltration or other means of removal (dewatering). Refer to NS-2 Dewatering Operations.
- Protect inlets during sandblasting operations. Refer to SE-10, Storm Drain Inlet Protection.
- Refer to WM-8, Concrete Waste Management for disposal of concrete debris.
- Minimize the drift of dust and blast material as much as possible by keeping the blasting nozzle close to the surface.
- When blast residue contains a potentially hazardous waste, refer to WM-6, Hazardous Waste Management.

## Education

- Educate employees, subcontractors, and suppliers on proper concrete finishing techniques to prevent contact with discharge as described herein.
- Arrange for the QSP or the appropriately trained contractor's superintendent or representative to oversee and enforce concrete finishing procedures.

## Costs

These measures are generally of low cost.

## Inspection and Maintenance

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities.
- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges occur.
- Sample non-stormwater discharges and stormwater runoff that contacts concrete dust and debris as required by the General Permit.

# Concrete Finishing

**NS-13**


- Sweep or vacuum up debris from sandblasting at the end of each shift.
- At the end of each work shift, remove and contain liquid and solid waste from containment structures, if any, and from the general work area.
- Inspect containment structures for damage prior to use and prior to onset of forecasted rain.

**References**

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Stormwater Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices, EPA 832-R-92005; USEPA, April 1992.



### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 |                                     |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

### Legend:

- Primary Category
- Secondary Category

### Description and Purpose

Prevent, reduce, or eliminate the discharge of pollutants from material delivery and storage to the stormwater system or watercourses by minimizing the storage of hazardous materials onsite, storing materials in watertight containers and/or a completely enclosed designated area, installing secondary containment, conducting regular inspections, and training employees and subcontractors.

This best management practice covers only material delivery and storage. For other information on materials, see WM-2, Material Use, or WM-4, Spill Prevention and Control. For information on wastes, see the waste management BMPs in this section.

### Suitable Applications

These procedures are suitable for use at all construction sites with delivery and storage of the following materials:

- Soil stabilizers and binders
- Pesticides and herbicides
- Fertilizers
- Detergents
- Plaster
- Petroleum products such as fuel, oil, and grease

### Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      | <input checked="" type="checkbox"/> |
| Trash          | <input checked="" type="checkbox"/> |
| Metals         | <input checked="" type="checkbox"/> |
| Bacteria       |                                     |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics       | <input checked="" type="checkbox"/> |

### Potential Alternatives

None



- Asphalt and concrete components
- Hazardous chemicals such as acids, lime, glues, adhesives, paints, solvents, and curing compounds
- Concrete compounds
- Other materials that may be detrimental if released to the environment

**Limitations**

- Space limitation may preclude indoor storage.
- Storage sheds often must meet building and fire code requirements.

**Implementation**

The following steps should be taken to minimize risk:

- Chemicals must be stored in water tight containers with appropriate secondary containment or in a storage shed.
- When a material storage area is located on bare soil, the area should be lined and bermed.
- Use containment pallets or other practical and available solutions, such as storing materials within newly constructed buildings or garages, to meet material storage requirements.
- Stack erodible landscape material on pallets and cover when not in use.
- Contain all fertilizers and other landscape materials when not in use.
- Temporary storage areas should be located away from vehicular traffic.
- Material Safety Data Sheets (MSDS) should be available on-site for all materials stored that have the potential to effect water quality.
- Construction site areas should be designated for material delivery and storage.
- Material delivery and storage areas should be located away from waterways, if possible.
  - Avoid transport near drainage paths or waterways.
  - Surround with earth berms or other appropriate containment BMP. See EC-9, Earth Dikes and Drainage Swales.
  - Place in an area that will be paved.
- Storage of reactive, ignitable, or flammable liquids must comply with the fire codes of your area. Contact the local Fire Marshal to review site materials, quantities, and proposed storage area to determine specific requirements. See the Flammable and Combustible Liquid Code, NFPA30.
- An up to date inventory of materials delivered and stored onsite should be kept.

- Hazardous materials storage onsite should be minimized.
- Hazardous materials should be handled as infrequently as possible.
- Keep ample spill cleanup supplies appropriate for the materials being stored. Ensure that cleanup supplies are in a conspicuous, labeled area.
- Employees and subcontractors should be trained on the proper material delivery and storage practices.
- Employees trained in emergency spill cleanup procedures must be present when dangerous materials or liquid chemicals are unloaded.
- If significant residual materials remain on the ground after construction is complete, properly remove and dispose of materials and any contaminated soil. See WM-7, Contaminated Soil Management. If the area is to be paved, pave as soon as materials are removed to stabilize the soil.

***Material Storage Areas and Practices***

- Liquids, petroleum products, and substances listed in 40 CFR Parts 110, 117, or 302 should be stored in approved containers and drums and should not be overfilled. Containers and drums should be placed in temporary containment facilities for storage.
- A temporary containment facility should provide for a spill containment volume able to contain precipitation from a 25 year storm event, plus the greater of 10% of the aggregate volume of all containers or 100% of the capacity of the largest container within its boundary, whichever is greater.
- A temporary containment facility should be impervious to the materials stored therein for a minimum contact time of 72 hours.
- A temporary containment facility should be maintained free of accumulated rainwater and spills. In the event of spills or leaks, accumulated rainwater and spills should be collected and placed into drums. These liquids should be handled as a hazardous waste unless testing determines them to be non-hazardous. All collected liquids or non-hazardous liquids should be sent to an approved disposal site.
- Sufficient separation should be provided between stored containers to allow for spill cleanup and emergency response access.
- Incompatible materials, such as chlorine and ammonia, should not be stored in the same temporary containment facility.
- Materials should be covered prior to, and during rain events.
- Materials should be stored in their original containers and the original product labels should be maintained in place in a legible condition. Damaged or otherwise illegible labels should be replaced immediately.

- Bagged and boxed materials should be stored on pallets and should not be allowed to accumulate on the ground. To provide protection from wind and rain throughout the rainy season, bagged and boxed materials should be covered during non-working days and prior to and during rain events.
- Stockpiles should be protected in accordance with WM-3, Stockpile Management.
- Materials should be stored indoors within existing structures or completely enclosed storage sheds when available.
- Proper storage instructions should be posted at all times in an open and conspicuous location.
- An ample supply of appropriate spill clean up material should be kept near storage areas.
- Also see WM-6, Hazardous Waste Management, for storing of hazardous wastes.

***Material Delivery Practices***

- Keep an accurate, up-to-date inventory of material delivered and stored onsite.
- Arrange for employees trained in emergency spill cleanup procedures to be present when dangerous materials or liquid chemicals are unloaded.

***Spill Cleanup***

- Contain and clean up any spill immediately.
- Properly remove and dispose of any hazardous materials or contaminated soil if significant residual materials remain on the ground after construction is complete. See WM-7, Contaminated Soil Management.
- See WM-4, Spill Prevention and Control, for spills of chemicals and/or hazardous materials.
- If spills or leaks of materials occur that are not contained and could discharge to surface waters, non-visible sampling of site discharge may be required. Refer to the General Permit or to your project specific Construction Site Monitoring Plan to determine if and where sampling is required.

**Cost**

- The largest cost of implementation may be in the construction of a materials storage area that is covered and provides secondary containment.

**Inspection and Maintenance**

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Keep storage areas clean and well organized, including a current list of all materials onsite.
- Inspect labels on containers for legibility and accuracy.

- Repair or replace perimeter controls, containment structures, covers, and liners as needed to maintain proper function.


**References**

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Coastal Nonpoint Pollution Control Program: Program Development and Approval Guidance, Working Group Working Paper; USEPA, April 1992.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.

**Description and Purpose**

Prevent or reduce the discharge of pollutants to the storm drain system or watercourses from material use by using alternative products, minimizing hazardous material use onsite, and training employees and subcontractors.

**Suitable Applications**

This BMP is suitable for use at all construction projects. These procedures apply when the following materials are used or prepared onsite:

- Pesticides and herbicides
- Fertilizers
- Detergents
- Petroleum products such as fuel, oil, and grease
- Asphalt and other concrete components
- Other hazardous chemicals such as acids, lime, glues, adhesives, paints, solvents, and curing compounds
- Other materials that may be detrimental if released to the environment

**Categories**

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 |                                     |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

**Legend:**

- Primary Category**  
 **Secondary Category**

**Targeted Constituents**

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      | <input checked="" type="checkbox"/> |
| Trash          | <input checked="" type="checkbox"/> |
| Metals         | <input checked="" type="checkbox"/> |
| Bacteria       |                                     |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics       | <input checked="" type="checkbox"/> |

**Potential Alternatives**

None



**Limitations**

Safer alternative building and construction products may not be available or suitable in every instance.

**Implementation**

The following steps should be taken to minimize risk:

- Minimize use of hazardous materials onsite.
- Follow manufacturer instructions regarding uses, protective equipment, ventilation, flammability, and mixing of chemicals.
- Train personnel who use pesticides. The California Department of Pesticide Regulation and county agricultural commissioners license pesticide dealers, certify pesticide applicators, and conduct onsite inspections.
- The preferred method of termiticide application is soil injection near the existing or proposed structure foundation/slab; however, if not feasible, soil drench application of termiticides should follow EPA label guidelines and the following recommendations (most of which are applicable to most pesticide applications):
  - Do not treat soil that is water-saturated or frozen.
  - Application shall not commence within 24-hours of a predicted precipitation event with a 40% or greater probability. Weather tracking must be performed on a daily basis prior to termiticide application and during the period of termiticide application.
  - Do not allow treatment chemicals to runoff from the target area. Apply proper quantity to prevent excess runoff. Provide containment for and divert stormwater from application areas using berms or diversion ditches during application.
  - Dry season: Do not apply within 10 feet of storm drains. Do not apply within 25 feet of aquatic habitats (such as, but not limited to, lakes; reservoirs; rivers; permanent streams; marshes or ponds; estuaries; and commercial fish farm ponds).
  - Wet season: Do not apply within 50 feet of storm drains or aquatic habitats (such as, but not limited to, lakes; reservoirs; rivers; permanent streams; marshes or ponds; estuaries; and commercial fish farm ponds) unless a vegetative buffer is present (if so, refer to dry season requirements).
  - Do not make on-grade applications when sustained wind speeds are above 10 mph (at application site) at nozzle end height.
  - Cover treatment site prior to a rain event in order to prevent run-off of the pesticide into non-target areas. The treated area should be limited to a size that can be backfilled and/or covered by the end of the work shift. Backfilling or covering of the treated area shall be done by the end of the same work shift in which the application is made.
  - The applicator must either cover the soil him/herself or provide written notification of the above requirement to the contractor on site and to the person commissioning the

application (if different than the contractor). If notice is provided to the contractor or the person commissioning the application, then they are responsible under the Federal Insecticide Fungicide, and Rodenticide Act (FIFRA) to ensure that: 1) if the concrete slab cannot be poured over the treated soil within 24 hours of application, the treated soil is covered with a waterproof covering (such as polyethylene sheeting), and 2) the treated soil is covered if precipitation is predicted to occur before the concrete slab is scheduled to be poured.

- Do not over-apply fertilizers, herbicides, and pesticides. Prepare only the amount needed. Follow the recommended usage instructions. Over-application is expensive and environmentally harmful. Unless on steep slopes, till fertilizers into the soil rather than hydraulic application. Apply surface dressings in several smaller applications, as opposed to one large application, to allow time for infiltration and to avoid excess material being carried offsite by runoff. Do not apply these chemicals before predicted rainfall.
- Train employees and subcontractors in proper material use.
- Supply Material Safety Data Sheets (MSDS) for all materials.
- Dispose of latex paint and paint cans, used brushes, rags, absorbent materials, and drop cloths, when thoroughly dry and are no longer hazardous, with other construction debris.
- Do not remove the original product label; it contains important safety and disposal information. Use the entire product before disposing of the container.
- Mix paint indoors or in a containment area. Never clean paintbrushes or rinse paint containers into a street, gutter, storm drain, or watercourse. Dispose of any paint thinners, residue, and sludge(s) that cannot be recycled, as hazardous waste.
- For water-based paint, clean brushes to the extent practicable, and rinse to a drain leading to a sanitary sewer where permitted, or contain for proper disposal off site. For oil-based paints, clean brushes to the extent practicable, and filter and reuse thinners and solvents.
- Use recycled and less hazardous products when practical. Recycle residual paints, solvents, non-treated lumber, and other materials.
- Use materials only where and when needed to complete the construction activity. Use safer alternative materials as much as possible. Reduce or eliminate use of hazardous materials onsite when practical.
- Document the location, time, chemicals applied, and applicator's name and qualifications.
- Keep an ample supply of spill clean up material near use areas. Train employees in spill clean up procedures.
- Avoid exposing applied materials to rainfall and runoff unless sufficient time has been allowed for them to dry.
- Discontinue use of erodible landscape material within 2 days prior to a forecasted rain event and materials should be covered and/or bermed.

- Provide containment for material use areas such as masons' areas or paint mixing/preparation areas to prevent materials/pollutants from entering stormwater.

**Costs**

All of the above are low cost measures.

**Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities.
- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Ensure employees and subcontractors throughout the job are using appropriate practices.

**References**


Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Coastal Nonpoint Pollution Control Program: Program Development and Approval Guidance, Working Group Working Paper; USEPA, April 1992.

Comments on Risk Assessments Risk Reduction Options for Cypermethrin: Docket No. OPP-2005-0293; California Stormwater Quality Association (CASQA) letter to USEPA, 2006. Environmental Hazard and General Labeling for Pyrethroid Non-Agricultural Outdoor Products, EPA-HQ-OPP-2008-0331-0021; USEPA, 2008.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.

**Description and Purpose**

Stockpile management procedures and practices are designed to reduce or eliminate air and stormwater pollution from stockpiles of soil, soil amendments, sand, paving materials such as portland cement concrete (PCC) rubble, asphalt concrete (AC), asphalt concrete rubble, aggregate base, aggregate sub base or pre-mixed aggregate, asphalt minder (so called “cold mix” asphalt), and pressure treated wood.

**Suitable Applications**

Implement in all projects that stockpile soil and other loose materials.

**Limitations**

- Plastic sheeting as a stockpile protection is temporary and hard to manage in windy conditions. Where plastic is used, consider use of plastic tarps with nylon reinforcement which may be more durable than standard sheeting.
- Plastic sheeting can increase runoff volume due to lack of infiltration and potentially cause perimeter control failure.
- Plastic sheeting breaks down faster in sunlight.
- The use of Plastic materials and photodegradable plastics should be avoided.

**Implementation**

Protection of stockpiles is a year-round requirement. To properly manage stockpiles:

**Categories**

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 | <input checked="" type="checkbox"/> |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                | <input checked="" type="checkbox"/> |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

**Legend:**

- Primary Category**
- Secondary Category**

**Targeted Constituents**

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      | <input checked="" type="checkbox"/> |
| Trash          | <input checked="" type="checkbox"/> |
| Metals         | <input checked="" type="checkbox"/> |
| Bacteria       |                                     |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics       | <input checked="" type="checkbox"/> |

**Potential Alternatives**

None



- On larger sites, a minimum of 50 ft separation from concentrated flows of stormwater, drainage courses, and inlets is recommended.
- All stockpiles are required to be protected immediately if they are not scheduled to be used within 14 days.
- Protect all stockpiles from stormwater runoff using temporary perimeter sediment barriers such as compost berms (SE-13), temporary silt dikes (SE-12), fiber rolls (SE-5), silt fences (SE-1), sandbags (SE-8), gravel bags (SE-6), or biofilter bags (SE-14). Refer to the individual fact sheet for each of these controls for installation information.
- Implement wind erosion control practices as appropriate on all stockpiled material. For specific information, see WE-1, Wind Erosion Control.
- Manage stockpiles of contaminated soil in accordance with WM-7, Contaminated Soil Management.
- Place bagged materials on pallets and under cover.
- Ensure that stockpile coverings are installed securely to protect from wind and rain.
- Some plastic covers withstand weather and sunlight better than others. Select cover materials or methods based on anticipated duration of use.

#### ***Protection of Non-Active Stockpiles***

Non-active stockpiles of the identified materials should be protected further as follows:

##### *Soil stockpiles*

- Soil stockpiles should be covered or protected with soil stabilization measures and a temporary perimeter sediment barrier at all times.
- Temporary vegetation should be considered for topsoil piles that will be stockpiled for extended periods.

##### *Stockpiles of Portland cement concrete rubble, asphalt concrete, asphalt concrete rubble, aggregate base, or aggregate sub base*

- Stockpiles should be covered and protected with a temporary perimeter sediment barrier at all times.

##### *Stockpiles of "cold mix"*

- Cold mix stockpiles should be placed on and covered with plastic sheeting or comparable material at all times and surrounded by a berm.

##### *Stockpiles of fly ash, stucco, hydrated lime*

- Stockpiles of materials that may raise the pH of runoff (i.e., basic materials) should be covered with plastic and surrounded by a berm.

*Stockpiles/Storage of wood (Pressure treated with chromated copper arsenate or ammoniacal copper zinc arsenate)*

- Treated wood should be covered with plastic sheeting or comparable material at all times and surrounded by a berm.

### **Protection of Active Stockpiles**

Active stockpiles of the identified materials should be protected as follows:

- All stockpiles should be covered and protected with a temporary linear sediment barrier prior to the onset of precipitation.
- Stockpiles of “cold mix” and treated wood, and basic materials should be placed on and covered with plastic sheeting or comparable material and surrounded by a berm prior to the onset of precipitation.
- The downstream perimeter of an active stockpile should be protected with a linear sediment barrier or berm and runoff should be diverted around or away from the stockpile on the upstream perimeter.

### **Costs**


For cost information associated with stockpile protection refer to the individual erosion or sediment control BMP fact sheet considered for implementation (For example, refer to SE-1 Silt Fence for installation of silt fence around the perimeter of a stockpile.)

### **Inspection and Maintenance**

- Stockpiles must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- It may be necessary to inspect stockpiles covered with plastic sheeting more frequently during certain conditions (for example, high winds or extreme heat).
- Repair and/or replace perimeter controls and covers as needed to keep them functioning properly.
- Sediment shall be removed when it reaches one-third of the barrier height.

### **References**

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.



### Description and Purpose

Prevent or reduce the discharge of pollutants to drainage systems or watercourses from leaks and spills by reducing the chance for spills, stopping the source of spills, containing and cleaning up spills, properly disposing of spill materials, and training employees.

This best management practice covers only spill prevention and control. However, WM-1, Materials Delivery and Storage, and WM-2, Material Use, also contain useful information, particularly on spill prevention. For information on wastes, see the waste management BMPs in this section.

### Suitable Applications

This BMP is suitable for all construction projects. Spill control procedures are implemented anytime chemicals or hazardous substances are stored on the construction site, including the following materials:

- Soil stabilizers/binders
- Dust palliatives
- Herbicides
- Growth inhibitors
- Fertilizers
- Deicing/anti-icing chemicals

### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 |                                     |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

### Legend:

- Primary Objective
- Secondary Objective

### Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      | <input checked="" type="checkbox"/> |
| Trash          | <input checked="" type="checkbox"/> |
| Metals         | <input checked="" type="checkbox"/> |
| Bacteria       |                                     |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics       | <input checked="" type="checkbox"/> |

### Potential Alternatives

None



- Fuels
- Lubricants
- Other petroleum distillates

## Limitations

- In some cases it may be necessary to use a private spill cleanup company.
- This BMP applies to spills caused by the contractor and subcontractors.
- Procedures and practices presented in this BMP are general. Contractor should identify appropriate practices for the specific materials used or stored onsite

## Implementation

The following steps will help reduce the stormwater impacts of leaks and spills:

### Education

- Be aware that different materials pollute in different amounts. Make sure that each employee knows what a “significant spill” is for each material they use, and what is the appropriate response for “significant” and “insignificant” spills.
- Educate employees and subcontractors on potential dangers to humans and the environment from spills and leaks.
- Hold regular meetings to discuss and reinforce appropriate disposal procedures (incorporate into regular safety meetings).
- Establish a continuing education program to indoctrinate new employees.
- Have contractor’s superintendent or representative oversee and enforce proper spill prevention and control measures.

### General Measures

- To the extent that the work can be accomplished safely, spills of oil, petroleum products, substances listed under 40 CFR parts 110,117, and 302, and sanitary and septic wastes should be contained and cleaned up immediately.
- Store hazardous materials and wastes in covered containers and protect from vandalism.
- Place a stockpile of spill cleanup materials where it will be readily accessible.
- Train employees in spill prevention and cleanup.
- Designate responsible individuals to oversee and enforce control measures.
- Spills should be covered and protected from stormwater runoff during rainfall to the extent that it doesn’t compromise clean up activities.
- Do not bury or wash spills with water.

- Store and dispose of used clean up materials, contaminated materials, and recovered spill material that is no longer suitable for the intended purpose in conformance with the provisions in applicable BMPs.
- Do not allow water used for cleaning and decontamination to enter storm drains or watercourses. Collect and dispose of contaminated water in accordance with WM-10, Liquid Waste Management.
- Contain water overflow or minor water spillage and do not allow it to discharge into drainage facilities or watercourses.
- Place proper storage, cleanup, and spill reporting instructions for hazardous materials stored or used on the project site in an open, conspicuous, and accessible location.
- Keep waste storage areas clean, well organized, and equipped with ample cleanup supplies as appropriate for the materials being stored. Perimeter controls, containment structures, covers, and liners should be repaired or replaced as needed to maintain proper function.

**Cleanup**

- Clean up leaks and spills immediately.
- Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be sent to either a certified laundry (rags) or disposed of as hazardous waste.
- Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in this section for specific information.

**Minor Spills**

- Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.
- Use absorbent materials on small spills rather than hosing down or burying the spill.
- Absorbent materials should be promptly removed and disposed of properly.
- Follow the practice below for a minor spill:
  - Contain the spread of the spill.
  - Recover spilled materials.
  - Clean the contaminated area and properly dispose of contaminated materials.

**Semi-Significant Spills**

- Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities.

- Spills should be cleaned up immediately:
  - Contain spread of the spill.
  - Notify the project foreman immediately.
  - If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
  - If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
  - If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

### ***Significant/Hazardous Spills***

- For significant or hazardous spills that cannot be controlled by personnel in the immediate vicinity, the following steps should be taken:
  - Notify the local emergency response by dialing 911. In addition to 911, the contractor will notify the proper county officials. It is the contractor's responsibility to have all emergency phone numbers at the construction site.
  - Notify the Governor's Office of Emergency Services Warning Center, (916) 845-8911.
  - For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110,119, and 302, the contractor should notify the National Response Center at (800) 424-8802.
  - Notification should first be made by telephone and followed up with a written report.
  - The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
  - Other agencies which may need to be consulted include, but are not limited to, the Fire Department, the Public Works Department, the Coast Guard, the Highway Patrol, the City/County Police Department, Department of Toxic Substances, California Division of Oil and Gas, Cal/OSHA, etc.

### ***Reporting***

- Report significant spills to local agencies, such as the Fire Department; they can assist in cleanup.
- Federal regulations require that any significant oil spill into a water body or onto an adjoining shoreline be reported to the National Response Center (NRC) at 800-424-8802 (24 hours).

Use the following measures related to specific activities:

***Vehicle and Equipment Maintenance***

- If maintenance must occur onsite, use a designated area and a secondary containment, located away from drainage courses, to prevent the runoff of stormwater and the runoff of spills.
- Regularly inspect onsite vehicles and equipment for leaks and repair immediately
- Check incoming vehicles and equipment (including delivery trucks, and employee and subcontractor vehicles) for leaking oil and fluids. Do not allow leaking vehicles or equipment onsite.
- Always use secondary containment, such as a drain pan or drop cloth, to catch spills or leaks when removing or changing fluids.
- Place drip pans or absorbent materials under paving equipment when not in use.
- Use absorbent materials on small spills rather than hosing down or burying the spill. Remove the absorbent materials promptly and dispose of properly.
- Promptly transfer used fluids to the proper waste or recycling drums. Don't leave full drip pans or other open containers lying around
- Oil filters disposed of in trashcans or dumpsters can leak oil and pollute stormwater. Place the oil filter in a funnel over a waste oil-recycling drum to drain excess oil before disposal. Oil filters can also be recycled. Ask the oil supplier or recycler about recycling oil filters.
- Store cracked batteries in a non-leaking secondary container. Do this with all cracked batteries even if you think all the acid has drained out. If you drop a battery, treat it as if it is cracked. Put it into the containment area until you are sure it is not leaking.

***Vehicle and Equipment Fueling***

- If fueling must occur onsite, use designate areas, located away from drainage courses, to prevent the runoff of stormwater and the runoff of spills.
- Discourage "topping off" of fuel tanks.
- Always use secondary containment, such as a drain pan, when fueling to catch spills/ leaks.

**Costs**

Prevention of leaks and spills is inexpensive. Treatment and/ or disposal of contaminated soil or water can be quite expensive.

**Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and of two-week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect BMPs subject to non-stormwater discharge daily while non-stormwater discharges occur.


- Keep ample supplies of spill control and cleanup materials onsite, near storage, unloading, and maintenance areas.
- Update your spill prevention and control plan and stock cleanup materials as changes occur in the types of chemicals onsite.

**References**

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.



### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 |                                     |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

### Legend:

- Primary Objective
- Secondary Objective

### Description and Purpose

Solid waste management procedures and practices are designed to prevent or reduce the discharge of pollutants to stormwater from solid or construction waste by providing designated waste collection areas and containers, arranging for regular disposal, and training employees and subcontractors.

### Suitable Applications

This BMP is suitable for construction sites where the following wastes are generated or stored:

- Solid waste generated from trees and shrubs removed during land clearing, demolition of existing structures (rubble), and building construction
- Packaging materials including wood, paper, and plastic
- Scrap or surplus building materials including scrap metals, rubber, plastic, glass pieces and masonry products
- Domestic wastes including food containers such as beverage cans, coffee cups, paper bags, plastic wrappers, and cigarettes
- Construction wastes including brick, mortar, timber, steel and metal scraps, pipe and electrical cuttings, non-hazardous equipment parts, styrofoam and other materials used to transport and package construction materials
- Highway planting wastes, including vegetative material,

### Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      | <input checked="" type="checkbox"/> |
| Trash          | <input checked="" type="checkbox"/> |
| Metals         | <input checked="" type="checkbox"/> |
| Bacteria       |                                     |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics       | <input checked="" type="checkbox"/> |

### Potential Alternatives

None



plant containers, and packaging materials

**Limitations**

Temporary stockpiling of certain construction wastes may not necessitate stringent drainage related controls during the non-rainy season or in desert areas with low rainfall.

**Implementation**

The following steps will help keep a clean site and reduce stormwater pollution:

- Select designated waste collection areas onsite.
- Inform trash-hauling contractors that you will accept only watertight dumpsters for onsite use. Inspect dumpsters for leaks and repair any dumpster that is not watertight.
- Locate containers in a covered area or in a secondary containment.
- Provide an adequate number of containers with lids or covers that can be placed over the container to keep rain out or to prevent loss of wastes when it is windy.
- Plan for additional containers and more frequent pickup during the demolition phase of construction.
- Collect site trash daily, especially during rainy and windy conditions.
- Remove this solid waste promptly since erosion and sediment control devices tend to collect litter.
- Make sure that toxic liquid wastes (used oils, solvents, and paints) and chemicals (acids, pesticides, additives, curing compounds) are not disposed of in dumpsters designated for construction debris.
- Do not hose out dumpsters on the construction site. Leave dumpster cleaning to the trash hauling contractor.
- Arrange for regular waste collection before containers overflow.
- Clean up immediately if a container does spill.
- Make sure that construction waste is collected, removed, and disposed of only at authorized disposal areas.

**Education**

- Have the contractor's superintendent or representative oversee and enforce proper solid waste management procedures and practices.
- Instruct employees and subcontractors on identification of solid waste and hazardous waste.
- Educate employees and subcontractors on solid waste storage and disposal procedures.
- Hold regular meetings to discuss and reinforce disposal procedures (incorporate into regular safety meetings).

- Require that employees and subcontractors follow solid waste handling and storage procedures.
- Prohibit littering by employees, subcontractors, and visitors.
- Minimize production of solid waste materials wherever possible.

***Collection, Storage, and Disposal***

- Littering on the project site should be prohibited.
- To prevent clogging of the storm drainage system, litter and debris removal from drainage grates, trash racks, and ditch lines should be a priority.
- Trash receptacles should be provided in the contractor's yard, field trailer areas, and at locations where workers congregate for lunch and break periods.
- Litter from work areas within the construction limits of the project site should be collected and placed in watertight dumpsters at least weekly, regardless of whether the litter was generated by the contractor, the public, or others. Collected litter and debris should not be placed in or next to drain inlets, stormwater drainage systems, or watercourses.
- Dumpsters of sufficient size and number should be provided to contain the solid waste generated by the project.
- Full dumpsters should be removed from the project site and the contents should be disposed of by the trash hauling contractor.
- Construction debris and waste should be removed from the site biweekly or more frequently as needed.
- Construction material visible to the public should be stored or stacked in an orderly manner.
- Stormwater runoff should be prevented from contacting stored solid waste through the use of berms, dikes, or other temporary diversion structures or through the use of measures to elevate waste from site surfaces.
- Solid waste storage areas should be located at least 50 ft from drainage facilities and watercourses and should not be located in areas prone to flooding or ponding.
- Except during fair weather, construction and highway planting waste not stored in watertight dumpsters should be securely covered from wind and rain by covering the waste with tarps or plastic.
- Segregate potentially hazardous waste from non-hazardous construction site waste.
- Make sure that toxic liquid wastes (used oils, solvents, and paints) and chemicals (acids, pesticides, additives, curing compounds) are not disposed of in dumpsters designated for construction debris.
- For disposal of hazardous waste, see WM-6, Hazardous Waste Management. Have hazardous waste hauled to an appropriate disposal and/or recycling facility.

- Salvage or recycle useful vegetation debris, packaging and surplus building materials when practical. For example, trees and shrubs from land clearing can be used as a brush barrier, or converted into wood chips, then used as mulch on graded areas. Wood pallets, cardboard boxes, and construction scraps can also be recycled.

**Costs**

All of the above are low cost measures.

**Inspection and Maintenance**


- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and of two-week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect BMPs subject to non-stormwater discharge daily while non-stormwater discharges occur
- Inspect construction waste area regularly.
- Arrange for regular waste collection.

**References**

Processes, Procedures and Methods to Control Pollution Resulting from All Construction Activity, 430/9-73-007, USEPA, 1973.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.



### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 |                                     |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

### Legend:

- Primary Objective
- Secondary Objective

### Description and Purpose

Prevent or reduce the discharge of pollutants to stormwater from hazardous waste through proper material use, waste disposal, and training of employees and subcontractors.

### Suitable Applications

This best management practice (BMP) applies to all construction projects. Hazardous waste management practices are implemented on construction projects that generate waste from the use of:

- Petroleum Products
- Concrete Curing Compounds
- Palliatives
- Septic Wastes
- Stains
- Wood Preservatives
- Asphalt Products
- Pesticides
- Acids
- Paints
- Solvents
- Roofing Tar
- Any materials deemed a hazardous waste in California, Title 22 Division 4.5, or listed in 40 CFR Parts 110, 117, 261, or 302

### Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       |                                     |
| Nutrients      | <input checked="" type="checkbox"/> |
| Trash          | <input checked="" type="checkbox"/> |
| Metals         | <input checked="" type="checkbox"/> |
| Bacteria       | <input checked="" type="checkbox"/> |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics       | <input checked="" type="checkbox"/> |

### Potential Alternatives

None



In addition, sites with existing structures may contain wastes, which must be disposed of in accordance with federal, state, and local regulations. These wastes include:

- Sandblasting grit mixed with lead-, cadmium-, or chromium-based paints
- Asbestos
- PCBs (particularly in older transformers)

### **Limitations**

- Hazardous waste that cannot be reused or recycled must be disposed of by a licensed hazardous waste hauler.
- Nothing in this BMP relieves the contractor from responsibility for compliance with federal, state, and local laws regarding storage, handling, transportation, and disposal of hazardous wastes.
- This BMP does not cover aerially deposited lead (ADL) soils. For ADL soils refer to WM-7, Contaminated Soil Management.

### **Implementation**

The following steps will help reduce stormwater pollution from hazardous wastes:

#### ***Material Use***

- Wastes should be stored in sealed containers constructed of a suitable material and should be labeled as required by Title 22 CCR, Division 4.5 and 49 CFR Parts 172, 173, 178, and 179.
- All hazardous waste should be stored, transported, and disposed as required in Title 22 CCR, Division 4.5 and 49 CFR 261-263.
- Waste containers should be stored in temporary containment facilities that should comply with the following requirements:
  - Temporary containment facility should provide for a spill containment volume equal to 1.5 times the volume of all containers able to contain precipitation from a 25 year storm event, plus the greater of 10% of the aggregate volume of all containers or 100% of the capacity of the largest tank within its boundary, whichever is greater.
  - Temporary containment facility should be impervious to the materials stored there for a minimum contact time of 72 hours.
  - Temporary containment facilities should be maintained free of accumulated rainwater and spills. In the event of spills or leaks, accumulated rainwater and spills should be placed into drums after each rainfall. These liquids should be handled as a hazardous waste unless testing determines them to be non-hazardous. Non-hazardous liquids should be sent to an approved disposal site.
  - Sufficient separation should be provided between stored containers to allow for spill cleanup and emergency response access.

- Incompatible materials, such as chlorine and ammonia, should not be stored in the same temporary containment facility.
- Throughout the rainy season, temporary containment facilities should be covered during non-working days, and prior to rain events. Covered facilities may include use of plastic tarps for small facilities or constructed roofs with overhangs.
- Drums should not be overfilled and wastes should not be mixed.
- Unless watertight, containers of dry waste should be stored on pallets.
- Do not over-apply herbicides and pesticides. Prepare only the amount needed. Follow the recommended usage instructions. Over application is expensive and environmentally harmful. Apply surface dressings in several smaller applications, as opposed to one large application. Allow time for infiltration and avoid excess material being carried offsite by runoff. Do not apply these chemicals just before it rains. People applying pesticides must be certified in accordance with federal and state regulations.
- Paint brushes and equipment for water and oil based paints should be cleaned within a contained area and should not be allowed to contaminate site soils, watercourses, or drainage systems. Waste paints, thinners, solvents, residues, and sludges that cannot be recycled or reused should be disposed of as hazardous waste. When thoroughly dry, latex paint and paint cans, used brushes, rags, absorbent materials, and drop cloths should be disposed of as solid waste.
- Do not clean out brushes or rinse paint containers into the dirt, street, gutter, storm drain, or stream. "Paint out" brushes as much as possible. Rinse water-based paints to the sanitary sewer. Filter and reuse thinners and solvents. Dispose of excess oil-based paints and sludge as hazardous waste.
- The following actions should be taken with respect to temporary contaminant:
  - Ensure that adequate hazardous waste storage volume is available.
  - Ensure that hazardous waste collection containers are conveniently located.
  - Designate hazardous waste storage areas onsite away from storm drains or watercourses and away from moving vehicles and equipment to prevent accidental spills.
  - Minimize production or generation of hazardous materials and hazardous waste on the job site.
  - Use containment berms in fueling and maintenance areas and where the potential for spills is high.
  - Segregate potentially hazardous waste from non-hazardous construction site debris.
  - Keep liquid or semi-liquid hazardous waste in appropriate containers (closed drums or similar) and under cover.

- Clearly label all hazardous waste containers with the waste being stored and the date of accumulation.
- Place hazardous waste containers in secondary containment.
- Do not allow potentially hazardous waste materials to accumulate on the ground.
- Do not mix wastes.
- Use all of the product before disposing of the container.
- Do not remove the original product label; it contains important safety and disposal information.

***Waste Recycling Disposal***

- Select designated hazardous waste collection areas onsite.
- Hazardous materials and wastes should be stored in covered containers and protected from vandalism.
- Place hazardous waste containers in secondary containment.
- Do not mix wastes, this can cause chemical reactions, making recycling impossible and complicating disposal.
- Recycle any useful materials such as used oil or water-based paint.
- Make sure that toxic liquid wastes (used oils, solvents, and paints) and chemicals (acids, pesticides, additives, curing compounds) are not disposed of in dumpsters designated for construction debris.
- Arrange for regular waste collection before containers overflow.
- Make sure that hazardous waste (e.g., excess oil-based paint and sludge) is collected, removed, and disposed of only at authorized disposal areas.

***Disposal Procedures***

- Waste should be disposed of by a licensed hazardous waste transporter at an authorized and licensed disposal facility or recycling facility utilizing properly completed Uniform Hazardous Waste Manifest forms.
- A Department of Health Services certified laboratory should sample waste to determine the appropriate disposal facility.
- Properly dispose of rainwater in secondary containment that may have mixed with hazardous waste.
- Attention is directed to "Hazardous Material", "Contaminated Material", and "Aerially Deposited Lead" of the contract documents regarding the handling and disposal of hazardous materials.

***Education***

- Educate employees and subcontractors on hazardous waste storage and disposal procedures.
- Educate employees and subcontractors on potential dangers to humans and the environment from hazardous wastes.
- Instruct employees and subcontractors on safety procedures for common construction site hazardous wastes.
- Instruct employees and subcontractors in identification of hazardous and solid waste.
- Hold regular meetings to discuss and reinforce hazardous waste management procedures (incorporate into regular safety meetings).
- The contractor's superintendent or representative should oversee and enforce proper hazardous waste management procedures and practices.
- Make sure that hazardous waste is collected, removed, and disposed of only at authorized disposal areas.
- Warning signs should be placed in areas recently treated with chemicals.
- Place a stockpile of spill cleanup materials where it will be readily accessible.
- If a container does spill, clean up immediately.

**Costs**

All of the above are low cost measures.

***Inspection and Maintenance***

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and of two week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect BMPs subject to non-stormwater discharge daily while non-stormwater discharges occur
- Hazardous waste should be regularly collected.
- A foreman or construction supervisor should monitor onsite hazardous waste storage and disposal procedures.
- Waste storage areas should be kept clean, well organized, and equipped with ample cleanup supplies as appropriate for the materials being stored.
- Perimeter controls, containment structures, covers, and liners should be repaired or replaced as needed to maintain proper function.
- Hazardous spills should be cleaned up and reported in conformance with the applicable Material Safety Data Sheet (MSDS) and the instructions posted at the project site.

- The National Response Center, at (800) 424-8802, should be notified of spills of federal reportable quantities in conformance with the requirements in 40 CFR parts 110, 117, and 302. Also notify the Governors Office of Emergency Services Warning Center at (916) 845-8911.
- A copy of the hazardous waste manifests should be provided.


**References**

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Processes, Procedures and Methods to Control Pollution Resulting from All Construction Activity, 430/9-73-007, USEPA, 1973.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.



### Categories

- EC Erosion Control
- SE Sediment Control
- TC Tracking Control
- WE Wind Erosion Control
- NS Non-Stormwater Management Control
- WM Waste Management and Materials Pollution Control

### Legend:

- Primary Objective
- Secondary Objective

### Description and Purpose

Prevent or reduce the discharge of pollutants to stormwater from contaminated soil and highly acidic or alkaline soils by conducting pre-construction surveys, inspecting excavations regularly, and remediating contaminated soil promptly.

### Suitable Applications

Contaminated soil management is implemented on construction projects in highly urbanized or industrial areas where soil contamination may have occurred due to spills, illicit discharges, aerial deposition, past use and leaks from underground storage tanks.

### Limitations

Contaminated soils that cannot be treated onsite must be disposed of offsite by a licensed hazardous waste hauler. The presence of contaminated soil may indicate contaminated water as well. See NS-2, Dewatering Operations, for more information.

The procedures and practices presented in this BMP are general. The contractor should identify appropriate practices and procedures for the specific contaminants known to exist or discovered onsite.

### Implementation

Most owners and developers conduct pre-construction environmental assessments as a matter of routine. Contaminated soils are often identified during project planning and development with known locations identified in the plans, specifications and in the SWPPP. The contractor should review applicable reports and investigate appropriate call-outs in the

### Targeted Constituents

- Sediment
- Nutrients
- Trash
- Metals
- Bacteria
- Oil and Grease
- Organics

### Potential Alternatives

None



# Contaminated Soil Management WM-7

---

plans, specifications, and SWPPP. Recent court rulings holding contractors liable for cleanup costs when they unknowingly move contaminated soil highlight the need for contractors to confirm a site assessment is completed before earth moving begins.

The following steps will help reduce stormwater pollution from contaminated soil:

- Conduct thorough, pre-construction inspections of the site and review documents related to the site. If inspection or reviews indicated presence of contaminated soils, develop a plan before starting work.
- Look for contaminated soil as evidenced by discoloration, odors, differences in soil properties, abandoned underground tanks or pipes, or buried debris.
- Prevent leaks and spills. Contaminated soil can be expensive to treat and dispose of properly. However, addressing the problem before construction is much less expensive than after the structures are in place.
- The contractor may further identify contaminated soils by investigating:
  - Past site uses and activities
  - Detected or undetected spills and leaks
  - Acid or alkaline solutions from exposed soil or rock formations high in acid or alkaline forming elements
  - Contaminated soil as evidenced by discoloration, odors, differences in soil properties, abandoned underground tanks or pipes, or buried debris.
  - Suspected soils should be tested at a certified laboratory.

## ***Education***

- Have employees and subcontractors complete a safety training program which meets 29 CFR 1910.120 and 8 CCR 5192 covering the potential hazards as identified, prior to performing any excavation work at the locations containing material classified as hazardous.
- Educate employees and subcontractors in identification of contaminated soil and on contaminated soil handling and disposal procedures.
- Hold regular meetings to discuss and reinforce disposal procedures (incorporate into regular safety meetings).

## ***Handling Procedures for Material with Aerially Deposited Lead (ADL)***

- Materials from areas designated as containing (ADL) may, if allowed by the contract special provisions, be excavated, transported, and used in the construction of embankments and/or backfill.
- Excavation, transportation, and placement operations should result in no visible dust.
- Caution should be exercised to prevent spillage of lead containing material during transport.

- Quality should be monitored during excavation of soils contaminated with lead.

***Handling Procedures for Contaminated Soils***

- Minimize onsite storage. Contaminated soil should be disposed of properly in accordance with all applicable regulations. All hazardous waste storage will comply with the requirements in Title 22, CCR, Sections 66265.250 to 66265.260.
- Test suspected soils at an approved certified laboratory.
- Work with the local regulatory agencies to develop options for treatment or disposal if the soil is contaminated.
- Avoid temporary stockpiling of contaminated soils or hazardous material.
- Take the following precautions if temporary stockpiling is necessary:
  - Cover the stockpile with plastic sheeting or tarps.
  - Install a berm around the stockpile to prevent runoff from leaving the area.
  - Do not stockpile in or near storm drains or watercourses.
- Remove contaminated material and hazardous material on exteriors of transport vehicles and place either into the current transport vehicle or into the excavation prior to the vehicle leaving the exclusion zone.
- Monitor the air quality continuously during excavation operations at all locations containing hazardous material.
- Procure all permits and licenses, pay all charges and fees, and give all notices necessary and incident to the due and lawful prosecution of the work, including registration for transporting vehicles carrying the contaminated material and the hazardous material.
- Collect water from decontamination procedures and treat or dispose of it at an appropriate disposal site.
- Collect non-reusable protective equipment, once used by any personnel, and dispose of at an appropriate disposal site.
- Install temporary security fence to surround and secure the exclusion zone. Remove fencing when no longer needed.
- Excavate, transport, and dispose of contaminated material and hazardous material in accordance with the rules and regulations of the following agencies (the specifications of these agencies supersede the procedures outlined in this BMP):
  - United States Department of Transportation (USDOT)
  - United States Environmental Protection Agency (USEPA)
  - California Environmental Protection Agency (CAL-EPA)

- California Division of Occupation Safety and Health Administration (CAL-OSHA)
- Local regulatory agencies

***Procedures for Underground Storage Tank Removals***

- Prior to commencing tank removal operations, obtain the required underground storage tank removal permits and approval from the federal, state, and local agencies that have jurisdiction over such work.
- To determine if it contains hazardous substances, arrange to have tested, any liquid or sludge found in the underground tank prior to its removal.
- Following the tank removal, take soil samples beneath the excavated tank and perform analysis as required by the local agency representative(s).
- The underground storage tank, any liquid or sludge found within the tank, and all contaminated substances and hazardous substances removed during the tank removal and transported to disposal facilities permitted to accept such waste.

***Water Control***

- All necessary precautions and preventive measures should be taken to prevent the flow of water, including ground water, from mixing with hazardous substances or underground storage tank excavations. Such preventative measures may consist of, but are not limited to, berms, cofferdams, grout curtains, freeze walls, and seal course concrete or any combination thereof.
- If water does enter an excavation and becomes contaminated, such water, when necessary to proceed with the work, should be discharged to clean, closed top, watertight transportable holding tanks, treated, and disposed of in accordance with federal, state, and local laws.

**Costs**

Prevention of leaks and spills is inexpensive. Treatment or disposal of contaminated soil can be quite expensive.

**Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and of two-week intervals in the non-rainy season to verify continued BMP implementation.
- Arrange for contractor's Water Pollution Control Manager, foreman, and/or construction supervisor to monitor onsite contaminated soil storage and disposal procedures.
- Monitor air quality continuously during excavation operations at all locations containing hazardous material.
- Coordinate contaminated soils and hazardous substances/waste management with the appropriate federal, state, and local agencies.

- Implement WM-4, Spill Prevention and Control, to prevent leaks and spills as much as possible.


## References

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Processes, Procedures and Methods to Control Pollution Resulting from All Construction Activity, 430/9-73-007, USEPA, 1973.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.



### Description and Purpose

Prevent the discharge of pollutants to stormwater from concrete waste by conducting washout onsite or offsite in a designated area, and by employee and subcontractor training.

The General Permit incorporates Numeric Effluent Limits (NEL) and Numeric Action Levels (NAL) for pH (see Section 2 of this handbook to determine your project's risk level and if you are subject to these requirements).

Many types of construction materials, including mortar, concrete, stucco, cement and block and their associated wastes have basic chemical properties that can raise pH levels outside of the permitted range. Additional care should be taken when managing these materials to prevent them from coming into contact with stormwater flows and raising pH to levels outside the accepted range.

### Suitable Applications

Concrete waste management procedures and practices are implemented on construction projects where:

- Concrete is used as a construction material or where concrete dust and debris result from demolition activities.
- Slurries containing portland cement concrete (PCC) are generated, such as from saw cutting, coring, grinding, grooving, and hydro-concrete demolition.

### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 |                                     |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                | <input checked="" type="checkbox"/> |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

### Legend:

- Primary Category
- Secondary Category

### Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      |                                     |
| Trash          |                                     |
| Metals         | <input checked="" type="checkbox"/> |
| Bacteria       |                                     |
| Oil and Grease |                                     |
| Organics       |                                     |

### Potential Alternatives

None



- Concrete trucks and other concrete-coated equipment are washed onsite.
- Mortar-mixing stations exist.
- Stucco mixing and spraying .
- See also NS-8, Vehicle and Equipment Cleaning.

**Limitations**

- Offsite washout of concrete wastes may not always be possible.
- Multiple washouts may be needed to assure adequate capacity and to allow for evaporation.

**Implementation**

The following steps will help reduce stormwater pollution from concrete wastes:

- Incorporate requirements for concrete waste management into material supplier and subcontractor agreements.
- Store dry and wet materials under cover, away from drainage areas. Refer to WM-1, Material Delivery and Storage for more information.
- Avoid mixing excess amounts of concrete.
- Perform washout of concrete trucks in designated areas only, where washout will not reach stormwater.
- Do not wash out concrete trucks into storm drains, open ditches, streets, streams or onto the ground. Trucks should always be washed out into designated facilities.
- Do not allow excess concrete to be dumped onsite, except in designated areas.
- For onsite washout:
  - On larger sites, it is recommended to locate washout areas at least 50 feet from storm drains, open ditches, or water bodies. Do not allow runoff from this area by constructing a temporary pit or bermed area large enough for liquid and solid waste.
  - Washout wastes into the temporary washout where the concrete can set, be broken up, and then disposed properly.
  - Washout should be lined so there is no discharge into the underlying soil.
- Do not wash sweepings from exposed aggregate concrete into the street or storm drain. Collect and return sweepings to aggregate base stockpile or dispose in the trash.
- See typical concrete washout installation details at the end of this fact sheet.

**Education**

- Educate employees, subcontractors, and suppliers on the concrete waste management techniques described herein.

- Arrange for contractor's superintendent or representative to oversee and enforce concrete waste management procedures.
- Discuss the concrete management techniques described in this BMP (such as handling of concrete waste and washout) with the ready-mix concrete supplier before any deliveries are made.

***Concrete Demolition Wastes***

- Stockpile concrete demolition waste in accordance with BMP WM-3, Stockpile Management.
- Dispose of or recycle hardened concrete waste in accordance with applicable federal, state or local regulations.

***Concrete Slurry Wastes***

- PCC and AC waste should not be allowed to enter storm drains or watercourses.
- PCC and AC waste should be collected and disposed of or placed in a temporary concrete washout facility (as described in Onsite Temporary Concrete Washout Facility, Concrete Transit Truck Washout Procedures, below).
- A foreman or construction supervisor should monitor onsite concrete working tasks, such as saw cutting, coring, grinding and grooving to ensure proper methods are implemented.
- Saw-cut concrete slurry should not be allowed to enter storm drains or watercourses. Residue from grinding operations should be picked up by means of a vacuum attachment to the grinding machine or by sweeping. Saw cutting residue should not be allowed to flow across the pavement and should not be left on the surface of the pavement. See also NS-3, Paving and Grinding Operations; and WM-10, Liquid Waste Management.
- Concrete slurry residue should be disposed in a temporary washout facility (as described in Onsite Temporary Concrete Washout Facility, Concrete Transit Truck Washout Procedures, below) and allowed to dry. Dispose of dry slurry residue in accordance with WM-5, Solid Waste Management.

***Onsite Temporary Concrete Washout Facility, Transit Truck Washout Procedures***

- Temporary concrete washout facilities should be located a minimum of 50 ft from storm drain inlets, open drainage facilities, and watercourses. Each facility should be located away from construction traffic or access areas to prevent disturbance or tracking.
- A sign should be installed adjacent to each washout facility to inform concrete equipment operators to utilize the proper facilities.
- Temporary concrete washout facilities should be constructed above grade or below grade at the option of the contractor. Temporary concrete washout facilities should be constructed and maintained in sufficient quantity and size to contain all liquid and concrete waste generated by washout operations.

- Temporary washout facilities should have a temporary pit or bermed areas of sufficient volume to completely contain all liquid and waste concrete materials generated during washout procedures.
- Temporary washout facilities should be lined to prevent discharge to the underlying ground or surrounding area.
- Washout of concrete trucks should be performed in designated areas only.
- Only concrete from mixer truck chutes should be washed into concrete wash out.
- Concrete washout from concrete pumper bins can be washed into concrete pumper trucks and discharged into designated washout area or properly disposed of or recycled offsite.
- Once concrete wastes are washed into the designated area and allowed to harden, the concrete should be broken up, removed, and disposed of per WM-5, Solid Waste Management. Dispose of or recycle hardened concrete on a regular basis.
- Temporary Concrete Washout Facility (Type Above Grade)
  - Temporary concrete washout facility (type above grade) should be constructed as shown on the details at the end of this BMP, with a recommended minimum length and minimum width of 10 ft; however, smaller sites or jobs may only need a smaller washout facility. With any washout, always maintain a sufficient quantity and volume to contain all liquid and concrete waste generated by washout operations.
  - Materials used to construct the washout area should conform to the provisions detailed in their respective BMPs (e.g., SE-8 Sandbag Barrier).
  - Plastic lining material should be a minimum of 10 mil in polyethylene sheeting and should be free of holes, tears, or other defects that compromise the impermeability of the material.
  - Alternatively, portable removable containers can be used as above grade concrete washouts. Also called a “roll-off”; this concrete washout facility should be properly sealed to prevent leakage, and should be removed from the site and replaced when the container reaches 75% capacity.
- Temporary Concrete Washout Facility (Type Below Grade)
  - Temporary concrete washout facilities (type below grade) should be constructed as shown on the details at the end of this BMP, with a recommended minimum length and minimum width of 10 ft. The quantity and volume should be sufficient to contain all liquid and concrete waste generated by washout operations.
  - Lath and flagging should be commercial type.
  - Plastic lining material should be a minimum of 10 mil polyethylene sheeting and should be free of holes, tears, or other defects that compromise the impermeability of the material.

- The base of a washout facility should be free of rock or debris that may damage a plastic liner.

### ***Removal of Temporary Concrete Washout Facilities***

- When temporary concrete washout facilities are no longer required for the work, the hardened concrete should be removed and properly disposed or recycled in accordance with federal, state or local regulations. Materials used to construct temporary concrete washout facilities should be removed from the site of the work and properly disposed or recycled in accordance with federal, state or local regulations..
- Holes, depressions or other ground disturbance caused by the removal of the temporary concrete washout facilities should be backfilled and repaired.

### **Costs**

All of the above are low cost measures. Roll-off concrete washout facilities can be more costly than other measures due to removal and replacement; however, provide a cleaner alternative to traditional washouts. The type of washout facility, size, and availability of materials will determine the cost of the washout.

### **Inspection and Maintenance**



- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Temporary concrete washout facilities should be maintained to provide adequate holding capacity with a minimum freeboard of 4 in. for above grade facilities and 12 in. for below grade facilities. Maintaining temporary concrete washout facilities should include removing and disposing of hardened concrete and returning the facilities to a functional condition. Hardened concrete materials should be removed and properly disposed or recycled in accordance with federal, state or local regulations.
- Washout facilities must be cleaned, or new facilities must be constructed and ready for use once the washout is 75% full.
- Inspect washout facilities for damage (e.g. torn liner, evidence of leaks, signage, etc.). Repair all identified damage.

### **References**

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000, Updated March 2003.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.




NOTES


1. ACTUAL LAYOUT DETERMINED IN FIELD.
2. THE CONCRETE WASHOUT SIGN SHALL BE INSTALLED WITHIN 30 FT. OF THE TEMPORARY CONCRETE WASHOUT FACILITY.

# Concrete Waste Management


# WM-8



**PLAN**  
NOT TO SCALE  
TYPE "ABOVE GRADE"  
WITH STRAW BALES



**CONCRETE WASHOUT SIGN DETAIL**  
(OR EQUIVALENT)




**SECTION B-B**  
NOT TO SCALE

**NOTES**

1. ACTUAL LAYOUT DETERMINED IN FIELD.
2. THE CONCRETE WASHOUT SIGN SHALL BE INSTALLED WITHIN 30 FT. OF THE TEMPORARY CONCRETE WASHOUT FACILITY.

# Sanitary/Septic Waste Management WM-9



## Description and Purpose

Proper sanitary and septic waste management prevent the discharge of pollutants to stormwater from sanitary and septic waste by providing convenient, well-maintained facilities, and arranging for regular service and disposal.

## Suitable Applications

Sanitary septic waste management practices are suitable for use at all construction sites that use temporary or portable sanitary and septic waste systems.

## Limitations

None identified.

## Implementation

Sanitary or septic wastes should be treated or disposed of in accordance with state and local requirements. In many cases, one contract with a local facility supplier will be all that it takes to make sure sanitary wastes are properly disposed.

## Storage and Disposal Procedures

- Temporary sanitary facilities should be located away from drainage facilities, watercourses, and from traffic circulation. If site conditions allow, place portable facilities a minimum of 50 feet from drainage conveyances and traffic areas. When subjected to high winds or risk of high winds, temporary sanitary facilities should be secured to prevent overturning.

## Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 |                                     |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

## Legend:

- Primary Category
- Secondary Category

## Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       |                                     |
| Nutrients      | <input checked="" type="checkbox"/> |
| Trash          | <input checked="" type="checkbox"/> |
| Metals         |                                     |
| Bacteria       | <input checked="" type="checkbox"/> |
| Oil and Grease |                                     |
| Organics       | <input checked="" type="checkbox"/> |

## Potential Alternatives

None



# **Sanitary/Septic Waste Management WM-9**

---

- Temporary sanitary facilities must be equipped with containment to prevent discharge of pollutants to the stormwater drainage system of the receiving water.
- Consider safety as well as environmental implications before placing temporary sanitary facilities.
- Wastewater should not be discharged or buried within the project site.
- Sanitary and septic systems that discharge directly into sanitary sewer systems, where permissible, should comply with the local health agency, city, county, and sewer district requirements.
- Only reputable, licensed sanitary and septic waste haulers should be used.
- Sanitary facilities should be located in a convenient location.
- Temporary septic systems should treat wastes to appropriate levels before discharging.
- If using an onsite disposal system (OSDS), such as a septic system, local health agency requirements must be followed.
- Temporary sanitary facilities that discharge to the sanitary sewer system should be properly connected to avoid illicit discharges.
- Sanitary and septic facilities should be maintained in good working order by a licensed service.
- Regular waste collection by a licensed hauler should be arranged before facilities overflow.
- If a spill does occur from a temporary sanitary facility, follow federal, state and local regulations for containment and clean-up.

## ***Education***

- Educate employees, subcontractors, and suppliers on sanitary and septic waste storage and disposal procedures.
- Educate employees, subcontractors, and suppliers of potential dangers to humans and the environment from sanitary and septic wastes.
- Instruct employees, subcontractors, and suppliers in identification of sanitary and septic waste.
- Hold regular meetings to discuss and reinforce the use of sanitary facilities (incorporate into regular safety meetings).
- Establish a continuing education program to indoctrinate new employees.

## **Costs**

All of the above are low cost measures.

# **Sanitary/Septic Waste Management WM-9**

---


## **Inspection and Maintenance**

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Arrange for regular waste collection.
- If high winds are expected, portable sanitary facilities must be secured with spikes or weighed down to prevent over turning.
- If spills or leaks from sanitary or septic facilities occur that are not contained and discharge from the site, non-visible sampling of site discharge may be required. Refer to the General Permit or to your project specific Construction Site Monitoring Plan to determine if and where sampling is required.

## **References**

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.



### Description and Purpose

Liquid waste management includes procedures and practices to prevent discharge of pollutants to the storm drain system or to watercourses as a result of the creation, collection, and disposal of non-hazardous liquid wastes.

### Suitable Applications

Liquid waste management is applicable to construction projects that generate any of the following non-hazardous by-products, residuals, or wastes:

- Drilling slurries and drilling fluids
- Grease-free and oil-free wastewater and rinse water
- Dredgings
- Other non-stormwater liquid discharges not permitted by separate permits

### Limitations

- Disposal of some liquid wastes may be subject to specific laws and regulations or to requirements of other permits secured for the construction project (e.g., NPDES permits, Army Corps permits, Coastal Commission permits, etc.).
- Liquid waste management does not apply to dewatering operations (NS-2 Dewatering Operations), solid waste management (WM-5, Solid Waste Management), hazardous wastes (WM-6, Hazardous Waste Management), or concrete slurry residue (WM-8, Concrete Waste

### Categories

|    |                                                  |                                     |
|----|--------------------------------------------------|-------------------------------------|
| EC | Erosion Control                                  |                                     |
| SE | Sediment Control                                 |                                     |
| TC | Tracking Control                                 |                                     |
| WE | Wind Erosion Control                             |                                     |
| NS | Non-Stormwater Management Control                |                                     |
| WM | Waste Management and Materials Pollution Control | <input checked="" type="checkbox"/> |

### Legend:

- Primary Objective
- Secondary Objective

### Targeted Constituents

|                |                                     |
|----------------|-------------------------------------|
| Sediment       | <input checked="" type="checkbox"/> |
| Nutrients      | <input checked="" type="checkbox"/> |
| Trash          | <input checked="" type="checkbox"/> |
| Metals         | <input checked="" type="checkbox"/> |
| Bacteria       |                                     |
| Oil and Grease | <input checked="" type="checkbox"/> |
| Organics       |                                     |

### Potential Alternatives

None



Management).

- Typical permitted non-stormwater discharges can include: water line flushing; landscape irrigation; diverted stream flows; rising ground waters; uncontaminated pumped ground water; discharges from potable water sources; foundation drains; irrigation water; springs; water from crawl space pumps; footing drains; lawn watering; flows from riparian habitats and wetlands; and discharges or flows from emergency fire fighting activities.

## **Implementation**

### ***General Practices***

- Instruct employees and subcontractors how to safely differentiate between non-hazardous liquid waste and potential or known hazardous liquid waste.
- Instruct employees, subcontractors, and suppliers that it is unacceptable for any liquid waste to enter any storm drainage device, waterway, or receiving water.
- Educate employees and subcontractors on liquid waste generating activities and liquid waste storage and disposal procedures.
- Hold regular meetings to discuss and reinforce disposal procedures (incorporate into regular safety meetings).
- Verify which non-stormwater discharges are permitted by the statewide NPDES permit; different regions might have different requirements not outlined in this permit.
- Apply NS-8, Vehicle and Equipment Cleaning for managing wash water and rinse water from vehicle and equipment cleaning operations.

### ***Containing Liquid Wastes***

- Drilling residue and drilling fluids should not be allowed to enter storm drains and watercourses and should be disposed of.
- If an appropriate location is available, drilling residue and drilling fluids that are exempt under Title 23, CCR § 2511(g) may be dried by infiltration and evaporation in a containment facility constructed in conformance with the provisions concerning the Temporary Concrete Washout Facilities detailed in WM-8, Concrete Waste Management.
- Liquid wastes generated as part of an operational procedure, such as water-laden dredged material and drilling mud, should be contained and not allowed to flow into drainage channels or receiving waters prior to treatment.
- Liquid wastes should be contained in a controlled area such as a holding pit, sediment basin, roll-off bin, or portable tank.
- Containment devices must be structurally sound and leak free.
- Containment devices must be of sufficient quantity or volume to completely contain the liquid wastes generated.

- Precautions should be taken to avoid spills or accidental releases of contained liquid wastes. Apply the education measures and spill response procedures outlined in WM-4, Spill Prevention and Control.
- Containment areas or devices should not be located where accidental release of the contained liquid can threaten health or safety or discharge to water bodies, channels, or storm drains.

### ***Capturing Liquid Wastes***

- Capture all liquid wastes that have the potential to affect the storm drainage system (such as wash water and rinse water from cleaning walls or pavement), before they run off a surface.
- Do not allow liquid wastes to flow or discharge uncontrolled. Use temporary dikes or berms to intercept flows and direct them to a containment area or device for capture.
- Use a sediment trap (SE-3, Sediment Trap) for capturing and treating sediment laden liquid waste or capture in a containment device and allow sediment to settle.

### ***Disposing of Liquid Wastes***

- A typical method to handle liquid waste is to dewater the contained liquid waste, using procedures such as described in NS-2, Dewatering Operations, and SE-2, Sediment Basin, and dispose of resulting solids per WM-5, Solid Waste Management.
- Methods of disposal for some liquid wastes may be prescribed in Water Quality Reports, NPDES permits, Environmental Impact Reports, 401 or 404 permits, and local agency discharge permits, etc. Review the SWPPP to see if disposal methods are identified.
- Liquid wastes, such as from dredged material, may require testing and certification whether it is hazardous or not before a disposal method can be determined.
- For disposal of hazardous waste, see WM-6, Hazardous Waste Management.
- If necessary, further treat liquid wastes prior to disposal. Treatment may include, though is not limited to, sedimentation, filtration, and chemical neutralization.

### **Costs**

Prevention costs for liquid waste management are minimal. Costs increase if cleanup or fines are involved.

### **Inspection and Maintenance**

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and of two-week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect BMPs subject to non-stormwater discharge daily while non-stormwater discharges occur.

- Remove deposited solids in containment areas and capturing devices as needed and at the completion of the task. Dispose of any solids as described in WM-5, Solid Waste Management.
- Inspect containment areas and capturing devices and repair as needed.

## References

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

# Liquid Waste Management

## WM-10

---

- Remove deposited solids in containment areas and capturing devices as needed and at the completion of the task. Dispose of any solids as described in WM-5, Solid Waste Management.
- Inspect containment areas and capturing devices and repair as needed.

### References

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.



# Attachment R

## *Sample Activity Log*

# Attachment R

## *Sampling Activity Log*

| RAIN EVENT GENERAL INFORMATION |                                                            |               |                                         |  |
|--------------------------------|------------------------------------------------------------|---------------|-----------------------------------------|--|
| Project Name                   | Old Town Demolition Project                                |               |                                         |  |
| WDID Number                    |                                                            |               |                                         |  |
| Subcontractor                  |                                                            |               |                                         |  |
| Sampler's Name                 |                                                            |               |                                         |  |
| Signature                      |                                                            |               |                                         |  |
| Date of Sampling               |                                                            |               |                                         |  |
| Season<br>(Check Applicable)   | <input type="checkbox"/> Rainy                             |               | <input type="checkbox"/> Non-Rainy      |  |
| Storm Data                     | Storm Start Date & Time:                                   |               | Storm Duration (hrs):                   |  |
|                                | Time elapsed since last storm<br>(Circle Applicable Units) | Min. Hr. Days | Approximate Rainfall<br>Amount (inches) |  |

For rainfall information: <http://www.wrh.noaa.gov/wrhq/nwspage.html>

| SAMPLE LOG            |                 |                                    |
|-----------------------|-----------------|------------------------------------|
| Sample Identification | Sample Location | Sample Collection<br>Date and Time |
|                       |                 |                                    |
|                       |                 |                                    |
|                       |                 |                                    |
|                       |                 |                                    |
|                       |                 |                                    |
|                       |                 |                                    |

| FIELD ANALYSIS                                           |      |        |
|----------------------------------------------------------|------|--------|
| <input type="checkbox"/> Yes <input type="checkbox"/> No |      |        |
| Sample Identification                                    | Test | Result |
|                                                          |      |        |
|                                                          |      |        |
|                                                          |      |        |
|                                                          |      |        |
|                                                          |      |        |
|                                                          |      |        |

# Attachment S

## *Pollutant Testing Guidance Table*

### Attachment S Pollutant Testing Guidance Table <sup>1</sup>

| Category                 | Construction Site Material  | Visually Observable?                      | Pollutant Indicators <sup>2</sup>                                                                  | Suggested Analyses Field <sup>3</sup> | Laboratory                   |
|--------------------------|-----------------------------|-------------------------------------------|----------------------------------------------------------------------------------------------------|---------------------------------------|------------------------------|
| <b>Asphalt Products</b>  | Hot Asphalt                 | Yes - Rainbow Surface or Brown Suspension | Visually Observable - No Testing Required                                                          |                                       |                              |
|                          | Asphalt Emulsion            |                                           |                                                                                                    |                                       |                              |
|                          | Liquid Asphalt (tack coat)  |                                           |                                                                                                    |                                       |                              |
|                          | Cold Mix                    |                                           |                                                                                                    |                                       |                              |
|                          | Crumb Rubber                | Yes – Black, solid material               | Visually Observable - No Testing Required                                                          |                                       |                              |
|                          | Asphalt Concrete (Any Type) | Yes - Rainbow Surface or Brown Suspension | Visually Observable - No Testing Required                                                          |                                       |                              |
| <b>Cleaning Products</b> | Acids                       | No                                        | pH Acidity<br>Anions (acetic acid, phosphoric acid, sulfuric acid, nitric acid, hydrogen chloride) | pH Meter Acidity Test Kit             | EPA 150.1 (pH)               |
|                          |                             |                                           |                                                                                                    |                                       | SM 2310B (Acidity)           |
|                          |                             |                                           |                                                                                                    |                                       | EPA 300.0 (Anion)            |
|                          | Bleaches                    | No                                        | Residual Chlorine                                                                                  | Chlorine                              | SM 4500-CL G (Res. Chlorine) |
|                          | Detergents                  | Yes - Foam                                | Visually Observable - No Testing Required                                                          |                                       |                              |
|                          | TSP                         | No                                        | Phosphate                                                                                          | Phosphate                             | EPA 365.3 (Phosphate)        |
|                          | Solvents                    | No                                        | VOC                                                                                                | None                                  | EPA 601/602 or EPA 624 (VOC) |
| SVOC                     |                             |                                           | None                                                                                               | EPA 625 (SVOC)                        |                              |

### Attachment S Pollutant Testing Guidance Table <sup>1</sup>

| Category                                                           | Construction Site Material                                                                             | Visually Observable? | Pollutant Indicators <sup>2</sup>                 | Suggested Analyses Field <sup>3</sup>         | Laboratory                               |
|--------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|----------------------|---------------------------------------------------|-----------------------------------------------|------------------------------------------|
| <b>Portland Concrete<br/>Cement<br/>&amp;<br/>Masonry Products</b> | Portland Cement (PCC)                                                                                  | Yes - Milky Liquid   | Visually Observable - No Testing Required         |                                               |                                          |
|                                                                    | Masonry products                                                                                       | No                   | <b>pH</b>                                         | pH Meter<br>Alkalinity or Acidity Test<br>Kit | EPA 150.1 (pH)                           |
|                                                                    |                                                                                                        |                      | Alkalinity                                        |                                               | SM 2320 (Alkalinity)                     |
|                                                                    | Sealant (Methyl Methacrylate - MMA)                                                                    | No                   | Methyl Methacrylate                               | None                                          | EPA 625 (SVOC)                           |
|                                                                    |                                                                                                        |                      | Cobalt                                            |                                               | EPA 200.8 (Metal)                        |
|                                                                    |                                                                                                        |                      | Zinc                                              |                                               |                                          |
|                                                                    | Incinerator Bottom Ash<br>Bottom Ash<br>Steel Slag<br>Foundry Sand<br>Fly Ash<br>Municipal Solid Waste | No                   | <b>Aluminum<br/>Calcium<br/>Vanadium<br/>Zinc</b> | Calcium Test                                  | EPA 200.8 (Metal)<br>EPA 200.7 (Calcium) |
|                                                                    | Mortar                                                                                                 | Yes - Milky Liquid   | Visually Observable - No Testing Required         |                                               |                                          |
|                                                                    | Concrete Rinse Water                                                                                   | Yes - Milky Liquid   | Visually Observable - No Testing Required         |                                               |                                          |
|                                                                    | Non-Pigmented Curing Compounds                                                                         | No                   | Acidity                                           | pH Meter<br>Alkalinity or Acidity Test<br>Kit | SM 2310B (Acidity)                       |
| Alkalinity                                                         |                                                                                                        |                      | SM 2320 (Alkalinity)                              |                                               |                                          |
| <b>pH</b>                                                          |                                                                                                        |                      | EPA 150.1 (pH)                                    |                                               |                                          |
| VOC                                                                |                                                                                                        |                      | EPA 601/602 or<br>EPA 624 (VOC)                   |                                               |                                          |
| SVOC                                                               |                                                                                                        |                      | EPA 625 (SVOC)                                    |                                               |                                          |

### Attachment S Pollutant Testing Guidance Table <sup>1</sup>

| Category                       | Construction Site Material                | Visually Observable?           | Pollutant Indicators <sup>2</sup>          | Suggested Analyses Field <sup>3</sup> | Laboratory                                    |  |
|--------------------------------|-------------------------------------------|--------------------------------|--------------------------------------------|---------------------------------------|-----------------------------------------------|--|
| Landscaping and Other Products | Aluminum Sulfate                          | No                             | Aluminum                                   | TDS Meter<br>Sulfate                  | EPA 200.8 (Metal)                             |  |
|                                |                                           |                                | TDS                                        |                                       | EPA 160.1 (TDS)                               |  |
|                                |                                           |                                | Sulfate                                    |                                       | EPA 300.0 (Sulfate)                           |  |
|                                | Sulfur-Elemental                          | No                             | Sulfate                                    | Sulfate                               | EPA 300.0 (Sulfate)                           |  |
|                                | Fertilizers-Inorganic <sup>4</sup>        | No                             | Nitrate                                    | Nitrate                               | EPA 300.0 (Nitrate)                           |  |
|                                |                                           |                                | Phosphate                                  | Phosphate                             | EPA 365.3 (Phosphate)                         |  |
|                                |                                           |                                | Organic Nitrogen                           | None                                  | EPA 351.3 (TKN)                               |  |
|                                |                                           |                                | Potassium                                  | None                                  | EPA 200.8 (Metal)                             |  |
|                                | Fertilizers-Organic                       | No                             | TOC                                        | Nitrate                               | EPA 415.1 (TOC)                               |  |
|                                |                                           |                                | Nitrate                                    |                                       | EPA 300.0 (Nitrate)                           |  |
|                                |                                           |                                | Organic Nitrogen                           |                                       | EPA 351.3 (TKN)                               |  |
|                                |                                           |                                | COD                                        |                                       | EPA 410.4 (COD)                               |  |
|                                | Natural Earth (Sand, Gravel, and Topsoil) | Yes - Cloudiness and turbidity | Visually Observable - No Testing Required  |                                       |                                               |  |
|                                | Herbicide                                 | No                             | Herbicide                                  | None                                  | Check lab for specific herbicide or pesticide |  |
|                                | Pesticide                                 |                                | Pesticide                                  |                                       |                                               |  |
| Lime                           | Alkalinity                                |                                | pH Meter<br>Alkalinity or Acidity Test Kit | SM 2320 (Alkalinity)                  |                                               |  |
|                                | pH                                        |                                |                                            | EPA 150.1 (pH)                        |                                               |  |

### Attachment S Pollutant Testing Guidance Table <sup>1</sup>

| Category                       | Construction Site Material                 | Visually Observable? | Pollutant Indicators <sup>2</sup>         | Suggested Analyses Field <sup>3</sup> | Laboratory                   |
|--------------------------------|--------------------------------------------|----------------------|-------------------------------------------|---------------------------------------|------------------------------|
| Painting Products              | Paint                                      | Yes                  | Visually Observable - No Testing Required |                                       |                              |
|                                | Paint Strippers                            | No                   | VOC                                       | None                                  | EPA 601/602 or EPA 624 (VOC) |
|                                |                                            |                      | SVOC                                      | None                                  | EPA 625 (SVOC)               |
|                                | Resins                                     | No                   | COD                                       | None                                  | EPA 410.4 (COD)              |
|                                |                                            |                      | SVOC                                      |                                       | EPA 625 (SVOC)               |
|                                | Sealants                                   | No                   | COD                                       | None                                  | EPA 410.4 (COD)              |
|                                | Solvents                                   | No                   | COD                                       | None                                  | EPA 410.4 (COD)              |
|                                |                                            |                      | VOC                                       |                                       | EPA 601/602 or EPA 624 (VOC) |
|                                |                                            |                      | SVOC                                      |                                       | EPA 625 (SVOC)               |
|                                | Lacquers, Varnish, Enamels, and Turpentine | No                   | COD                                       | None                                  | EPA 410.4 (COD)              |
|                                |                                            |                      | VOC                                       |                                       | EPA 601/602 or EPA 624 (VOC) |
|                                |                                            |                      | SVOC                                      |                                       | EPA 625 (SVOC)               |
|                                | Thinners                                   | No                   | VOC                                       | None                                  | EPA 601/602 or EPA 624 (VOC) |
| COD                            |                                            |                      | EPA 410.4 (COD)                           |                                       |                              |
| Portable Toilet Waste Products | Portable Toilet Waste                      | Yes                  | Visually Observable - No Testing Required |                                       |                              |

## Attachment S Pollutant Testing Guidance Table <sup>1</sup>

| Category                              | Construction Site Material                                       | Visually Observable?                      | Pollutant Indicators <sup>2</sup>         | Suggested Analyses Field <sup>3</sup>      | Laboratory                   |
|---------------------------------------|------------------------------------------------------------------|-------------------------------------------|-------------------------------------------|--------------------------------------------|------------------------------|
| <b>Contaminated Soil</b> <sup>5</sup> | Aerially Deposited Lead <sup>3</sup>                             | No                                        | Lead                                      | None                                       | EPA 200.8 (Metal)            |
|                                       | Petroleum                                                        | Yes – Rainbow Surface Sheen and Odor      | Visually Observable - No Testing Required |                                            |                              |
|                                       | Other                                                            | No                                        | Contaminant Specific                      | Contaminant Specific                       | Contaminant Specific         |
| <b>Line Flushing Products</b>         | Chlorinated Water                                                | No                                        | Total chlorine                            | Chlorine                                   | SM 4500-CL G (Res. Chlorine) |
| <b>Adhesives</b>                      | Adhesives                                                        | No                                        | COD                                       | None                                       | EPA 410.4 (COD)              |
|                                       |                                                                  |                                           | Phenols                                   | Phenol                                     | EPA 420.1 (Phenol)           |
|                                       |                                                                  |                                           | SVOC                                      | None                                       | EPA 625 (SVOC)               |
| <b>Dust Palliative Products</b>       | Salts (Magnesium Chloride, Calcium Chloride, and Natural Brines) | No                                        | Chloride                                  | Chloride                                   | EPA 300.0 (Chloride)         |
|                                       |                                                                  |                                           | TDS                                       | TDS Meter                                  | EPA 160.1 (TDS)              |
|                                       |                                                                  |                                           | Cations (Sodium, Magnesium, Calcium)      | None                                       | EPA 200.7 (Cations)          |
| <b>Vehicle</b>                        | Antifreeze and Other Vehicle Fluids                              | Yes - Colored Liquid                      | Visually Observable - No Testing Required |                                            |                              |
|                                       | Batteries                                                        | No                                        | Sulfuric Acid                             | None                                       | EPA 300.0 (Sulfate)          |
|                                       |                                                                  |                                           | Lead                                      | None                                       | EPA 200.8 (Metal)            |
|                                       |                                                                  |                                           | pH                                        | pH Meter<br>Alkalinity or Acidity Test Kit | EPA 150.1 (pH)               |
| Fuels, Oils, Lubricants               | Yes - Rainbow Surface Sheen and Odor                             | Visually Observable - No Testing Required |                                           |                                            |                              |

### Attachment S Pollutant Testing Guidance Table <sup>1</sup>

| Category                                             | Construction Site Material        | Visually Observable? | Pollutant Indicators <sup>2</sup>         | Suggested Analyses Field <sup>3</sup>         | Laboratory           |
|------------------------------------------------------|-----------------------------------|----------------------|-------------------------------------------|-----------------------------------------------|----------------------|
| <b>Soil<br/>Amendment/Stabilization<br/>Products</b> | Polymer/Copolymer <sup>6, 7</sup> | No                   | Organic Nitrogen                          | None                                          | EPA 351.3 (TKN)      |
|                                                      |                                   |                      | BOD                                       | None                                          | EPA 405.1 (BOD)      |
|                                                      |                                   |                      | COD                                       | None                                          | EPA 410.4 (COD)      |
|                                                      |                                   |                      | DOC                                       | None                                          | EPA 415.1 (DOC)      |
|                                                      |                                   |                      | Nitrate                                   | Nitrate                                       | EPA 300.0 (Nitrate)  |
|                                                      |                                   |                      | Sulfate                                   | Sulfate                                       | EPA 300.0 (Sulfate)  |
|                                                      |                                   |                      | Nickel                                    | None                                          | EPA 200.8 (Metal)    |
|                                                      | Straw/Mulch                       | Yes - Solids         | Visually Observable - No Testing Required |                                               |                      |
|                                                      | Lignin Sulfonate                  | No                   | Alkalinity                                | Alkalinity                                    | SM 2320 (Alkalinity) |
|                                                      |                                   |                      | TDS                                       | TDS Meter                                     | EPA 160.1 (TDS)      |
|                                                      | Psyllium                          | No                   | COD                                       | None                                          | EPA 410.4 (COD)      |
|                                                      |                                   |                      | TOC                                       |                                               | EPA 415.1 (TOC)      |
|                                                      | Guar/Plant Gums                   | No                   | COD                                       | None                                          | EPA 410.4 (COD)      |
|                                                      |                                   |                      | TOC                                       |                                               | EPA 415.1 (TOC)      |
|                                                      |                                   |                      | Nickel                                    |                                               | EPA 200.8 (Metal)    |
|                                                      | Gypsum                            | No                   | pH                                        | pH Meter<br>Alkalinity or Acidity Test<br>Kit | EPA 150.1 (pH)       |
|                                                      |                                   |                      | Calcium                                   | Calcium                                       | EPA 200.7 (Calcium)  |
|                                                      |                                   |                      | Sulfate                                   | Sulfate                                       | EPA 300.0 (Sulfate)  |
|                                                      |                                   |                      | Aluminum                                  | None                                          | EPA 200.8 (Metal)    |
|                                                      |                                   |                      | Barium                                    |                                               |                      |
|                                                      |                                   |                      | Manganese                                 |                                               |                      |
| Vanadium                                             |                                   |                      |                                           |                                               |                      |

## Attachment S Pollutant Testing Guidance Table <sup>1</sup>

| Category              | Construction Site Material             | Visually Observable?                      | Pollutant Indicators <sup>2</sup>         | Suggested Analyses Field <sup>3</sup> | Laboratory        |
|-----------------------|----------------------------------------|-------------------------------------------|-------------------------------------------|---------------------------------------|-------------------|
| Treated Wood Products | Ammoniacal-Copper-Zinc-Arsenate (ACZA) | No                                        | Arsenic                                   | Total Chromium                        | EPA 200.8 (Metal) |
|                       | Copper-Chromium-Arsenic (CCA)          |                                           | Total Chromium                            |                                       |                   |
|                       | Ammoniacal-Copper-Arsenate (ACA)       |                                           | Copper                                    |                                       |                   |
|                       | Copper Naphthenate                     |                                           | Zinc                                      |                                       |                   |
|                       | Creosote                               | Yes - Rainbow Surface or Brown Suspension | Visually Observable - No Testing Required |                                       |                   |

**Notes:**

1. 1 If specific pollutant is known, analyze only for that specific pollutant. See MSDS to verify.
2. For each construction material, test for one of the pollutant indicators. Bolded pollutant indicates lowest analysis cost or best indicator. However, the composition of the specific construction material, if known, is the first criterion for selecting which analysis to use.
3. See [www.hach.com](http://www.hach.com), [www.lamotte.com](http://www.lamotte.com), [www.ysi.com](http://www.ysi.com) and [www.chemetrics.com](http://www.chemetrics.com) for some of the test kits
4. If the type of inorganic fertilizer is unknown, analyze for all pollutant indicators listed.
5. Only if special handling requirements are required in the contract documents for aerially deposited lead (ADL)
6. If used with a dye or fiber matrix, it is considered visually observable and no testing is required.
7. Based upon research conducted by the State of California Department of Transportation (Caltrans), the following copolymers/polymers do not discharge pollutants and water quality sampling and analysis is **not** required: Super Tak™, M-Binder™, Fish Stik™, Pro40dc™, Fisch-Bond™, and Soil Master WR™.

# Attachment T

## *Discharge Reporting Log*



# Attachment U

## *Detailed Project Schedule*

# Attachment U

## *Detailed Project Schedule*

To Whom It May Concern,

The project schedule will be revised and updated to reflect current stages of construction development and shall be made available and kept in the subcontractor's construction office located on site.

Sincerely,

Brendan J. Mulholland, PG, QSD  
LBNL Stormwater Program Manager  
510-486-5284 (office)  
510-381-5584 (mobile)

# Attachment V

## *Written Authorizations for Duly Authorized Representatives*

# Attachment V

## ***Written Authorizations for Duly Authorized Representatives***

**Project Name:** Old Town Demolition Project

**WDID Number:** \_\_\_\_\_

**Company Name:** Lawrence Berkeley National Laboratory

**Address:** 1 Cyclotron Road, Berkeley, CA, 94720

**Construction Start Date:** \_\_\_\_\_

I hereby authorize the following person to be my approved signatory for the duration of this project:

- Ron Pauer, Group Leader  
*Environmental Services Group*  
Environment, Health and Safety Division

Sincerely,

 For J. Floyd  
\_\_\_\_\_  
Owner (Legally Responsible Person) Signature

6/26/14  
\_\_\_\_\_  
Date

\_\_\_\_\_  
James Floyd, Division Director  
Environment, Health and Safety Division

\_\_\_\_\_  
(510) 486-4499  
Telephone Number