


# Lawrence Berkeley National Lab Capital Projects

**Presentation to Community Advisory Group** 

November 14, 2016


#### **Building Construction and Demolition Map**





## **Old Town Demolition Phase 1**





#### Old Town Demo Phase 1: Project update



- Removal of low-level radioactive waste processing yard slabs, utilities, soils completed
- Redesign and installation of new B5 yard retaining wall extension completed
- Packaging and shipping of soils substantially complete
- Filtration of collected stormwater on going
- Cleanup of PCB contamination in soils near B52/ B52A areas expected to begin this month
- Phase I completion expected in 4-7 months



## Old Town Demo Phase 1






#### **Old Town Demo Phase 1**





#### Old Town Demo Phase 1





## **IGB:** Perspective from northwest





#### **IGB: Status**



- DOE approved the start of construction on Oct. 7, 2016
- Construction contract was awarded and Notice to Proceed was provided to Rudolph and Sletten (R&S) on Oct. 28, 2016
- Anticipate construction to take approximately 24 to 30 months completing in November 2018
- Move in to the building will take approximately 6 months

## **IGB Site**





## **IGB Site**





## IGB Site





#### **IGB Next Steps**



- First R&S Activities
  - Complete installation of the "Big Room", Nov. 21, 2016
    - "Big Room" to house R&S, SmithGroup and LBNL teams
    - Lean construction concept that enhances communication
  - Complete the Project fencing, Nov. 21, 2016
  - Temporary Construction Power, Nov. 21 25
  - Demolish top of SE retaining wall, Nov. 21 Nov. 25
  - Remove pavement from building site, Dec. 5 − 9
- Schedule activities noted from the 90-day schedule
- Entire project schedule due 8 weeks from award

#### **IGB Tentative 2-month look ahead**




#### December 2016

- SE Retaining Wall foundation, to complete 1<sup>st</sup> week in Jan
- Cut building pad to rough grade

#### January 2017

- Building foundation layout
- Excavate matt slab, pile caps and tie beams
- Mobilize drill rig for micro-piles
- (Install micro-piles at MUP)



## **Thank You**

Find us at: www.lbl.gov